

Public Works
~~Public~~ (1893) Department.

G.O., No. 7950 W

DATED 26th July 1893.

27/7/93

[Despatch Abstract.]

Road from Pandikad to Karivara Kundu

The estimate, amounting to Rs 19,700,
for constructing a road a _____ in the
Ernad Taluk, Malabar District,
sanctioned with remarks.

120/7
T
B
C.S.
H.C.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper:—

From A. H. GARRETT, Esq., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Coimbatore, 8th July 1899, No. 373/W.

I have the honour to submit for sanction an estimate, amounting to Rs. 19,700, for the Pandikad-Karivarakundu road. The estimate has been prepared from measurement books and in the last of the estimates due for the Ernad roads.

2 I should be glad to know whether these roads are to be handed over to the District Board or not.

3. Maintenance estimates are now under preparation.

ORDER—No. 1950 W., dated 26th July 1899.

The estimate, amounting to Rs. 19,700, for constructing a road from Pandikad to Karivarakundu in the Ernad taluk, Malabar district, is sanctioned.

2. The Superintending Engineer will report whether the estimates, aggregating Rs. 12,190, sanctioned in G.Os., Nos. 879 W. and 1862 W., dated 29th March and 12th July 1897, respectively, have been included in the present estimate.

3. It is observed that the work has already been completed.

4. Orders will separately be passed on the question raised in paragraph 2 of the Superintending Engineer's letter.

5. The sanction accorded in paragraph 1 of these Proceedings has been registered as Provincial No. 47 W. of 1899-1900, and classified as "Communications—Original Works."

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, IV Circle, with seven enclosures.
" Examiner, Public Works Accounts.
" Judicial Department.
" Revenue
" Local and Municipal Department.

Ed. T. K. Narayana Aiyangar.

P.W. DEPARTMENT.

READ the following:—

Letter from the Suptg Engineer, IV circle, No 373 W d 8.7.99

Circulated to

ORDER.

No 1950 W d 26-7-99

Under the T.M. circulation arrangement,
It is proposed to issue the G.O. without
circulating to H.E.

20
We included
into G.O. No. 7254
1899

We may have something
about this. Apparently
there is no road between
Pandikad and Karivarakundu.

I don't know
how to help attached

Issue and send file to H.E.
for further action
17/99

25
P. W. 42-A.
1000-2-3-99.

The estimate, amounting to
Rs. 19,700, for constructing a road from Pandikad
to Karivarakundu in the Ernad Taluk, Malabar
District, is sanctioned.

2. The Suptg Engineer will report
whether the estimates, aggregating Rs. 12,190,
sanctioned in G.O. No. 879 W. and No. 1862 W.,
dated 29th March and 12th July 1897 respectively,
by have been included in the present
estimate.

3. It is observed that the work
has already been completed.

4. Orders will separately be passed
on the question raised in para 2 of the Suptg
Engineer's letter.

5. The sanction accorded in
para 1 of these Proceedings has been registered
as Provincial No. 47 W of 1899-1900, and classified

"Communications, Original Works"

Hel
20/7

L Hel
20.7.11

To

One S. E. IV side with handys
Examiner P. W. A
Judicial Dept
Revenue Dept
Local and Municipal Dept

2
4/1/11

W. fr orders. The
Estimate may be sanctioned
in accordance with the future
maintenance of these
roads are required

Hel 15/7

(1) Yes

(2) Submit in orders

L Hel
19.7.11

Public Works Department.

Current No. 5674
Letter No 373 W.
Dated 8 July 1911
From the S. E. IV side

NOTE BY TECHNICAL SECTION.

Name of work Constructing Road
from Pandikad to Marwarahund
Ernak Taluk.

Est Rs : 19700

This Estimate is for one
of the roads constructed in
the Ernak Taluk. It was com-
menced in February 1911 and
completed in 1912.

The length of the road is
7 miles 1 furlong, connecting Pan-
dikad via Tuvur to Marwarahund.
The width is 15 feet
and it is provided with
catch drains. The steepest
gradients are 1 in 12 & 1 in 14
for short lengths - the other
gradients are fair.

The road is not metalled
or gravelled.

There are no large streams
or rivers - and minor drains
are crossed by 61 small culverts
and rock dams - some built
of stone in masonry and others
of packed boulders.

Compensation is provided
to the extent of Rs 260.

There are no detail
Estimates for the work - but the

Estimates for the Road and
masonry works have been
prepared from measurement
books of work actually done.
In the absence of details, there
is no means of check.

Cost of Road. Rs. 11810

--- masonry work Rs. 7890

Total for Road 19700

The S.E. reports that
informal whether this and
the other roads constructed
in the Ernad Taluk, can
be handed over to the
District Board. He also
states that maintenance
estimates for these roads
are under preparation.

Am L.
A.R.
15-VII-1899

Public Works (189) Department.

CURRENT No. 5674

1400 295
2119 299
with Am 3747
amplified 10-7-99

From

The Suptg. Engineer,
H^o Circle

Order

No. 343
W.

Dated 8th July 1899.

Received 12-7-99

Registered 6 plates 3 3 total

Enclosures 6 others 4 3 total

Spare copies. ✓

SUBJECT.

Pandikad. Kariwarakundu
Road in Ernad.

Submitting for sanction an
estimate amtg. to Rs. 19,700 for
Constructing enquiring whether
the roads in the Ernad are to
be handed over to the District Board.

referred 20/7

1/8 for early check
H.L.
14/7
D.

LS 299A 22/7

BACK PAPERS.

FURTHER PAPERS.

No. 373
W.

Office of the Superintending Engineer,
FOURTH CIRCLE.
Coimbatore 8th July 18

From A. H. Garrett Esq
Superintending Engineer,
Fourth Circle, Coimbatore.

To
The Chief Engineer
P. W. Department,

Enclosures. 6

2 Estimates amounty Sir,

5/12.19.700.

3 Plans.

1 Report.

Vick Page 25 of
Ingraham notes J.E. 11/1/18
disposed of by 13040
A 2, 3, 99.

I have the honor to submit
for sanction an estimate ^{amounting to Rs 19,700-} for the
Pandikad⁺-Karivarakundu Road.

The estimate has been prepared from
measurement books and ^{is} in the last
of the estimates due for the Ervad roads
I am pleased to know

2 I should be glad to know whether these roads are to be handed over to the District Board or not.

3 Maintenance estimates are now under preparation.

I have the honor to be
Sir,
Your most obed^t. servant

Approved
Supg Engineer TV Circle

7.7.99