

Public Works (189) Department.

G.O., No.

2754 W

DATED

18 Oct '99

[Despatch Abstract.]

Salt creek at Coringa in the
Godavari St.

The revised estimate of Rs 66,600
for constructing an iron girder bridge
over the —, sanctioned

Government {1899} of Madras.
PUBLIC WORKS.

Spare copies

OCTOBER.

The revised estimate of Rs. 66,600 for constructing an iron girder bridge over the —, sanctioned.

No. 2754 W., 18TH OCTOBER 1899.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper:—

From W. C. DEMORGAN, Esq., M.I.C.E., Superintending Engineer, I Circle, to the Chief Engineer, Public Works Department, dated Camp Narsapur, 21st September 1899, No. 1977 G.E.

I have the honour to submit a revised estimate, amounting to Rs. 66,600, for constructing an iron girder bridge over the salt creek at Coringa and to request that you will be good enough to obtain the sanction of Government to the same.

2. The excess of Rs. 6,100 over the original estimate of Rs. 60,500 sanctioned in G.O., No. 3395 W., dated 3rd December 1897, is due to increase of quantities, rates, &c., in various description of works for which full explanation has been given for each item in the comparative statement.

3. Copies of the District Board's Engineer's No. 148/D.B. of 1898, dated 13th May 1899, explaining the causes of excesses, and the District Board's resolution, dated 24th June 1899, approving the revised estimate, are enclosed.

ORDER—No. 2754 W., dated 18th October 1899.

The revised estimate, amounting to Rs. 66,600, for constructing an iron girder bridge over the salt creek at Coringa in the Godavari district is sanctioned in supersession of the estimate of Rs. 60,500 sanctioned in G.O., No. 3395 W., dated 3rd December 1897.

2. This sanction has been registered as Local No. 15 W. of 1899-1900.

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, I Circle.

„ Local and Municipal Department, with eight enclosures.

Exd. A. Rungasawmy Aiyangar.

Public Works Department.

DEPARTMENT.

Read the following:—

From the Supdy. Engineer, I

Circulated to

His Excellency the Governor.

ORDER.

No. 2754 W. 18. 10. 99

The revised estimate amounting to Rs 66,600 for constructing an iron girder bridge over the salt creek at Coringa in the Godavari District is sanctioned in supersession of the estimate of Rs 60,500 sanctioned in G.O. No. 3395 W. dated 3rd December 1897.

2. This sanction has been registered as Local No. 15 W. of 1899-1900.

The S.E. I Circle

„ L & M. Dept. with 8 enclos.

Low 2-10-11-12-13-14-15-16-17-18-19-20-21-22-23-24-25-26-27-28-29-30-31-32-33-34-35-36-37-38-39-40-41-42-43-44-45-46-47-48-49-50-51-52-53-54-55-56-57-58-59-60-61-62-63-64-65-66-67-68-69-70-71-72-73-74-75-76-77-78-79-80-81-82-83-84-85-86-87-88-89-90-91-92-93-94-95-96-97-98-99-100

P. W. 4. 1,000-18-7-99.

Note The estimate is revised in

Current No. 7980

Letter No. 1977 G.E.

Dated 21/25. 9. 1899.

From the S.E. I Circle

NOTE BY TECHNICAL SECTION.

Name of work Constructing an Iron
girder bridge over Salt Creek at
Coringa.

Revised Est. Rs. 66600.

The S.E. in the above quoted
letter submits a revised Estimate
for this Bridge received from
the District Board, for the
Sanction of Govt.

2. The original Estimate amounting
to Rs. 60500 was sanctioned in
G.O. No. 3395 W 9-3-12-97 - the revised
Estimate now submitted amounts to
Rs. 66600 or nearly 10% in ex-
cess of the original sanction. The
reason for the excess is explained
in D. Board Engrs. No. 1407-2
21-4-99 attached.

3. A comparative statement
accompanies the revised Estimate
and the excess might be pointed
under the following heads.

	Rs.
(a) Increase in rates	759
(b) Variations in design	1451
(c) do - do materials	246
(d) Insufficient provision	1992
(e) Unforeseen work	2500
Total	6948
Savings	- 848
Net excess Rs.	6100

4. (a) The excess under this head is
due to the actual cost for the iron
girder Bridge having to Burn & Co.

Public Works (1899) Department.

CURRENT No. 7980

From Mr. Supr. Requena
First Circle

Order

No. 1977 GE.

Dated 21-9-99

Received

Registered

Enclosures

Spare copies

SUBJECT.

Constr. an Iron girder bridge over
the Salt creek at Corniga —
Submit a revised Estimate
Rs 66,600 for - for sanction of
Govt.

I for scrutiny
29/9/99

015572 R16/10

HC

(b) The excess in this case was due
to the wells being sunk 34 feet deep
instead of 15 feet as originally provi-
-ded. These wells which are heavy
had to be sunk until a bottom of
hard clay was reached, until then
they showed signs of sinking.

(c) Roughstone in mortar was substituted
for Pressed brick, which reduced
the cost of construction notwithstanding
-ing that the quantity of mortar
was greater than the original
estimate.

(d) In this case the original provision
for such items as well cuts - better
supervision - Contingencies and similar
allowances - was insufficient - hence
excesses.

(e) The excesses under this head could
not be foreseen - owing to heavy rains.
- when the cost of labour was increased
from Rs 1000 to Rs 1500 - and to prevent
the sides of the excavation from tumbling
in while the wells were being sunk -
strong shoring with piles to back to
be erected to at a cost of Rs 2000.

Savings. under labour pointing Rs 26.
under transportation and
erection charges of bridge - Rs 822 -
Total - Rs 848.

5. The Dist. Board Resolution 2
24.6.99 approving of this revised
Estimate is enclosed.

Am. L.
R.
5-10-1899

21/10/11

BACK PAPERS.

No.	Date.
5581C	18-12-97
3395W	2-12-97
5107C	29-11-97
3956C	7-11-96

FURTHER PAPERS.

[illegible]

No. 1977 GE

FROM

W. F. De Morgan Esq M. Sc. E.
THE SUPERINTENDING ENGINEER

FIRST CIRCLE,

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT

WALT AIR,

189

Camp, *Nara Supur, Decd 21-9-99.*
25

SIR,

I have the honor to submit a revised estimate amounting to Rs 66,600 for constructing an iron girder bridge over the Salt creek at Faranga and to request that you will be good enough to obtain the sanction of Government to the same.

2. The excess of Rs 6100 over the original estimate of Rs 60,500 sanctioned in G.O. No. 3375 W. of 3-12-97 is due to increase of quantities, rates &c in various descriptions of works for which full explanation has been given for each item in the comparative statement.

3. Copies of the District Board's Engrs. 148/500, of 98, dated 13th May 1899 explaining the causes of excesses and the District Board's resolution of 24th June '99

approving the revised estimate are
enclosed.

I have the honor to be

Yours most obedt servt.

21. 9

W. Morgan

Superintending Engineer,
T. Circle.