

Public Works (1895) Department.

RAILWAY BRANCH.

G.O., No. 547-8R

DATED 26th August

[Despatch Abstract.]

Inspection report. — The — of the Madras Railway for the half-year ended the 30th June 1895, communicated to the agent & manager for information & necessary action and a copy of the Pros. ordered to be forwarded to the Govt of India.

Forwarding Pros. on the — of the Madras Railway for the half-year ended the 30th June 1895.

[illegible]

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

13. The Kolar Gold Fields branch road was in better order than when I last inspected it. The traffic complain of the small loads the engines can take, but with 6° curves and $\frac{1}{4}$ grades this is unavoidable, and assisting engines seem the best way of overcoming the difficulty.

14. Mr. Stoney exhibited a double cast iron pot-sleeper for joints to be used with fish plates. I have no objection, subject to Agent's approval, to a trial of these being made at some point on the main line where they can be under observation for the purpose of noting the deflection and wear of rails.

15. The timber stop blocks in use on this Railway are expensive and cumbersome. The Chief Engineer is requested to apply for a type of iron-hinged stop block from this office to make a trial of it.

16. The surface ballast used to keep down the dust entails extra work to the permanent-way gangs, and there is a continual loss going on every time the road is uncovered and repacked. This is unavoidable and should not be allowed to delay the extension of the covering to the north-west line.

17. Stations.—The sanitation of stations appears good. I object however to the immaculate condition of most of the latrines which leads me to suppose that they are closed against the public before inspection, and request the Inspecting Medical officer will take this up and see that no restrictions are placed on their use at any time.

The insanitary state of the ditch alongside of line at Siruvallur requires attention.

18. At many stations the fare table is inconveniently placed in the 3rd-class waiting sheds, and many of the tables are dirty and torn; the use of sheet iron in a frame will obviate the latter defect; two or three are required at large stations placed at a convenient height on the walls, but not near the ticket window where there is generally a crush. A lamp should also be so fixed as to throw a good light on the passenger side of the ticket window board. At some stations—Gooty, Adóni and others—I noticed this was in darkness during the time of issuing tickets.

19. The Locomotive Superintendent is about to substitute a spring rubber tired luggage trolley for the present ones in use which are dreadfully noisy over ordinary undressed flagging; the roped tires have been tried and are not successful.

20. *Madras Goods Yard* called *Salt Colours Station*.—The inwards shed will shortly need enlarging, and I suggest the duplication of this shed alongside the existing one with space for carts between. I did not gather whether the Traffic Manager considered the outwards sheds also requiring enlargement. A plan showing future extension should be prepared to work to a preconceived idea.

21. *Arkonam*.—It is not yet settled where the new engineering shops, which have been transferred from Ráyapuram, should be placed. At present the work is being done in temporary sheds and at site of the original telegraph works. It seems to be admitted generally that it will be economical to place all heavy work with the Locomotive Department. The improvement of the yard at the north end to admit of better shunting and siding lines is desirable.

22. *Jalarpet*.—All necessary land has now been handed over. As it is intended to keep the village at a distance from the staff quarters, that to the north of the line is to be kept clear of houses and might be laid out as a recreation ground.

23. *Urigan*.—The catch siding will be shifted outside the new Nundidrug siding; this should be done now; it has been already unduly delayed.

24. *Bowringpet*.—In building the new station on to the old, the doors of the latter should have been raised; this should now be done. The 3rd-class waiting shed requires some seats. The signal arrangements are fitted with a detector bolt, whereby, on the branch line points being correctly laid, the stationmaster can lower the corresponding signal. The Chief Engineer promised to alter the width of the slots in the sliding plate which at present corresponds to the throw of the points.

25. *Bangalore City Station*.—The works for which the estimate of Rs. 1,75,663 was sanctioned in 1894 are nearly completed.

26. The safety siding on the metre gauge line—it is now decided—is to be at the place recommended by me in 1893; it is already laid and used as a shunting siding. It will be fitted by the Madras Railway Company (who work the yard) with a weighted lever and treadle bar to stand laid for the siding and worked when necessary by a pointsman at the points. The Madras Railway Company will issue such rules as they find necessary to allow its being used as a shunting siding, but not as a lay-by, and the present short catch siding will be removed.

27. The flower gardens near Bangalore were very pretty barring the mottoes worked out in coloured stones.

28. *Ferók*.—The goods-shed roof should have some glass tiles. It is very dark.

Calicut.—The proposed branch line to the Sea Customs house is not required, as the Cannanore extension will serve this.

29. *Watering stations*.—The Bangalore branch particularly and main line generally is suffering from inadequate water-supply.

30. The installation of steam pumps and stand pipes along the line at rivers, &c., is the remedy. Many of the original water stations have been closed and dismantled, and the evil of this is now being felt. The old-fashioned water columns are still in use. I think much time might be saved by adapting 8" piping and swan-necked columns placed between tracks, which would have to be pulled out to standard distance of 16' 7".

31. *Salem, Nandalúru, Pódanúr* and *Whitefield* (for Bangalore) are stations in great need of more water.

32. *Staff quarters*.—The servants of this company are well housed and provided with schools and institutes; all of which were in good order and neat. The church at Perambúr is slowly progressing.

Signals.—The south-west line from Salem to Pódanúr is fitted with Stoney's point indicators. I do not myself think they should show any light to the in-coming train, but they may be useful for the station staff; the drivers should not, in my opinion, be bound by them. I noticed at night two signals for a train which had to be stopped outside the points—the signal lamp of the point indicator on one side and the signal lamp of the pointsman on the other; the driver was entirely guided by the light shown by the pointsman's lamp.

33. In order to comply with the new rules for working State lines, which the management have accepted with certain modifications, I request all distant signal arms be weighted in addition to the weighted levers at foot of post; the Chief Engineer estimates the cost about Rs. 10,000.

34. The station at Tiruttani fitted by Saxby and Farmer's interlocking of points and signals is now open to fast through running, there being no conflicting signals mentioned in the last report, and Púdi station has Anderson's system of interlocking by means of a selecting lever; this is also open to fast through running.

The working of the points and signals was in good order, except that the Tiruttani northern points required a slight adjustment.

35. *Mumandúru* station mentioned in paragraph 49 of the last report is not open for through running.

Pattár station is to be fitted with Dutton's wire interlocking, but it is not ready.

36. In my opinion although these two stations are perfectly interlocked, they do not serve the purpose for which they were originally intended, which was, *inter alia*, to allow a fast train to run through the main line while another train is standing on the siding, but there is nothing to prevent the signalman lowering the signal for the in-coming train on the main or loop while there is a train standing there, assuming he forgets on which line the train is standing. Train protection bars are therefore required to prevent this, and I consider they should be put in.

In this connection I would draw attention to my remarks under the head of "General."

37. *Fencing*.—As a whole, especially on the north-west line, the aloe fencing is not good. I suggest that the gradual substitution of wire would be economical.

38. *Locomotive and Engineering shops—Pódanúr*.—These were to be abandoned on 21st July and machines sent to Perambúr.

The old radial engine shed latterly used as a fitting shop is to be converted into an institute.

The engineering shops have been closed and transferred to Arkonam.

39. *Central Station, Madras*.—The Pintsch's oil gas plant is under erection; the Agent hopes to light this station as well as the carriages.

40. *Perambūr.*—The Locomotive Superintendent showed a plan embodying the extensions he considers necessary when the Madras Railway take over the southern portion of the East Coast line. I concur in the necessity of this, but noticed that some work on the new timber yard line was commenced in anticipation of sanction, which is irregular. The extension of the shops will also entail more land for a Second Assistant Locomotive Superintendent's house. The shops were in good order and working full time.

41. *Rolling stock.*—Many of the 3rd-class carriages running want repainting, and the substitution of cane for stuffed cushions in the second class to prevent vermin is desirable.

The covered goods wagons load plates for increased loads from 10½ to 12 tons are being fixed.

42. A new muster of horse box for six horses was shown me; it was very well arranged.

43. One of the six new 4-wheel-coupled bogie locomotives was completed. It had 6 feet driving and trailing wheels with front bogie-weighed, loaded complete with tender, 74 tons, having axle loads of 14½ tons; tank capacity 2,020 gallons with 6 tons of fuel is designed to take 20 coaches on the mail. The working pressure of 140 lb. appears low in comparison with recent practice.

44. *Stores.*—The general stores at Rāyapuram were in good order and condition, but I request more care in storing cotton waste which should have separate divided bins.

Renewed efforts might be made to dispose of the large quantities of iron of sizes which have been lying here since the line was opened and not used by the Locomotive Department in any quantity.

45. The small stores at the various engine changing stations were also in good order.

46. The stores of teak seemed large, about three years' supply being on hand. It is a question which is the cheapest to purchase—selected logs at Rs. 100 a ton or unselected at Rs. 40. In view of the great waste in off-cuttings, I agree with the Locomotive Superintendent that selected logs will in future be most economical.

47. *General.*—The Madras Railway has been supplied with a copy of the recent orders to ensure the comfort and convenience of native passengers.

48. At several stations very complete arrangements have already been made for the provision of wholesome refreshments. The provision made for the resting and eating accommodation for native passengers at Rēnigunta, Raichur, &c., does not seem to be much made use of; possibly the prices charged are too high. An attendance book might be kept at these places.

49. The supply of drinking water to trains standing at the station is not in many cases sufficient.

50. There are often delays in opening the ticket offices. At Cuddapah, on my inspection, the ticket office was not opened for the issue of tickets until the train had drawn up at the platform, although there were 30 or 40 passengers waiting to take tickets.

51. The remark in paragraph 58 of the last report is again brought to the notice of the authorities.

52. I noticed also that some time elapsed when a train entered a station before the doors were unlocked to enable passengers to get to the latrine, and at Gooty a native youth without any badge was collecting tickets.

53. No steps appear to be contemplated to carry out the suggestion in paragraph 56 of the last report, viz., the running through trains between Bombay and Madras. I hope the Agent will see his way to taking this matter up.

54. The policy of the Madras Railway in interlocking small roadside stations, using point indicators, &c., is, in my opinion, a mistake.

I consider that the vacuum brake should have first place in the improvements they make for the public safety, and that the above devices should succeed not precede the adoption of the brake, and I invite the special attention of the Railway administration to this opinion.

55. The want of feeder roads is still in many places very evident. I request the Agent to forward a list of those most needed in their order of importance for submission to the Local and Municipal Department.

(Signed) F. R. UPCOTT,
OOTACAMUND,
8th August 1895.

Senior Government Inspector of Railways.

STATEMENT showing result of tests of bridges on Madras Railway inspected on 29th July 1895.

Name or number of bridge.	Mileage.	Particulars of water-way.		Description of girder.	Particulars showing position in which test was applied.			First test.		Second test.	Third test.
		Number of spans.	Length of span in feet.		Number of spans from counting Madras.	Right or left girder.	Top or bottom boom.	Point at which deflection and oscillation were taken.	Deflection in inches.	Deflection in terms of span.	Oscillation in inches.
North-west line, mile 140.12.	140.12	4	24	10" flanged continuous over 3 spans 53' long each girder.	1	R	All in bottom boom.	1/4	1/1142	1st span.	Nil.
					1	L		1/4	1/1152	2nd "	
					1	R		1/4	1/1152	1st "	
					2	L		3/16	1/1636	2nd "	
					2	R		3/16	1/1536	1st "	
					2	L		1/4	1/1152	2nd "	
							Centre of bottom boom.	3/16	1/1636	1st "	
								3/16	1/1636	2nd "	

REMARKS.—These girders were strengthened by the addition of plates to top and bottom booms; speed of engine about 80 miles per hour.

(Signed) F. R. UPCOTT,
OOTACAMUND,
8th August 1895.

Senior Government Inspector.

26TH AUGUST 1895, No. 547 R., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Railway.

Read the following paper:—

Report of inspection of the Madras Railway for the half-year ending 30th June 1895.

ORDER—dated 26th August 1895, No. 547 R., Public Works.

Communicated to the Agent and Manager, Madras Railway, for information and necessary action.

2. A copy of these Proceedings will be forwarded for the information of the Government of India.

[Here enter No. 548 R., dated 26th August 1895.]

(True Extract.)

(Signed) F. R. UPCOTT,
Joint Secy. to Govt., P.W.D.,
Railway Branch.

To the Agent and Manager, Madras Railway.
" Resident in Mysore.
" Local and Municipal Department.

ENDORSEMENT—dated 26th August 1895, No. 548 R., Public Works.

Forwarded.

(By order.)

Joint Secy. to Govt., P.W.D.,
Railway Branch.

Encl. T. K. Narayana Aiyangar.
Spare Copies

RAILWAY.

Govt. of {1895} Madras.
PUBLIC WORKS.

Dated August, 26th.

Recd.

Encl.

G.O., 26th Aug. 1895, Nos. 547,
548 R.

AUGUST.

Inspection Report

Forwarding Proceedings on the — of the
Madras Railway for the half-year ended the
30th June 1895.

11628-23/5/55

MADRAS RAILWAY.

STANDARD GAUGE 5' 6".

Total mileage including branches 850.

Inspection Report for the half-year ending 30th June 1895.

1. The inspection was made during the latter part of July in company with the Agent, Heads of departments, and District officers.
2. Banks and cuttings were maintained in good order and full section.
3. Bridges and culverts.—The question now needing consideration is how far the Railway administration should strengthen their bridges up to Government of India standard. Of spans up to 50' nearly all have been strengthened up to Board of Trade standard, and a few of these have been strengthened up to Government of India rules.
4. There are many girder bridges which the Chief Engineer considers might, with advantage, be converted into arched bridges. I very strongly recommend this as the best and cheapest method where the foundations and headway admit of its being done.
5. The following bridges are to have an intermediate pier :—
2 × 50' at Bowringpett station, 2 screw pile piers with cross girders.
1/2, 1 × 50 stone intermediate pier.
1/2, 1 × 50 do. do.
6. 1/2 bridge is weak and in bad order; new girders are required.
7. 136. Cheyáru bridge.—The longitudinals require renewal; bearing plates would be an improvement on the new timbers.
8. 175. Papagani bridge, 179. Chitravati bridge, 232. Pennéru bridge.—The bolts which have been used in place of loose rivets in the joints of rail troughs and cross girders should be painted over; they are very rusty.
9. Some 6' rail openings near Gooty require arching over, as the abutments are being pressed together by the expansion of the black soil behind.
10. 1/2, 5 × 30'; the girders are much in need of scraping and painting.
11. The rattling of the hand-rails on many bridges is very marked. I suggest that condemned wire rope might be substituted as an experiment for the present tubing.
12. Permanent-way.—There was no marked difference in the sections except near miles 117–120, south-west line, where the new 30' rails and pot-sleepers had been newly laid which was rough. At this place the old rails should be at once picked up and stored.
At Kátpádi station the curve to transshipping platform was 5' 7 1/2" gauge; this should be seen to.
13. The Kolar Gold Fields branch road was in better order than when I last inspected it. The traffic complain of the small loads the engines can take, but with 6° curves and 1/4 grades this is unavoidable, and assisting engines seem the best way of overcoming the difficulty.

14. Mr. Stoney exhibited a double cast iron pot-sleeper for joints to be used with fish plates. I have no objection, subject to Agent's approval, to a trial of these being made at some point on the main line where they can be under observation for the purpose of noting the deflection and wear of rails.

15. The timber stop blocks in use on this Railway are expensive and cumbersome. The Chief Engineer is requested to apply for a type of iron-hinged stop block from this office to make a trial of it.

16. The surface ballast used to keep down the dust entails extra work to the permanent-way gangs, and there is a continual loss going on every time the road is uncovered and repacked. This is unavoidable and should not be allowed to delay the extension of the covering to the north-west line.

17. Stations.—The sanitation of stations appears good. I object however to the immaculate condition of most of the latrines which leads me to suppose that they are closed against the public before inspection, and request the Inspecting Medical officer will take this up and see that no restrictions are placed on their use at any time. The insanitary state of the ditch alongside of line at Siruvallur requires attention.

18. At many stations the fare table is inconveniently placed in the 3rd-class waiting sheds, and many of the tables are dirty and torn; the use of sheet iron in a frame will obviate the latter defect; two or three are required at large stations placed at a convenient height on the walls, but not near the ticket window where there is generally a crush. A lamp should also be so fixed as to throw a good light on the passenger side of the ticket window board. At some stations—Gooty, Adóni and others—I noticed this was in darkness during the time of issuing tickets.

19. The Locomotive Superintendent is about to substitute a spring rubber tired luggage trolley for the present ones in use which are dreadfully noisy over ordinary undressed flagging; the roped tires have been tried and are not successful.

20. *Madras Goods Yard* called *Salt-Cottam Station*.—The inwards shed will shortly need enlarging, and I suggest the duplication of this shed alongside the existing one with space for carts between. I did not gather whether the Traffic Manager considered the outwards sheds also requiring enlargement. A plan showing future extension should be prepared to work to a preconceived idea.

21. *Arkonam*.—It is not yet settled where the new engineering shops, which have been transferred from Kāyapuram, should be placed. At present the work is being done in temporary sheds and at site of the original telegraph works. It seems to be admitted generally that it will be economical to place all heavy work with the Locomotive Department. The improvement of the yard at the north end to admit of better shunting and siding lines is desirable.

22. *Jalarpet*.—All necessary land has now been handed over. As it is intended to keep the village at a distance from the staff quarters, that to the north of the line is to be kept clear of houses and might be laid out as a recreation ground.

23. *Urigan*.—The catch siding will be shifted outside the new Nundidrug siding; this should be done now; it has been already unduly delayed.

24. *Lowringpet*.—In building the new station on to the old, the doors of the latter should have been raised; this should now be done. The 3rd-class waiting shed requires some seats. The signal arrangements are fitted with a detector bolt, whereby, on the branch line points being correctly laid, the stationmaster can lower the corresponding signal. The Chief Engineer promised to alter the width of the slots in the sliding plate which at present corresponds to the throw of the points.

25. *Bangalore City Station*.—The works for which the estimate of Rs. 1,75,063 was sanctioned in 1894 are nearly completed.

26. The safety siding on the metre gauge line—it is now decided—is to be at the place recommended by me in 1893; it is already laid and used as a shunting siding. It will be fitted by the Madras Railway Company (who work the yard) with a weighted lever and treadle bar to stand laid for the siding and worked when necessary by a pointsman at the points. The Madras Railway Company will issue such rules as they find necessary to allow its being used as a shunting siding, but not as a lay-by, and the present short catch siding will be removed.

27. The flower gardens near Bangalore were very pretty barring the mottoes worked out in coloured stones.

28. *Ferók*.—The goods-shed roof should have some glass tiles. It is very dark.

Calicut.—The proposed branch line to the Sea Customs house is not required, as the Cannanore extension will serve this.

29. *Watering stations*.—The Bangalore branch particularly and main line generally is suffering from inadequate water-supply.

30. The installation of steam pumps and stand pipes along the line at rivers, &c., is the remedy. Many of the original water stations have been closed and dismantled, and the evil of this is now being felt. The old-fashioned water columns are still in use. I think much time might be saved by adapting 8" piping and swan-necked columns placed between tracks, which would have to be pulled out to standard distance of 16' 7".

31. *Salem, Nandaluru, Pódanúr and Whitefield* (for Bangalore) are stations in great need of more water.

32. *Staff quarters*.—The servants of this company are well housed and provided with schools and institutes; all of which were in good order and neat. The church at Perambúr is slowly progressing.

Signals.—The south-west line from Salem to Pódanúr is fitted with Stoney's point indicators. I do not myself think they should show any light to the in-coming train, but they may be useful for the station staff; the drivers should not, in my opinion, be bound by them. I noticed at night two signals for a train which had to be stopped outside the points—the signal lamp of the point indicator on one side and the signal lamp of the pointsman on the other; the driver was entirely guided by the light shown by the pointsman's lamp.

33. In order to comply with the new rules for working State lines, which the management have accepted with certain modifications, I request all distant signal arms be weighted in addition to the weighted levers at foot of post; the Chief Engineer estimates the cost about Rs. 10,000.

34. The station at Tiruttani fitted by Saxby and Farmer's interlocking of points and signals is now open to fast through running, there being no conflicting signals mentioned in the last report, and Púdi station has Anderson's system of interlocking by means of a selecting lever; this is also open to fast through running.

The working of the points and signals was in good order, except that the Tiruttani northern points required a slight adjustment.

35. *Māmandúru* station mentioned in paragraph 49 of the last report is not open for through running.

Pullúr station is to be fitted with Dutton's wire interlocking, but it is not ready.

36. In my opinion although these two stations are perfectly interlocked, they do not serve the purpose for which they were originally intended, which was, *inter alia*, to allow a fast train to run through the main line while another train is standing on the siding, but there is nothing to prevent the signalman lowering the signal for the in-coming train on the main or loop while there is a train standing there, assuming he forgets on which line the train is standing. Train protection bars are therefore required to prevent this, and I consider they should be put in.

In this connection I would draw attention to my remarks under the head of "General."

37. *Fencing*.—As a whole, especially on the north-west line, the aloe fencing is not good. I suggest that the gradual substitution of wire would be economical.

38. *Locomotive and Engineering shops—Pódanúr*.—These were to be abandoned on 21st July and machines sent to Perambúr.

The old radial engine shed latterly used as a fitting shop is to be converted into an institute.

The engineering shops have been closed and transferred to Arkonam.

39. *Central Station, Madras*.—The Pintsch's oil gas plant is under erection; the Agent hopes to light this station as well as the carriages.

40. *Perambur*.—The Locomotive Superintendent showed a plan embodying the extensions he considers necessary when the Madras Railway take over the southern portion of the East Coast line. I concur in the necessity of this, but noticed that some work on the new timber yard line was commenced in anticipation of sanction, which is irregular. The extension of the shops will also entail more land for a Second Assistant Locomotive Superintendent's house. The shops were in good order and working full time.

41. *Rolling stock*.—Many of the 3rd-class carriages running want repainting, and the substitution of cane for stuffed cushions in the second class to prevent vermin is desirable.

The covered goods wagons load plates for increased loads from 10½ to 12 tons are being fixed.

42. A new muster of horse box for six horses was shown me; it was very well arranged.

43. One of the six new 4-wheel-coupled bogie locomotives was completed. It had 6 feet driving and trailing wheels with front bogie. Weighing, loaded complete with tender, 74 tons, having axle loads of 14½ tons; tank capacity 2,020 gallons with 6 tons of fuel is designed to take 20 coaches on the mail. The working pressure of 140 lb. appears low in comparison with recent practice.

44. *Stores*.—The general stores at Rayapuram were in good order and condition, but I request more care in storing cotton waste which should have separate divided bins.

Renewed efforts might be made to dispose of the large quantities of iron of sizes which have been lying here since the line was opened and not used by the Locomotive Department in any quantity.

45. The small stores at the various engine changing stations were also in good order.

46. The stores of teak seemed large, about three years' supply being on hand. It is a question which is the cheapest to purchase—selected logs at Rs. 100 a ton or unselected at Rs. 80. In view of the great waste in off-cuttings, I agree with the Locomotive Superintendent that selected logs will in future be most economical.

47. *General*.—The Madras Railway has been supplied with a copy of the recent orders to ensure the comfort and convenience of native passengers.

48. At several stations very complete arrangements have already been made for the provision of wholesome refreshments. The provision made for the resting and eating accommodation for native passengers at Renigunta, Raichur, &c., does not seem to be much made use of; possibly the prices charged are too high. An attendance book might be kept at these places.

49. The supply of drinking water to trains standing at the station is not in many cases sufficient.

50. There are often delays in opening the ticket offices. At Cuddapah, on my inspection, the ticket office was not opened for the issue of tickets until the train had drawn up at the platform, although there were 30 or 40 passengers waiting to take tickets.

51. The remark in paragraph 58 of the last report is again brought to the notice of the authorities.

52. I noticed also that some time elapsed when a train entered a station before the doors were unlocked to enable passengers to get to the latrine, and at Gooty a native youth without any badge was collecting tickets.

53. No steps appear to be contemplated to carry out the suggestion in paragraph 56 of the last report, viz., the running through trains between Bombay and Madras. I hope the Agent will see his way to taking this matter up.

54. The policy of the Madras Railway in interlocking small roadside stations, using point indicators, &c., is, in my opinion, a mistake.

I consider that the vacuum brake should have first place in the improvements they make for the public safety, and that the above devices should succeed not precede the adoption of the brake, and I invite the special attention of the Railway administration to this opinion.

55. The want of feeder roads is still in many places very evident. I request the Agent to forward a list of those most needed in their order of importance for submission to the Local and Municipal Department.

OOTACAMUND,
8th August 1895.

(Signed) F. R. UPCOTT,
Senior Government Inspector of Railways.

STATEMENT showing result of tests of bridges on Madras Railway inspected on 29th July 1895.

Name or number of bridge.	Mileage.	Particulars of water-way.		Description of girder.	Particulars showing position in which test was applied.				First test.		Second test.	Third test.
		Number of spans.	Length of span, in feet.		Number of spans counting from Madras.	Right or left girder.	Top or bottom boom.	Point at which deflection and oscillation were taken.	Deflection.		Deflection.	Oscillation in inches.
									In inches.	In terms of span.	In terms of span.	
North-west line, mile 140.12.	140.12	4	24	10" fanged continuous over 3 spans 65' long each girder.	1	R	All in bottom boom.	Centre of bottom boom.	1/4	1/1162	1st span.	2 1/4
					1	R			1/4	1/1162	2nd "	
					1	L			1/4	1/1352	1st "	
					2	R			3/16	1/1636	2nd "	
					2	R			3/16	1/1636	1st "	
					2	L			1/4	1/1162	2nd "	
					2	R			3/16	1/1636	1st "	
					2	L			3/16	1/1636	2nd "	

Remarks.—These girders were strengthened by the addition of plates to top and bottom booms; speed of engine about 20 miles per hour.

OOTACAMUND,
8th August 1895.

(Signed) F. R. UPCOTT,
Senior Government Inspector.

A.

No. 547. R. dated 26.5.95

PUBLIC WORKS DEPARTMENT,
RAILWAY BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Report of Inspection of the Madras Ry
for the half year ending 30 June 1895

Communicated
to the Agent & Managers
Madras Railway for in-
formation & necessary
action.

2. A copy of this Rep
will be forwarded for the
information of the Govt.
of India.

No. 548 R 1726. Aug 95
Forwarded

2. The Agent & Managers
- Resident in Mysore
- Local & Muni. Dept.

F. R. M.
Copy to H. E. the Governor
for perusal
Copy has been sent to the Secy.

A.

SERIAL
No. 2

Inspection Report of the
Madras Railway for the
half year ending 30th
June 1895.

Forwarded to

His Excellency the
in Council
Governor for perusal.

J. Nepean

J. Nepean to Govt. P. W. D. By Mr.
* always supposing that the local Boards
cannot give material assistance (which is usually
the case)

Let us see the list
which has been called for

W
28/8/95

28
30/8

As per list mentioned
in para 55. The agent makes
I may be asked to expedite
submission with small plan

From 30
8/95


one of the most important
points mentioned is that of
feeder roads. Considering the number
of years wh. the Madras R. has been
open, I think this defect is one wh.
reflects seriously on the Administration.
I have never concealed my opinion
that it is absolutely the duty of
the Govt. in the first instance to
construct & necessary & important
lines of communication, leaving
it to local bodies to maintain
them. The Govt. of India has
repeatedly called the attention
of the authorities to the meagre
allocations to communications
compared with buildings - & I
think be ^{should} adjust these
grants, and if this means deferring
the construction of taluk schemes.
I do not think the public will be
anything but gainers.

W
27 Aug

239/5

A.

No. 547 R. dated 26.8.95
548



Serial No. 6

With reference to remarks
by Sir G. G. G. and
Mr. W. R. R. - I submit
the list of feeder roads
and a small map -

The roads are aggregate
60 miles in length -

The Local Boards?
might be called upon to
construct the roads men-
tioned in the list -

20/11/95

Mr. G. G. G. -

Mr. W. R. R. -

Mr. W. G. G. -

The attention of the Local
Boards concerned should
be drawn to these roads - and
they should be called upon
to show cause why they should
not construct them. To all
those who have not the
means to construct them, I
would give grants - and see
that the money was promptly
and properly spent.

We ought to call for a
similar Union from the
South Indian, and East-
Coast Railways. I am sure
that a judicious outlay
in this direction will pay
hand over fist - if not directly -
most certainly indirectly.

The question of means should
be looked into when the
Local Fund Budgets come
up. For this purpose the L. &
M. Dept. should send out
the specified roads and
the question of means should
be considered. Reconstructing
and widening roads
should be an improvement.

20/11/95

25/11/95

25/11/95

Call for list, with small
plan of feeder roads to
be used in case of a flood.

25/11/95

25/11/95