

(1) Number of pages 4

(2) Date of repair 4-12-69

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

GOVERNMENT OF MADRAS

Revenue DEPARTMENT

G.O. No.	1026.	Press
B.P. No.		Mis.
Dated	2-5-1875	196

Not to be folded or roughly handled

1026

*Proceedings of the Madras Government, Public Works Department,
31st March 1876.*

No. 588. Read the following endorsement of the Chief Engineer for Irrigation, dated Camp at Stripermatur, 27th March 1876, No. 23 W. :—

From Colonel C. V. WILKIESON, R.E., Superintending Engineer, Coimbatore, to Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, dated Coimbatore, 28th February 1876, No. 121.

In submitting the estimates, amounting to Rupees 3,800, accompanied by survey plans, &c., as per margin, for constructing head and sand sluices in the Singanellur channel, I have the honor to state that the plan and estimate have been carefully revised in accordance with the improvements and alterations suggested in your

1 Detail Survey and Plan of head sluice.
1 Survey and levels of part of Singanellur channel.
1 Cross Section of do.
1 Plan of head sluice and sand sluices.
1 Estimate No. 33 of 1875-76, Rupees 3,800.
1 Specification.

Memorandum, No. 1,123, dated 28th September 1875.

2. The survey plan and levels with sections now submitted afford all the information called for in your Memorandum under reply, except the section of level of the kunkur which averages from 6 inches to 2 feet at the site, so levels are not required; the channel at the spot being cut out of kunkur.

3. Your suggestion that the site of the existing weir should be used as that of the new weir and sand sluice has been acted up to, and the head sluice is thus placed in a situation where the sides and bed of the channel are rocky and consequently will not be liable to erosion.

4. As the materials have been collected and the work is in active progress, I expect to complete it by May. Of the amount of the estimate, Rupees 2,500 will be expended in the current year, and the balance, Rupees 1,300, required immediately after 1st April 1876.

5. Screw gear sluice shutters have been ordered from Public Works Workshop.

SUBMITTED to Government.

2. There are some defects in the design for the Singanellur head and sand sluices which have been pointed out to the Superintending Engineer with a view to correction. The alterations will make no difference of importance in the estimate which may be sanctioned.

Memo. No. 4 C. I., dated 27th March 1876.

+ Rupees 3,800.

(Signed) JOHN MULLINS, Lieut.-Colonel, R.E.,
Chief Engineer for Irrigation.

*Proceedings of the Madras Government, Public Works Department,
31st March 1876.*

No. 589.

ORDER THEREON, 31st March 1876, No. 853-B.

IRRIGATION, No. 58.

Account.

THE following estimate is sanctioned :—

Agricultural—Capital, Ordinary.

Noyel River Irrigation.

Singunellur Channel.

Constructing head and sand sluices.

Main canals and branches.

D. Regulators, Rupees 3,800.

These works have been provided for in the Budget Part III, Item No. 48, to the extent of Rupees 3,000, and the Superintending Engineer having reported that the expenditure of the year will not exceed Rupees 2,500, the balance of Rupees 500 will be held at the disposal of Government.

2. This sanction has been registered as Irrigation No. 72 I. of 1875-76.

(True Extract.)

(Signed) G. W. WALKER, Major-General, R.E.,
Secretary to Government.

/ True Copy /

W. W. Colville

Offg Under Secy. to Govt.

To the Superintending Engineer, Coimbatore.

" Examiner of Public Works Accounts.

" Chief Engineer for Irrigation.

" Collector of Coimbatore.

" *Rec. Department*

Exd. T. O'Connor,

2 *Spare Copies*

No 1714
Revenue 1875 Depart^t
Govt. of [1870] Madras.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,
COMPTROLLER
Ry. Ry. Dep.

From Mr. G. B. L.

For

Rs. 29 6p.

For

G. O. No. 1870. No. 1870.

MARCH.

Nos. 533-536

1 To the, O. D. No. 200, P. R. on 1870

Received from the Superintendent
of Public Works, for the amount of
Rs. 29 6p. for the year 1870.

Can be used to the 1870
1870

76

22 May 1870