

(1) Number of pages 4
(2) Date of repair 14.8.80
(3) Initials of the Referencer _____

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Revenue DEPARTMENT

G.O. No.	2056	Press.
B.P. No.		Mis.
Dated	11.4.1877	197

Not to be folded or roughly handled.

No. 632. Read the following letter from Lieutenant-Colonel R. B. KENNEDY, District Engineer, Malabar, to the Chief Engineer, Public Works Department, dated Camp, Luckadie, 19th January 1877, No. 196 :—

I HAVE the honor to resubmit plans and estimates* for constructing Sub-

* Rupees 15,085.

One Detailed Estimate.

39 Abstract do.

Specification.

Plan of Cutcherry and Sub-jail.

do. of out-houses.

do. of site.

Magistrate's Cutcherry with Sub-jail and
houses at Kuttuparamba, revised in
accordance with the remarks contained in
your memorandum No. T-132, dated 3rd
May last, and approved and countersigned
by the Collector of the district.

2. No section of trial pits for foundations accompanies this, but the soil has been examined and found to be hard gravel.

3. The plan returned with your memorandum was drawn out before the receipt of the revised standard design adopted in G.O., No. 642, dated 13th March 1876, hence its not being in accordance with the latter. The two rooms for Sub-Registrar are now added in the position indicated by you and the scantlings all revised.

4. With regard to "out-houses," I have the honor to state that the heading on the revised standard plan led to the supposition that it referred to out-houses for Taluq or Tahsildar's Cutcherries, and therefore the plan approved of in G.O., No. 3,552, dated 18th November 1867, for such buildings was followed in preparing the design returned with your memorandum under reply. It has, however, been now revised in accordance with the revised standard plan.

5. The hospital-shed was retained, because it was entered in the original estimate drawn out by Captain Bailey, and approved of in G.O., No. 2,030, of 22nd June 1869, and the ryots' shed was omitted, because there was no provision for it made in the above estimate. The former has now been omitted and the latter added.

6. The iron barred doors, &c., have been now designed in accordance with detailed plan referred to in G.O., No. 232, of 23rd April 1872.

7. It is not understood what frames are referred to in paragraph 4 of your memorandum; but no addition to the estimate will be caused by protecting them with iron sheets, as the cost can be charged to sundries and superintendence.

8. The necessity for bringing labor and carting chunam to site from Tellicherry (a distance of 8 miles) explains the difference of rates entered in the estimate and those given in the district schedule, as regards the items "plastering with chunam and whitewashing" and "cut-stone flooring," and with reference to similar difference in the rates for other items remarked upon, I have the honor to state that common roof with jungle-wood rafters, &c., cost at Rupees 22, and Rupees 30 were allowed in the estimate for *Teakwood*. No good data have yet been obtained from experience in the district; the rate for "teakwood wrought and put up" has however been now reduced to Rupees 3 per cubic foot. Similarly, there had little painting work been done to get data from when the schedule of rates for 1875 was sent in, but when painting an old work including scraping cost Rupees 5½, I don't think Rupees 5 is excessive rate for new work of painting with three coats, considering carriage from Madras to Kuttuparamba, &c.

$$\frac{2056}{2}$$

No. 633.

ORDER TH

h 1877, No. 1,021.

CIVIL WORKS, No. 56.

SANCTIONED.

(a) *Heads of Service.*—Provincial.
Fund.—Ordinary.
Class.—Original Works.
Main-head.—Civil Buildings.
Sub-head.—A, Judicial Department.
Section.—i, Court houses.
Name of Work.—Constructing Sub-Magistrate's Cut-
cherry and Sub-jail at Kutuparamba.
Amount.—Rupees 15,085.
To be carried out by the Public Works Department.

2. No funds are available for the work.

3. This sanction has been registered as Provincial No. 281-W of 1876-77.

(True Extract.)

Colonel,
Acting Joint Secy. to Govt., P.W.D.,
Buildings and Roads Branch.

To the District Engineer, Malabar.
 „ Examiner of Public Works Accounts
 „ Revenue Department.

Exd. S. T. Austin.

Spare Copies

2056
Rev: Dept
Govt. of 1877 Madras.

PUBLIC WORKS.

No 2073

To

THE DISTRICT ENGINEER.

MALABAR.

&c., &c., &c.

Dated March 26th.

Issued

Recd. 10 April

Encl.

G. O., 26th March 1877, No. 1,021.

For Muz

MARCH

Nos. 632-633.

No 2056.

Comm: to the
Board of Revenue

&

11 April '77

Sub-Magistrate's Cutcherry at Kullu-
paremba, Malabar District. — The estimate
of Rs. 15,055 for constructing a —, sanc-
tioned.

15-8-77 No 2073 of Revenue 12-4-77