

(1) Number of pages 40
(2) Date of repair _____
(3) Initials of the Referencer _____

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

REVENUE DEPARTMENT

G.O. No.	3040	Press.
B.P. No.		Mis.
Dated	29-9-1877	197 .

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
REVENUE DEPARTMENT.

29th September 1877, No. 3,040.

Famine Relief.

Read the following paper:—

No. 876. From J. W. RUNDALL, Esq., Executive Engineer, on Special Duty, Palar Ancient Channels, to Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, dated Sangrambedi, 3rd September 1877, No. 177.

In order to be certain that I am carrying out your intentions, as expressed when I discussed with you the nature of the alterations to be carried out in the Palar Ancient Channels, and embodied in

Two statements.
One type design.

your memorandum, No. 14, of the 26th July, I beg to forward, herewith, two statements showing the alterations to be made in the Kaveripak Main and Govindavadi Channels and to offer the following explanations.

I have not received from the Collectors of North Arcot and Chingleput the statements of area, cultivation, and revenue applied for early in June, but the Wallajah Range Officer, Lieutenant Hamilton, R.E., has given me copies of the statements he has made out, grouping the tanks under the Kaveripak Channel.

On those for the North Arcot District and in the Ayacut statement for Chingleput received from your office I have worked out the distribution.

The acreage for the two districts is as follows:—

Main Canal (Kadaperi Branch).		ACRES.
Three miles from head	...	920
Kaveripak Tank Supply-channel	...	12,383
Govindavadi Channel Branches	...	20,891
		34,194

The maximum discharge of Main Canal as fixed by you 4,000 cubic feet per second I propose to distribute as follows:—

To Kadaperi Branch.		70 cubic feet per second.
0.75 cubic feet per second or 10 cubic yards per hour, per acre	1,530	do.
To Kaveripak Tank Supply-channel	...	...
Rather more than 0.12 cubic feet per second, 16 cubic yards per hour	2,400	do.
To Govindavadi Channel	...	...
Rather less than 0.12 cubic feet per second, 16 cubic yards per hour	...	...
per acre	4,000	do.

The Kaveripak Tank Supply-channel will carry the above quantity 1,530 cubic feet per second with but very slight alterations. I would, however, suggest that it be made capable (for reasons given hereafter) of carrying 2,000 cubic feet per second.

The Govindavadi Channel requires, as the statement now forwarded shows, considerable widening to carry the quantity assigned to it with the reduced velocity fixed by you. For a short distance I have allowed this velocity to be exceeded by 6.98 per second to keep down the widening of the channel. In addition to lengthening and raising three old drops, eleven new ones will be required; the sites for, and falls of, these I have endeavored to arrange so as to give as little earth-work as possible.

In distributing the water I have allowed ten cubic yards per acre per hour for tanks under the first branch and twelve cubic yards per acre per hour for those under the second, third, and fourth branches, leaving rather more than seventeen cubic yards per hour per acre for the tanks under Kambakal. My reasons for allowing the larger proportion to pass on are that in all probability a considerable quantity of the water entering the head of the channel will be lost by percolation and infiltration along the thirteen miles of sandy country through which the channel runs—a country, moreover, abounding in so-called "spring channels," also because the upper branches will, in a channel with so many dams or falls, get a larger proportion of the small freshes.

As regards the Kaveripak Main Channel, I have found it better to make the first drop 7' 6" and the second 6' as being more economical than making them each 6' 6", and I have allowed the water to stand 4' 9" and 4' 8" on the division sluice floors respectively to give sufficient head for each sluice.

Both in this and in the Govindavadi Channel the crests of the drops are generally allowed 6' above the normal bed-level, but at the 4th and 5th miles of Govindavadi Channel the crests fixed are at bed-level. Should you think this objectionable the drop must be lengthened from 100 to 124 feet. The velocity of approach in the channel has been allowed for in calculating the lengths of drops. I forward a type design for your inspection, being that for 6 miles 20 chains of the Govindavadi Channel. I have also made out an approximate estimate of the costs of these improvements. Should my method of working out the alterations be in accordance with your wishes, the regular designs and estimates will be completed.

I take this opportunity of stating that the levels of all the channels, with the exception of some further levels to ascertain whether an alteration of the Mahendravadi Channel Head is practicable, have been taken and checked. Two Surveyors are at work on the levels of tanks, and I believe that all the levels required will be completed by the end of this month.

I can now work out the details of the Kambakal and Mahendravadi Channel alterations, but shall be glad to learn whether the Main and Govindavadi Channels have been worked out as you wish.

With regard to Kaveripak Tank Supply-channel, I have already stated that it will require but slight alterations to carry the 1,530 cubic feet per second assigned to it; but as there may sometimes be water available in the river when a full supply is not required down the Govindavadi Channel and as the Kaveripak Tank Surplus is really the origin of the Cortelliar River, into which the possibility of throwing more water whs, one of the points to be investigated by me, I would suggest that this channel from the division sluice on to the tank be made capable of carrying 2,000 cubic feet per second.

The Kaveripak Tank catlingulams 61 cents 5 x 8 with pivot shutters are capable of discharging this in addition to land drainage. Moreover, the narrow section of the Mahendravadi Channel and the great cost of widening and altering it will, I think, prevent its being feasible to use that channel as a feeder to the Cortelliar, and, though it may not be often that circumstances will admit of water being thus passed on, it might be worth while to have the power of doing so.

ENCLOSURE No. 1.

APPROXIMATE ESTIMATE of the Cost of Improvements and Alterations, Kaveripak Main Channel.

Quantities.	Items.	Amount.			Total.		
		RS.	A.	P.	RS.	A.	P.
192,317	Cubic yards cutting out at 1½ Annas	18,029	11	6			
24,207	Do. banking at 1½ Annas	1,898	3	3			
	Sundries super contingencies	1,072	1	3			
					21,000	0	0
	Drop at 1 mile				7,900	0	0
	Do. at 2 miles				7,800	0	0
	Total				36,700	0	0

SANGAREMBEDI.
3rd September 1877.

(Signed) J. W. RUNDALL, Executive Engineer,
On Special Duty, Palar Amicut Channels.

Abstract of Proposed Alterations to Goring Island Channel, Fair-Anchor System.
Estimating No. 4.

Item	Quantity	Unit	Proposed Price	Proposed Amount	Remarks
1. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
2. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
3. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
4. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
5. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
6. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
7. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
8. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
9. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
10. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	

Item	Quantity	Unit	Proposed Price	Proposed Amount	Remarks
1. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
2. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
3. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
4. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
5. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
6. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
7. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
8. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
9. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	
10. Earthwork to be excavated in the channel, to the depth of 10 feet, and to the width of 10 feet, for a distance of 100 feet.	100	cubic feet	1.00	100.00	

No. 173-L

Enclosure 1.

Submitted for the information of Government.

Mr. Randall has been informed that the way in which he has worked out the necessary improvements to the Kaveripakkam Main Channel and the Goriadaradi branch of that channel appear to be suitable and are approved, as also the proposal to make the Kaveripakkam Tank Channel capable of conveying 2,000 cusecs per second in order that when water is abundant some may be passed through the tank into the Goriadaradi and in this way augment the supply of the latter.

It will be seen that the approximate estimates for the improvements are as follow:

Kaveripakkam Main Channel	
Earth-works	Rs. 21,000
Masonry	14,700
	<hr/> 35,700
Goriadaradi Channel	
Earth-works	61,000
Masonry works	61,100
	<hr/> 1,22,100

The earth-works show that therefore amount to Rs. 82,000 and are available for the employment of famian labor if desired. It will be necessary, however, to undertake concurrently the construction of the masonry works, for otherwise the desired results will not be secured, and it may happen that the condition of the channel would be deteriorated rather than improved were they enlarged without at the same time decreasing the velocities and certainly much of the new earth-work would be liable to damage.

Mr. Randall will require two Assistant Engineers to supervise the work under his orders.

It is requisite to notice that the weather is at present very unfavorable for the manufacture of bricks, and, as far as possible, rubble masonry should therefore be made use of.

The regular abstract estimates should be classified in accordance with the requirements of P. M. G., No. 1,308, of the 10th July 1875.

Four Sr. Grisons,
10th September 1877.

(Signed)

JOHN MULLINS, Colonel, R.E.,
Chief Engineer for Irrigation.

ORDER THEREON, 29th September 1877, No. 3,040.

Miscellaneous

His Grace the Governor sanctions
the following approximate estimates:

POLAR ANICOT SYSTEM

Western Section.
Fund- Famine.

(1) M. C. and E. Kaveripakkam Main Channel.
Name of Work—Improving do.
Amount of Estimate—Rupees 34,700.

(2) M. C. and B. Goriadaradi Channel.
Name of Work—Improving do.
Amount of Estimate—Rupees 1,22,100.

The work will be laid out and started at once.

2. The officer marginally noted has already been posted to assist Mr. Randall, and the latter is authorized to engage any subordinate agency that may be necessary, reporting designation and rates of pay for confirmation, and regulating the number of subordinates by the amount of labor to be supervised. An Assistant Engineer will very shortly be posted.

3. Huts for coolies will be erected at convenient and suitable places, if necessary water and shelter from the north-east wind being duly considered.

4. Mr. Randall will inform the Collector of Chingleput and the Commissioner of Police on what dates and at what places he will be ready to receive labor, specifying the number to be employed at each locality, and these officers will then arrange to draft all North Arcot people able to work from the Red Hills and Palaveram Camps to these works.

(True Extract.)

Additional Secretary to Government.

To the Public Works Department.

the Board of Revenue.

the Collector of Chingleput.

the of North Arcot.

the Commissioner of Police.

J. W. Randall, Esq., Executive Engineer, on Special Duty, Polar Anicot Channels.

Ed. A. S. Redgers

Spare Copies

Kaniapah Supply Channel 12,353
 Gunderate Channel branches 20,891

34,194 acres

The maximum discharge of main
 canal is fixed by 4000 cfs per second. I
 propose to distribute as follows:

- 1. Kaniapah branch
 0.75 cfs per second
 or 10 cfs per hour } per acre 70 cfs per second
- 2. Kaniapah Supply Channel
 1500
 rather more than 200 cfs per second
 or 10 cfs per hour } per acre 2400
- 3. Gunderate Channel
 2400
 rather less than 200 cfs per second
 or 10 cfs per hour } per acre 4000 cfs per second

The Kaniapah Supply Channel
 will carry the above quantity 1000 cfs per second with
 but very slight abrasion. I will however
 suggest that it be enlarged for season's
 discharge of carrying down 200 cfs per second.

The Gunderate Channel
 receives as the stream now flows down. I think
 considerable advantage to have the quantity assigned
 to it with the reduced velocity fixed by water
 100 ft distance. I have allowed the velocity
 to be increased by 0.05 ft per second to keep down
 the widening of the channel. In addition to
 any turning or rising. I did drop 11 feet and
 will

will be required. the sites for and fills of these
 I have indicated to a rough degree to give as little
 earthwork as possible.

In distributing the water, I have
 allowed 10 cfs per acre per hour for tanks under
 the first branch and 12 cfs per acre per hour for
 those under the 2nd, 3rd and 4th branches. Leaving
 rather more than 17 cfs per hour per acre for
 the tanks under Gunderate. My reasons for
 allowing the larger proportions to present are that
 in all probability a considerable quantity of the
 water entering the head of the Channel will be lost
 by percolation and infiltration along the 13 miles
 of sandy country through which the Channel flows,
 a country moraine, abounding in so called "spring
 channels"; also because the upper branches
 with in a channel with so many dams or falls,
 get a large proportion of the small wastes.

As regards the Kaniapah main
 Channel, I have found it better to make the
 first drop 7'-0" and the second 6' as being more
 economical than making them each 6'-6" and
 I have allowed the water to stand 11'-9" and 11'-8"
 in the Division Stage floor respectively to give
 sufficient head for each sluice.

Both in this and in the Gunderate
 Channel the crests of the drops are generally
 above 6" above the normal bed level, but at the
 head of 5 1/4 miles of Gunderate Channel the crests
 fixed are at bed level. Should you think this

objectionable

estimated the depth must be lengthened
from 100 to 125 ft. The velocity of approach in
the channel has been allowed for, in calculating
the length of drops. I forward a type design
for one inspection being that for 6 miles 22 channel
to the Mahendras Channel. I have also made
out an approximate estimate of the cost of
the same by the following method for
submitting the alterations to be made
with you whether the regular design and estimate
shall be completed.

I take the opportunity of stating
that the levels of all the channels with the exception
of being for this level to ascertain whether an
alteration of the Mahendras Channel kind
is practicable, has been taken and checked
and I suggest a small work on the level of each
and I believe that all the levels required will
be supplied by the survey of the main.

I have now work into the details
of the Mahendras Channel and Mahendras Channel
alterations, but shall be glad to learn what
the main Mahendras Channel has been
or what it is to be.

With regard to the Mahendras
channel, I have already stated that
it will be raised, but I think it better to call the
1000 ft for the same, but as the
main Mahendras Channel is available in the
main Mahendras Channel, I do not think it
will be necessary to raise it.

channel and as the Mahendras Channel surplus
is really the origin of the Mahendras River into
which the possibility of throwing more water was
one of the points to be investigated. By me, I
would suggest that the channel from the Mahendras
River to the Lake be made capable of carrying
2000 cfs per second.

The Mahendras Lake Salinities
be vents 8' x 5' with pivot shutters are capable of
discharging this in addition to land drainage.
Moreover the narrow section of the Mahendras
Channel and the great cost of widening and
altering it with I think present its being
possible to use that channel as a feeder to the
Mahendras, and though it may not be after
that circumstances will admit of water being
then raised in, it might be worth while to have
the power of doing so. I have the honor to be

Yours most ^{very} obedient servant
J. S. Randall
Secretary, Government of India
Public Works Department

From the Resident Engineer
on special duty
Paleram Channel

Dated 2 September 1877
Signed S.
Rud.

etc 177

Enclosures Three

Subject

Forwarded 2 statements
showing the alterations
to be made in the main
and Guindamere Channels
also a type design for
inspections.

Approximate Estimate of the cost of
improvements & alterations Kooripak Main
Channel

quantities	Items	Amount	Total
2,317 Cubic Yds	Cutting Out at Rs. 18.029	11 6	
4,297	Banking at Rs. 18.98	3 3	
	Limestone Lapis (estimated) 1072	1 321,000	0 0
	Deep up 1 mile	7,900	
	do 2 miles	7,800	
		<u>36,700</u>	

Camp
Longarambadi
3 Sept 1877

J. R. R. R.
Resident Engineer
on special duty
Paleram Channel

Abstract of proposed alterations to Kanawha River Ch. Palat Ancient System.

✓ 3

Point	Present bed level	Proposed bed level	Proposed water level	Proposed surface	Proposed bottom	Proposed depth	Cutting	Banking	Details of masonry work
Mile 0.0		393.04	397.04						
0.20	392.03	392.29	396.29				207		Area since 18th cent. east 57.5 Flow 393.04 - Amount crest 57.5
0.40	389.77	391.54	395.54					73	
0.60	388.00	390.79	394.79	3.00'	14.36'	4.00'	132 1/2		
1 mile	386.74	390.04	394.04				172 1/2		Drop 160' long crest 390.54 Flow 383.54 - Drop wall 7.0'
1 mile	386.74	383.54	387.54				718		
1.20	384.49	382.79	386.79				406		
1.40	382.66	382.04	386.04	3.00'	14.36'	4.00'	191		
1.60	380.26	381.29	385.29				234		
2 miles	378.26	380.54	384.54				119		Drop 160' long crest 381.04 Flow 375.04 - Drop wall 6.0'
2 miles	378.26	375.04	379.04				1150		
2.20	376.76	374.29	378.29				1,092		
2.40	374.83	373.54	377.54	3.00'	14.36'	4.00'	830		
2.60	372.62	372.79	376.79				583		
3 miles	371.17	372.04	376.04				545		
3.7			375.78						

73
132 1/2
172 1/2
70' C. feet proposed by Division
to Kanawha River
each 6' x 4' - 25' x 6' concrete
Kaniapik built 37th cent.
Kaniapik built 37th cent.

Area since 18th cent. east 57.5
Flow 393.04 - Amount crest 57.5

Drop 160' long crest 390.54
Flow 383.54 - Drop wall 7.0'

Drop 160' long crest 381.04
Flow 375.04 - Drop wall 6.0'

70' C. feet proposed by Division
to Kanawha River
each 6' x 4' - 25' x 6' concrete
Kaniapik built 37th cent.
Kaniapik built 37th cent.

Leto Randall
Exec. Eng.
in charge of the
Channel

For info Kanawha River
21 August 1877

Abstract of proposed alterations to Goo

Points	Present Bed Level	Proposed Bed Level	Proposed Surface Water Level	Proposed Surface Fall	Proposed Velocity	Proposed Discharge
Miles Chains				ft per mile	ft per sec	cu ft per sec
0 0	364.94	364.94	369.44			
0.20	364.35	364.24	368.74			
0.40	359.63	363.54	368.04	2.80'	4.40'	24
0.52	360.05	363.12	367.62			

Below Point 0.52	356.84	356.80	361.30			
0.60	355.23	356.52	361.02			
1 mile	355.69	355.82	360.32	2.80'	4.40'	24
1.4	355.09	355.68	360.18			

Below Point 1.4	350.66	357.12	355.62			
1.20	349.65	350.56	355.06	2.80'	4.40'	24
1.24	348.56	350.42	354.92			

Below Point 1.24	346.58	344.92	349.42			
1.40	344.09	344.26	348.86			
1.60	343.56	343.66	348.16	2.80'	4.40'	24
1.72	343.18	343.24	347.74			

Below Point 1.72	340.86	337.60	341.60			
2 miles	340.39	337.28	341.28	3.16'	4.40'	24
2.20	338.12	336.49	340.49			

2.40	335.80	335.70	339.70			
2.44	335.34	335.54	339.54	3.16'	4.40'	24
2.60	334.02	334.91	338.91			
Below Allipathur 2nd Ditch						
2.60	334.02	329.41	332.91			
3 miles	332.08	328.51	332.01			
3.20	329.69	327.61	331.11	3.60	4.48	24
3.40	326.14	326.71	330.21			
3.60	324.29	325.81	329.31			
4 miles	322.83	324.91	328.41			
Below Ditch						
4 miles	322.83	318.41	321.91			
4.20	320.66	317.51	321.01			
4.40	318.33	316.61	320.11	3.60	4.48	24
4.60	315.77	315.71	319.21			
5 miles	313.38	314.81	318.31			
5.20	311.10	313.91	317.41			
Below Ditch						
5.20	311.10	308.91	312.41			
5.40	309.17	308.01	311.51	3.60	4.48	24
5.56	307.40	307.29	310.79			
5.60	305.89	307.11	310.61	3.60	4.48	24
6 miles	304.10	306.21	309.71			
6.20	301.88	305.31	308.81			

522
 83 As above 524
 69 121' at bottom 180
 89 40
 72 New Ditch 102' long
 crest 261.67 Ditch wall 4' 6"
 floor 257.17
 220
 69 99
 35 Crest 119' at bottom 108
 253. New Ditch 100' long
 crest 254.15 Ditch wall 4' 6"
 floor 246.65
 592
 35 As above 445
 250
 122
 Kambankal Head
 Present Calingudi 67' long with
 crest 242.07. To be lengthened
 to 80' with crest 243.59.
 But per sec to Kambankal
 Perindandi Tank; sluices discharging into Govin
 Kasidi Tank Channel to be
 reconstructed.

Abstract of

through the
 the Corliar and in this
 way augment the supply
 in the latter -

handled

Below Drk

9.60	269.31	265.57	269.07			
10 miles	267.11	264.69	268.19			
10.20	264.90	263.81	267.31	3.52'	4.40'	19
10.40	263.70	262.93	266.43	3.52	4.40'	19
10.60	261.05	262.05	265.53			
11 miles	260.20	261.17	264.67			
11 miles	260.20	257.17	260.67			
11.20	256.85	256.29	259.79			
11.40	254.56	255.41	258.91	3.52	4.40	19
11.60	252.33	254.53	258.03	3.52	4.40	19
12 miles	250.03	253.65	257.15			
12 miles	250.03	246.65	250.15			
12.20	248.20	245.77	249.27			
12.40	246.43	244.89	248.39	3.52	4.40	19
12.60	243.88	244.01	247.51			
13 miles	243.04	243.13	246.63			
13.1		243.09	246.59			

20 Newboro 385
368

60
540
1444
214
217

60 as above
505
1494
3147
155
123

299
287
63

166
300 L. Fuel per cent to Am. & brand
channel
Baker's Fuel 2' drk well salted up
to be removed.
New Baker's Drk. 108' long
crust 305.81
floor 299.31 Drk wall 6' 6"

Bridge of 3 spans 15' To be in-
ed to 9 spans, or star altered
a kind same.
A ship at the 2nd Drk. now
up a new drk 100' long
crust 335.41 floor 329.41
wall Drk wall 6' 0"

72 New Drk 100' long. Crust 324.9
floor 318.14 Drk wall 6' 6"

27 New Drk Crust 100' long
Crust 313.91
floor 302.91 Drk wall 5' 0"

the Cortiliar and in the
way augment the supply
in the latter -

ughly handled

Below new Ocheri Ditch									
6.20	301.83	299.31	302.81						
6.40	299.18	298.41	301.91						
6.58	296.90	297.60	301.10	3.60	4.48	2100	As above	1424	
6.60	296.26	297.51	301.01						
6.64		297.33	300.83					621	St Andrews Bridge March 30 2 p.m. ankle wet 15' 10" measured by 3 anchors 20 each.
Below St Andrews Ditch									
6.64		295.06	298.56						It and was full by long lake lengthened to 100'. Present work level 297.83 to be retained.
7 miles	294.49	294.34	297.84						
7.20	294.96	293.44	296.94	3.60	4.48	2100	As above	1435	
7.40	288.92	292.34	296.04					337	
7.40	288.92	286.04	289.54						63. New Ditch 108' long crest 293.04 Ditch wall 7' 0" Floor 286.04
7.60	287.74	285.14	288.64						
8 miles	284.84	284.24	287.74	3.60	4.48	2100	As above	607	
8.12	283.64	283.70	287.20	3.52	4.40	2085	As above	446	65 Culvert per cut to S. of main ditch
8.24	282.69	282.35	286.85						
8.40	281.32	282.47	285.97					273	
8.60	278.66	281.59	285.09					43	87. Another Ditch Crest 292.09 partly destroyed, lake removed
8.60	278.55	278.09	278.59						292. New Ditch 105' long crest 387.09 Ditch wall 7' 0" Floor 376.09
9 miles	276.37	274.21	277.71						
9.20	273.88	270.83	274.83	3.52	4.40	2035	As above	528	
9.40	271.77	272.45	273.95					250	
9.60	269.31	273.57	275.07					145	
Below old ditch									
1.72	340.86	337.60	340.60						175. New Ditch 105' long crest 272.07 Ditch wall 6' 6" Floor 265.37
2 miles	340.39	337.28	341.28	3.16					
2.20	338.12	336.49	340.49						

Below old ditch				
1.72	340.86	337.60	340.60	
2 miles	340.39	337.28	341.28	3.16
2.20	338.12	336.49	340.49	

N. 173

Enclosure 4

Submitted for the information of Government

Mr. Randall has been informed that the way in which he has worked out the necessary improvements to the Kaveri-fakham main channel and the Lavindavadi branch of that channel appears to be suitable and well improved, as also the proposal to make the Kaveri-fakham tank channel capable of conveying 2000 c. ft. a second in order that when water is abundant some may be passed through the tank into the Cortliar and in this way augment the supply in the latter.

2 - It will be seen that the approximate estimates for the improvements are as follows -

Kaveripakkam Main Channel

Earth works - Rs. 21,000

Masonry " 15,700 36,700

Gorindaradi Channel

Earth works Rs. 61,000

Masonry works 61,100

The earthworks altogether therefore amount to -

Rs. 82,000, and are avail-

able for the employment

of Kamme labor if desired.

It will be necessary how-

ever to undertake concur-

rently the construction of

the masonry works, for

otherwise the desired results

will not be secured, and

it may happen that

the condition of the channels

would be deteriorated rather

than improved were

they

Gorindaradi Channel Palas Aricut System.

Details of Cutting Bankings

Channel Square to Square

Details of Masonry work
water delivery per

of required

1st 1.40 1st 1.40

100' long 100' long

1st 1.40 1st 1.40

100' long 100' long

1st 1.40 1st 1.40

100' long 100' long

J. S. Russell

Exec. Insp. for special duty

Palas Aricut Channels

Palar Ancient System
Govindavadi Scheme

Abstract of proposed
alterations & approximate
Estimate.

Enclosed in a letter
N^o 177 dated 3rd Sept^r
from Mr J. W. Randall
Exec Eng^r to Chief Eng^r
for Irrigation.

they enlarged without at
the same time decreasing
the velocities and certainly
much of the new earth
work would be liable to
damage.

3. Mr. Russell will require
2 Assistant Engineers to
superintend the work under
his orders.

4. It is requisite to notice
that the weather is at
present very unfavorable
for the manufacture of
bricks, and as far as possible
mud & masonry should
therefore be made use of.

5. The regular abstract
estimates should be dis-
cussed in accordance with
the requirements of P.M.C.
N^o 1768 of the 18th July 1890.

at St. George
2nd Sept. 1891

The Joint Secy. Government
to Govt.
P. W. Dept. Chief Eng^r for Irrigation
Irrigation Branch

23 May 1877 No 382
10 July 1877 1968

1877
From
The Chief Engineer for Irrigation

Dated 10 Sept. 1877.
Despatched 11 Sept. 1877.

Encls. 4

No 173 J

Rs 2
7.8680

Kadampakkam Main & Branch
canal Channels. Inter-branch
System - Submits estimate
for Rs 1,50,000 for improvement
to the canal suggest that the
estimated may be carried
out with Famine labour

Can 11-9-77

15 Nos 876-887 7 Apr 2067
No 3040

Public Works Department

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 29 Sept 77
Read the following:-

Letter from the Chief Engineer
for Irrigation } (N.E. No 173 J. 11/10 Sept 1877)

His Grace the Governor

sanctions the following appro-
ximate estimates

Palani Ancient System

Northern Section

Fund - Famine

(2) M.C.V.B. Kaveripakkam Main
Channel
Name of work - Improving do.
Amount of Estimate Rs 36,700

(2) M.C.V.B. Goundarotti Channel
Name of work - Improving do.
Amount of Estimate Rs 122,100

The work will be laid out and
started at once.

Mr. W. G. L. Cottons
Ex. Recd. 3rd grade
(temp)

2. The Off. concerned
noted had already been posted
to assist Mr. ...
...
any ...

20/30/10

may be necessary, reporting
designation and rates of pay
for confirmation, and regulating
the number of subordinates by
the amount of labour to be super-
vised. One Assistant Engineer with
very strong technical

3. Huts for Coolies will be
erected at convenient ^{work} suitable
places, water and shelter from
the North East wind being duly
considered

4. Mr. Rendall will inform
the Collector of ~~Chingleput~~ ^{Chingleput} and
what dates and at what places
he will be ready to receive labour
specifying the numbers to be
employed at each locality,
and the ~~Collector~~ ^{then officer} will then
arrange to draft all ^{available} ~~men~~ ^{from the}
from the Red Hills and
Palaveram Camps to these
works

J.H.G. 26/9.
29/9.
Transferred to the Assistant
Secretary, Revenue (Finance) Dept.
with effect from order No 2922 of 25
Inst. in last Dept. when under Mr. G.S.W.
7/10/27

1312