

(1) Number of pages 6.

(2) Date of repair 15.7.82

(3) Initials of the Referencer _____

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Revenue DEPARTMENT

G.O. No.	5910	Press.
B.P. No.		Mis.
Dated 28.9.1977		

Not to be folded or roughly handled

5910

GOVERNMENT OF MADRAS.

5910

PUBLIC WORKS DEPARTMENT.

20th September 1877, No. 755 W.

Buildings and Roads.

Civil Works.

Read the following paper:—

No. 149. From Captain R. R. E. BROCKMAN, R.E., District Engineer, Tanjore,
to the Chief Engineer, Public Works Department, Buildings and Roads,
dated Tanjore, 28th August 1877, No. 1,471.

With reference to paragraph 3 of G.O., No. 1,670, dated 3rd July 1876, I have

3 Sections.
1 Estimate.

the honor to forward, for the sanction of
Government, the accompanying estimate,
amounting to Rupees 10,000, for clearing

the shallow portion of the Vedarniem canal between the Cadoomaur and Velangany,
together with the longitudinal and cross sections of the same. The work was set in hand
in April last as directed in the above Government Order, the canal being closed for the
purpose from the said date; but, owing to a large quantity of spring water being found
in the canal, which it is impossible to keep under entirely by baling, and also to the
difficulty of obtaining the requisite number of coolies, the work could not be proceeded
with as rapidly as it could be wished. It will be observed from G.O., No. 3,329,
dated the 15th October 1869, that a great difficulty was experienced in obtaining
coolies when the canal was cleared in that year, and that the work was chiefly carried
out through the aid of the Tahsildar. I therefore applied to the Collector to direct
the Tahsildar of Negapatam to supply to the work the labor required, and that officer
has issued orders to divert to the work the gangs of distressed people now wandering
from place to place in the district in search of employment. Every effort is thus being
made to push on with the work, but it is doubtful to me if the work can be
fully completed before the rains set in, and such portion of the work as cannot be
done during this year will have to be taken up and completed early in next year.

The delay in submitting the estimate was due to the rate for the work having
had to be deduced from actual experiment. An estimate amounting to Rupees 4,110
was originally submitted by the Range Officer for the clearing, allowing the ordinary
rate of 1 Anna per cubic yard, but owing to the troublesome nature of the work,
and to the difficulty of procuring labor, no contractor could be got to undertake the
work at the above rate. A portion of the clearing was carried out departmentally to
arrive at an idea of the actual rate that might be allowed for the work, and it was
found that the work cannot be carried out under 3 Annas per cubic yard. It
appears that the said rate was allowed when the canal was cleared in 1869, and
provision has been made accordingly in the enclosed revised estimate which conse-
quently amounts to Rupees 10,000. A sum of Rupees 7,000 has been allotted to
the work in the Imperial Budget of 1877-78, but as it is not likely that the expendi-
ture on the work during this year will exceed this sum I request that the difference,
Rupees 3,000, may be allotted to the work early in 1878-79.

No. 150. ORDER THEREON, 20th September 1877, No. 755 W.

The estimate of Rupees 10,000 for clearing the Vedarniem canal from the
Cadoomaur bridge to the Velangany reach is sanctioned. It is observed that

Rupees 7,000 have already been appropriated for the work in the Imperial Budget for 1877-78.

2. The District Engineer will report when the balance of Rupees 3,000 will be required, and if work representing that amount can be undertaken as famine relief.

3. The sanction accorded in these Proceedings has been registered as Imperial No. 64 B of 1877-78.

(True Extract.)

E. A. Smith Colonel, R.E.,
Secretary to Government, P.W.D.

No. 5910

*Communicated to the
H. of P.W.D.*

25.9.77

28th September 77

To the District Engineer, Tanjore.
Examiner of Public Works Accounts.
Revenue Department (Famine).

J. B. Smith
28/9

Ed. C. Howarth.

Spare Copies

BUILDINGS AND ROADS
CIVIL WORKS.

Estt. of 1877

PUBLIC WORKS.

To

The DISTRICT ENGINEER,
TANJORE,
&c., &c., &c.

Dated September 20th.

Issued

Recd.

Encl.

G. O., 20th September 1877, No. 755 W.

SEPTEMBER

No. 149-150.

Mu G O 28 September 77

No 5910.

Vedarnim Canal, Tanjore District.—
Sanctions with remarks the estimate of
Rupees 10,000 for clearing the — from the
Cadeomaur bridge to the Velangany reach.