

MADRAS RECORD OFFICE.

Government of Madras.

Subhi Wong DEPARTMENT.
Cons. 25-8-57

G.O. No. 1613	Press Mis.
16-17 Dated 19-8-18 57	

Not to be folded or roughly handled

Fort Saint George, Public Works Consultation of 25th August 1857.

No. 16. Read the following Report from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 3rd August 1857, No. 2615.

Report G on an estimate prepared by the District Engineer Godavery Division, for improvements to the Staff Serjeant's Quarters at Samulcottah, in the Rajahmundry District. Amount of estimate Rupees (1,310) one thousand, three hundred and ten, comprising the items, shewn in the accompanying Abstract.

1. The improvements consist of 2 additional rooms to the main building 22½ feet long, by 10 feet broad, with an open verandah in front of the building 7' 6" broad, the whole to be raised on a basement of 1' 6" in height above foundations, which are to be sunk 3 feet. The walls are to be 14½ feet high, and the verandah pillars 6' 6," of 1 additional room to the Cook room, 14 feet long, by 10 feet broad, and of 1 additional room to the Privy, 9 feet long, by 6 feet broad, with a screen wall in front of the door.

2. The letters noted in the margin from the Brigadier¹ at Samulcottah, the Quarter Master General,² and the District Engineer³ are submitted with this Report, and the estimate being framed on moderate and sufficient data, is recommended by the Chief Engineer for entry in the Budget of 1858-59.

¹ dated 10th January 1857.
² No. 506 18th Feby. "
³ No. 303 8th June "

No. 17. ORDER THEREON, No. 1613; dated 19th August 1857.

Referred to the Military Department for consideration.

(Signed) H. FORBES,
Acting Secretary to Government.

Rajahmundry
District

Military
Staff Sergeants
Quarters.

26/5

Report on Estimate
prepared by the District
Engineer Godavery Division,
for improvements to the
Staff Sergeants Quarters
at Samulcottah, in the
Rajahmundry District.
Amount of Estimate, Ru.
pees (1310) One thousand
three hundred and ten, com-
prising the items shown in
the accompanying Abstract.

The improvements consist

1. of 1 additional room to the main building
24 feet long, by 10 feet broad, with an open
terrace in front of the building 6 feet broad,
the whole to be raised on a basement of
15" in height above foundations, which have
to be sunk 3 feet. The walls are to be 14" in
height, and the veranda pillars 6" 6".

2. of 1 additional room to the Cor. R. Room
14 feet long, by 10 feet broad.

3. and of 1 additional room to the Privy
9 feet long, by 6 feet broad, with a screen
wall in front of the door.

The letters noted in the margin
from the Quartermaster at Samulcottah,
the Quarter Master General, and the District Engineer,
are

1. Dated 10/1/07 by
2. Dated 13/1/07 by
3. Dated 15/1/07 by

Contract Office of the
Fort St. George
3rd August 57
Chief Engineer

Wm. H. R. C.

The Secretary to Government
R. W. Department

14
Feb or March

- G₁ 1 Letter from the Adj. Gen. of the Army
dated 18th Feb^y 1837 - No 506 -
with enclosed
- G₂ 1 O^r from the Dist. Comm^r Engrs Gen^l dated
8th June 1837 - No 303.
- G₃ 1 Abstract Estimate
- G₄ 1 Plan.

N^o 1613

Referred to the
Military Department
for consideration -

RZ

Forl. D. George
19th Aug. / 57

Copy to the Dir. Genl.
with 4 Encls.
C. P. 21st

Public Works 1837 Deptt
D. to C. 25th Aug. 1857
G

The Chief Engineer
to the Secretary Government
P.W. Department

Dated 3rd August 1857
Recd 4th

Enclosure 4.

Is. by D. 22nd Aug. 57 to N. 1680 and
15th Aug.

26/5

N^o 1617.

Towards an Estimate of
of Rupees (1310) One thousand
three hundred and ten, proposed
by the District Engineer Godavery
Division, for improvements to the
Staff Sergeants Quarters at La.

under the Rajahmundry
District, for Rupees in the Budget
1857-58 - N^o 1613. 19th Aug.
With an Order