

MADRAS RECORD OFFICE.

Government of Madras.

DEPARTMENT

G.O. No.

Press
Mis.

Dated

18

Not to be folded or roughly handled

①

Fort Saint George, Public Works Consultation of 8th September 1857.

No. 5. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 27th August 1857, No. 3196.

SIR,

I have the honor to forward for submission to Government a plan and estimate of certain additions and improvements proposed to be made to the buildings occupied by the Commissioner of Police on the Pantheon road, amounting to Rupees (1,600) one thousand, and six hundred. The additions consist of a verandah to be added on the eastern side of the office, fixing wooden rails to the Cashkeeper's room, and erecting a shed for bullocks, drivers, lascars and tent of the Coroner.

2. The additions are recommended by the Commissioner, supported by the Barrack Master and the rates appear moderate and sufficient.

3. I beg to recommend the estimate for entry in the Budget of 1858-59 if not thought fitting for immediate execution.

No. 6. ORDER THEREON, No. 1671; dated 2nd September 1857.

Ordered to be referred to the Judicial Department for consideration.

(Signed) H. FORBES,
Acting Secretary to Government.

Report

③

Estimates for Erecting a Verandah on the east side of the Building & placing the Teakwood common Rails to the Cash Keeper's Room of the same & also erecting a common shed for the use of the Bullock carts, Tents, Cascaros & drivers & for grain baidus within the Compound of the Office of the Commissioner of Police on the Pantheon Road.

Amount of Estimate Rupees 1601 - One thousand Six hundred Comprising the following items -

1801

Erecting a Verandah on the east side of the Building

2835 1/2 ft. Brick work in Chumam 1 7/8 Rs 317

1082 1/2 ft. Flat Arch work in Chumam }
over the one Door and six windows } 2 9/16 Rs 19

502 1/2 ft. Cornice work in Chumam to the east }
- side of the Verandah - } 3 " Rs 9

630 7/8 Terracing with brick on edge & belly }
3 course flat tiles & plastering 3 coats 192 .. Rs 121
Chumam over the same - - - - - }

2350 Plastering with 2 coats Chumam }
to the walls & ceiling } 1 13 9 Rs 44

200 Rs with 2 coats to go to the cornice 2 13 9 Rs 6

570 Flooring with 8 in sq. bricks in }
Chumam and a levelling course } 5 7 10 Rs 28
of old bricks underneath }

Cooly hire for cutting & uniting }
the old and new Terrace - - - - - } 6

Rs for removing 4 windows & }
sills for making opening and }
repairing the sides in masonry }
and plastering the same & also re- }
-pairing the floors &c - - - - - } 4

Carried Over - - - - - 554

Booly hire for taking down and removing the old platform -	
Excavating the foundation raising and levelling the earth -	13
Filling river sand 2 feet in depth under the foundation -	11
Removing and shifting 2 old Venetian blinds into another position between the columns on the west side Verandah & refixing them with masonry & plastering the same -	4
62-6-6 1/2 100 Teakwood posts each wrought & put up -	13 1/2
1 Pair Rammelled Venetian door for inner cross wall with frame hooks hinges & bolts & complete -	20
2 Pairs Venetian window shutters for small inner room with frames hooks hinges & iron bars & complete -	36 1/2 6 Each 70
1 Double canvas screen for the other or west side Verandah with teakwood posts frames and a door in centre with cast iron hinges and nails and wooden knobs with wedges & also with white paint 3 coats with a priming coat of wheat floor & complete -	50
Booly hire for reducing & repairing 2 old Venetian blinds with new Teakwood and nails & complete -	3
2 Teakwood half circular water spouts each 2 1/2 feet long -	12 1/2 Each 2
Removing & Refixing 2 old water trunks & paying for pitch and	
Carried Over -	

both & also fixing with Teakwood blocks by leaving a space of 3 between the wall and trunks -	5
1 Brass lock of 8 in Complete -	4
2 Granite stones of 12 in square under the water trunks & fixing them in masonry -	4 1/2 Each 1
6 Granite stones of 2 feet long by 1 in by 1 foot broad & fixing them in masonry for banding the old and new walls -	7
Cutting the wall and fixing the Joists with masonry & plastering the same -	10
Paying for 2 boats to the ends of the Joists and sides of the doors and window frames -	2
675 Lead colour 3 coats to the Joists doors and windows -	2 1/2 12 1/2 18
375 Do 2 coats to the old windows 2 1/2 9 8	
Difference of price in 12 1/4 Cubft of Teakwood about required to this work between 4 and 2 1/2 Cubft -	
\$ 3 1/2 Rs Charged in the data and the rates of the Market -	65
Sundry Charges and scaffolding & -	31
	1000

N. 2

Cash Keepers Room

1 Teakwood common rail with posts top and bottom frames & a Door in centre with cast iron hinges & bolts & complete -	2 1/2
---	-------

Carried Over -

Brought forward

24

1000

1 Teakwood common rail with
top & bottom frames to the doorway

1 Pair Teakwood common railed
doors & frames with cast iron hinges
and bolts & screw nails & to the
doorway

Lining with teakwood planks of
 $\frac{3}{4}$ in thick with top & bottom &
centre frames & nails to the sides
for protecting the cash chest

1 Flat iron cross bar of 5 feet
long by $2\frac{1}{2}$ in by $\frac{1}{2}$ in thick with staples
& nails to prevent the door opening
cutting the walls & floors & fixing the
top & bottom frames & posts with
masonry & plastering the same
& also repairing the floors & etc.

250 Wood Oak 3 coats to the rails
and posts & etc.

Difference of price in $13\frac{1}{2}$ Cft
of teakwood about required to
this work between 14 and $2\frac{1}{2}$ Cft
per $3\frac{1}{2}$ Rs Charged in the data
and rates of the market

Sundry Charges & etc.

No 3

Common shed for the use of the
Bullocks carts and tents & etc.

2855 Brick work in Clay with

$3\frac{3}{4}$ sort wall bricks

22 $\frac{1}{2}$ Arch work in Clay

Carried Over

11 Rs 261

2 Rs 3

264

1055

Brought forward

264

1055

1033 $\frac{1}{2}$ Roofing with Palmarah rafters
proper nails & covering with frame
tiles only

650 Laying with brick stelly in clay
of $\frac{1}{2}$ in thick and well beaten
down with water & steamered over
with sand for floor

3000 Painting in Churnam

1 Pair Batten doors with frames
hooks hinges & bolts & etc. Complete

13 Rft Scarfed palmarah breast sum-
mers with nails

3 Single bolt padlocks of 3 in

Excavating the foundation filling
river sand 1 foot in depth & level-
ling the same

105 Red paint 3 Coats to the doors

1550 Paying tar with 2 coats to the rafters
& members of the roof

Difference of price in 23 Cft of teak-
wood about required to this work be-
tween 14 & $2\frac{1}{2}$ Cft & $3\frac{1}{2}$ Rs Charged in
the data & rates of the market

Sundry Charges & scaffolding & etc.

Total Company's Rupees One
thousand and six hundred

545

1600

The Verandah 2 Rooms on the east side of the building
is to be raised on a basement of $2\frac{1}{2}$ feet in height above the
foundation which are sunk $6\frac{1}{2}$ feet of which $4\frac{1}{2}$ feet in alluvium
and 2 feet in River sand - The principal walls to be

15½ feet high.

1 Room 36½ x 10½ feet

1 ~~Do~~ 12 x 10½ feet

The Building for Barracks Tent & Lascars Shed is to be raised on a basement of ¾ feet in height above foundation which are to be sunk 3 feet. The center walls 14 feet the side walls 8½ feet and the Verandah wall is to be 6 feet.

The Building is to contain 6 Rooms and 1 Verandah -

6 Rooms - each 10 x 8 feet

1 Verandah - 32½ x 4½ feet

Central Office of P.W.
Fort Saint George
27th August 1857

W. S. A. Colman
Chief Engineer P.W.

N. 3196

From
The Chief Engineer.

To The Secretary to Government P. W. D.

Sir,

I have the honor to forward for submission to Government a Plan and Estimate of certain additions and improvements proposed to be made to the buildings occupied by the Commissioner of Police on the Pantheon Road, amounting to Rupees (1,600) one thousand and six hundred. The additions consist of a Verandah to be added on the Eastern side of the Office, fixing wooden rails to the cart-leash keepers room, and erecting a shed for bullocks, dring, lascar and tent of the loonier.

2 The additions ^{are} recommended by the Commissioner supported by the Barrack Master and the rates appear moderate and sufficient.

3 I beg to recommend the Estimate for entry in the Budget of 1858/59 if not thought fitting for immediate execution.

I have the honor to be,

Sir

Your most Obedient

Wm. Fisher Colonel.

Chief Engineer.

Central Office of P. W.

Fort Saint George,

27th August 1857.

Edw. Porrett.

Enclosure in a letter from

The Chief Engineer.

To the Secretary to Government

Dated 27th Aug
Received 1857.

N. 3196
P. W. D.

Report on an Estimate

for certain additions &c to the

Office of the Commissioner

of Police on the Pantheon

Road for Rupees 1,600.

27th Aug.

N. 3196.

Public Works 1837-Department
S. 16 200 800 1837

Shirley's Camp Engineer.

of the Treasury to Government
P. H. D.

2nd - 27th August 1837
Received 29th

1837

Enclosed 4 1/2
1837 1/2 1/2 1/2
with an order.

Forwarding for subscription to

Government a Plan and Estimate

for certain additions and improvements

to the Buildings occupied by the

Commissioners of Customs on the

Canal Road for 1837/1838 and

the same & by the same 1/2 1/2 1/2 1/2

to be paid in the Budget of 1837/38 of

1837/6.

W. H. D.

Endorsed

to the Minister of the Treasury

for consideration -

1837

From 24th August
24 24 1837

W. H. D. to the Minister of the Treasury
with 1/2 1/2 1/2 1/2