

(1) Number of pages 10

(2) Date of repair 10-10-65

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 1097	Press ~~Mis.~~
417-418	
Dated 25-4-	18 65.

Not to be folded or roughly handled

13

17

*Proceedings of the Madras Government, Public Works Department,
25th April 1865.*

No. 417. Read the following letter from Lieutenant-Colonel J. C. ANDERSON, R. E., Superintending Engineer, 2nd Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Masulipatam, 5th April 1865, No. 160 :—

SIR,

1. I have the honor to submit, for the sanction of Government, a revised estimate* for constructing a Police Hospital at Ongole with a tiled roof amount-

* Countersigned by the Inspector General of Police.

ing to Rupees 1,780, or Rupees 380 in excess of the original estimate sanctioned in G. O. No. 1,175, dated 25th April 1864.

2. The original estimate was prepared according to the standard plan, which was drawn up in the late Central Office, and approved by the Inspector General of Police. A thatched roof was allowed, but the Range Officer and the Superintendent of Police are strongly in favor of a tiled roof instead, as more secure against the ravages of white ants, and as less to maintain. It would be also less likely to be injured by fire.

No. 418. ORDER THEREON, 25th April 1865, No. 1,097.

CIVIL WORKS, No. 71.

1. The Government sanction the revised estimate amounting to Rupees 1,780, for a Police Hospital at Ongole in the Nellore District.
2. The Superintending Engineer has omitted to report the source from which the excess over the original estimate† is to be provided. This omission will now be supplied.

† Rupees 380.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 2nd Division.
„ Accountant General.
„ Controller of Public Works Accounts.
„ Judicial Department.

Erd. S. T. Augustin.

25

e *Rate Amounts Total.*

Hospital.

$23\frac{1}{2}$	Cubic yards of Stone in Mud.	@	1 12.	382 24
$13\frac{15}{27}$	" " of Stone in Chunnam	3 12.	99 9 1/2	
$\frac{72}{100}$	Square feet of Heavy Comb work-	4 "	" "	2 14 1
$9\frac{15}{27}$	Cubic yds of Flooring with brick Jelly & Chunnam.— @—	4 11 "	44 11 8	
$12\frac{1}{4}$	Squares of Plastering with two Coats of Chunnam——@—	2 8 "	30 10 "	
$40\frac{1}{3}$	— de — of — de — de one de —	1 11 "	68 1 "	
41	Squares of white washing ——	"	26 6 6 6	
59	Cubic feet of Country wood & wrought & put up. — @ —	1 8 "	88 8 "	
$33\frac{35}{100}$	Squares of Conple roof with Country wood rafter collar pieces, bamboo piers, nails and thatch Complete ——	18 "	" " 266 12 9	
4	Batten doors Complete ——	15 "	" " 60 "	
2	— de — de — de ——	13 "	" " 26 "	
8	Windows ——	10 "	" " 80 "	
58	Cubic Yards H excavating formula. - iron & filling the basement.	"	1 6 3 10 "	

—16243 9

Cook Room or store

39 $\frac{2}{3}$ Cubic Yds of Bricks ^{or stone} in Clay. 22 " 84 48.
104 Sq. feet of Honey Comb work.
per Square. 4 " " 426 73 9.3

Carried over

Brought over ————— 739 3 1324 39

3 $\frac{84}{100}$ Squares of Pint roof with
Country wood, Rafters, nails
and thatch ————— 6 " 21 13 5

1 $\frac{17}{54}$ Cubic yds of flooring with Brick
Jelly in Chundam ————— 4 11 " 6 27

1 $\frac{60}{100}$ Squares of Plastering with two
Coats of Chundam ————— 2 8 " 4 " "

11 Squares of Plastering with one
Coat of Chundam ————— 1 11 " 18 9 "

11 — de — of white washing ————— " 2 6 1 11 6

1 Battu door ————— 13 " "

1 — de — de ————— 10 " "

15 Cubic yards of Earthwork, —
digging foundation & filling
basement ————— " 1 " 15 "

————— 164 10 8

Total Expenses ————— 1098 7 4 "

Sundries & Contingencies ————— 84 2 "

Total Estimate Expenses ————— 1780 " "

Range Officer
Camp Kaurigiri
8th October 1864.

James
Superintendent

Anderson Lieut Colonel
Superintending Engineer
2nd Div. Bengal

Similar Sub. G. M. C. M.

Brought over

12

MM 1247/65

Abstract Estimate
No. of
Nellore District.

Constructing a
Police Hospital
for 10 Patients at
Angole amounting
to Rs 1780-

Proc. 25 April/65 B.M. 417.

No 160

Sups Engrs Office 2d Dr
Madras Patanis
5 April 1865
44

From

V. Col. J. C. Annam N.C.
Sups Engineer 2d Dr

To

Colonel C. A. O. R.E.
Secretary to Government.
D. B. C.

Sir

Countersigned by
Inspector Genl.
of Police

I have the honor to submit
for the sanction of Government a Revised
Estimate for Constructing a Police
Hospital at Angole with a tiled
roof amounting to Rs 1780 or Rs 380
in excess of the original Estimate
sanctioned in G. O. No 11750 of 25 April 1864.
The original Estimate was
prepared according to the Standard
plan which was drawn up in the late
Central Office and approved by the
Inspector General of Police. A
thatched roof was allowed, but the
Range Officer and the Superintendent
of Police are strongly in favour of a
tiled roof instead as more secure

