

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works

DEPARTMENT.

G.O. No. 3706	Press ~~Mis~~
149-150	
Dated 7-12-	1865.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
7th December 1865.*

No. 149. Read the following letter from the Special Executive Engineer, East Coast Canal, to the Secretary to Government, Department Public Works, dated Mount Road, 29th November 1865, No. 136 :—

1. I have the honor to inform you that the Ennore Bar was cut on the morning of Sunday the 26th instant, at about day-light.

On Monday morning the channel had increased to about 200 yards in width, and to a considerable depth.

2. The Adiyar Bar had been partially cut on the 2nd instant, and at 2 o'clock P. M., on Sunday, the water began to flow out. The channel is now about 100 yards wide, and this morning a very strong current is flowing to sea.

3. In the Adiyar the water was at its maximum height at noon on Sunday; when it was about half an inch higher than the flood of last year.

In the Cortilliar the water was highest on Sunday morning, when it rose to 10' 10" on the south sill of the lock, or one foot less than the height of last year's flood.

At that time and until Monday morning the water was flowing from the Kuam to the Ennore back-water.

4. The trees along the banks of the canal have suffered a good deal by the high wind.

No. 150. ORDER THEREON, 7th December 1865, No. 3,706.

CIVIL WORKS, No. 28.

Ordered to be recorded.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

Exd. S. T. Augustin.

In the Cortilliar the water was

At 136

C. B. Canal Office
Church Park Mount Road
29th November 1865

From

W. Fraser Esq. C. E.
Special Execut Engineer

To

Colonel C. F. Orr R. E.
Secretary to Govt. D. P. W.

Sir

I have the honor to inform
you that the Ennore Bar was cut on the
morning of Sunday the 26th instant, at
about day light:

On Monday morning the channel
had increased to about 200 yards in width,
and ^{to a} considerable depth.

2 The Adiyar Bar had been partially
cut on the 2^d instant, and at 2 o'clock
P. M. on Sunday the water began to
flow out; The channel is now about
100 yards wide, and this morning a very
strong current is flowing to sea.

3 In the Adiyar the water was
at its maximum height at noon on
Sunday; when it was about $\frac{1}{2}$ an inch
higher than the flood of last year: —
In the Kortalliar the water was —

highest on Sunday morning when it rose
to 10.10 on the South Sill of the Lock,
or 1 foot less than the height of last
years' flood:

At that time and until
Monday morning the water was flowing
from the Ruam to the Enmore Buck water.

H. The Trees along the Banks
of the Canal have suffered a good
deal by the high wind. —

I have the honor to be
^{Sir}
your most obedient servant
William Fraser B. E.
Special Civil Engineer

1865-1866
1867-1868
1869-1870

Received

Nov 3 1866

Adjoining the canal
in which the Enmore
dugout has more than

Received

Nov 3 1866

Nov 3 1866-1867-1868-1869-1870

Nov 3 1866-1867-1868-1869-1870

Nov 3 1866-1867-1868-1869-1870

Nov 3 1866-1867-1868-1869-1870

Nov 3 1866-1867-1868-1869-1870

Nov 3 1866