

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 3840	Press
426.429	Mis.
Dated 21-12-1865.	

Not to be folded or roughly handled

1

*Proceedings of the Madras Government, Public Works Department,
21st December 1865.*

Read the following papers:—

No. 426. From the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Salem, 8th December 1865, No. 37.

- 1 Plan.
- 1 Abstract Estimate.
- 1 Specification Report.

1. I have the honor to forward, for the sanction of Government, an estimate of Rupees 3,050 with plan and specification for a Farrier Serjeant's quarters at the Race Course Barracks, Bangalore.

2. The plan has been approved by His Excellency the Commander-in-Chief. The accommodation provided is in accordance with the Standard Plan received from the Government of India. In carrying out the work I purpose making the walls one and a half feet thick (instead of two feet, as in the Standard Plan), and the cost of the building will be reduced.

No. 427. From the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Senkaridroog, 12th December 1865, No. 40.

- 2 Plans.
- 2 Abstract Estimates.
- 2 Specification Reports.

1. I have the honor to forward, for the sanction of Government, estimates for the undermentioned buildings at the Race Course Barracks, Bangalore:—

	RS.
School Master's quarters	3,500
School Mistresses' do.	3,500
Armourer Serjeant's and Orderly Clerk's do.	5,590
Band Master Serjeant and Trumpet Major's do.	5,590

2. These plans have been approved by His Excellency the Commander-in-Chief, and the accommodation provided is in accordance with the Standard Plans received from the Government of India. In carrying out the work the thickness of the walls will be reduced to one and a half feet, and the cost of the buildings will be lessened.

No. 428. From the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Salem, 14th December 1865, No. 41.

- 1 Plan.
- 1 Abstract Estimate.
- 1 Specification.

1. I have the honor to forward an estimate of Rupees 21,200, with plan and specification, for building a Canteen at the Race Course Barracks, Bangalore.

2. This work is one of those for which the late T. Iyasawmy had the contract, but no formal agreement was made with him. At the time of his death it had been completed to the basement level, and he had received the sum of Rupees 2,116 on account, which is as nearly as possible the value of the work done.

3. The Executive Engineer having brought to notice a settlement in the foundations, and pronounced them unsafe to build on, Government in their Order of the

*brought to notice a settlement in the
foundations*

*Proceedings of the Madras Government, Public Works Department,
21st December 1865.*

12th October, No. 3,019, called for information as to the agreement made with the Contractors, and their willingness to re-build defective portions of the work. When I was at Bangalore in October, I examined the foundations, and came to the conclusion that it would not be necessary to entirely re-build them. I then offered the Executors of the late T. Iyasawmy the following terms: that they should remove the upper course of stones throughout, and re-lay it so as to bring the surface to one level, and that they should take up and re-build the foundation of the outer wall at the places where there were to be steps, building the foundations of the steps at the same time.

4. The two Executors who were at Bangalore agreed to the terms, and expressed themselves willing to sign an agreement that had been drawn up, relative to the completion of the Canteen and the other buildings for which the late T. Iyasawmy had the contract, as soon as the third Executor arrived at Bangalore. This agreement has not yet been signed, but the Executive Engineer states that the Executors have not raised objections to any part of it.

5 The plan and estimate have been approved by His Excellency the Commander-in-Chief.

No. 429. ORDER THEREON, 21st December 1865, No. 3,840.

MILITARY WORKS, No. 19

1. The Government sanction the estimates, submitted with the foregoing letters, for the undermentioned buildings

in connection with the new Dragoon Barracks at Bangalore:—

	RS.
1. Farrier Serjeant's quarters	3,050
2. School Master's do.	3,500
3. School Misstresses' do.	3,500
4. Armourer Serjeant's and Orderly-room Clerk's do. ...	5,590
5. Band Master Serjeant and Trumpet Major's do. ...	5,590
6. Canteen	21,200

The works should be at once proceeded with.

2. The measures which are reported to have been taken by the Superintending Engineer of the 5th Division, for carrying on the construction of the new Canteen, under a contract to be entered into with the Executors to the estate of the late Iyasawmy Moodelly, are approved.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.
" Controller of Public Works Accounts.
" Accountant General.
" Military Department.

Erd. S. T. Augustin.

3
Supernity Engineer's Office 5th Division
No. 41
Dated 14th December 1865
From, Lieut. Col. C. A. Ford R.E.,
Superintending Engineer
5th Division

To, Colonel, C. A. Orr R.E.,
Secretary to Government
D. P. W.

Sir,

Enclosures 3
1. Plan
1. Abstract
1. Estimate
1. Specification
I have the honor to forward an estimate of rupees 21,200 with plan and specification for building a Canteen at the Race Course Barracks Bangalore.
2. This work is one of those for which the late T. Iyasawmy had the contract, but no formal agreement was made with him. At the time of his death it had been completed to the basement level and he had received the sum of Rupees 2,116 on account, which is as nearly as possible the value of the work done.

foundations and pronounced them unsafe to build on. Government in their order of the 12th October 1919 called for information as to the agreement made with the contractors and their willingness to rebuild defective portions of the work.

When I was at Bangalore in October I examined the foundations and came to the conclusion that it would not be necessary to entirely rebuild them. I then offered the Executors of the late T. Gyasawmy the following terms. That they should remove the upper course of stones throughout and relay it so as to bring the surface to one level, and that they should take up and rebuild the foundation of the outer wall at the places where there were to be steps, building the foundations of the steps at the same time.

4 The two Executors who were at Bangalore agreed to the terms and expressed themselves willing to sign an agreement that

that had been drawn up, relative to the completion of the Quarters and the other buildings for which the late T. Gyasawmy had the contract, as soon as the third Executor arrived at Bangalore. This agreement has not yet been signed but the Executive Engineer states that the Executors have not raised objections to any part of it.

5 The plan and estimate have been approved by His Excellency the Commander-in-Chief.

I have the honor to be
Sir,

Your most Obedient Servant

11 April 1920
Lieut. Col. R. C.
Superintending Engineer
5th Division

Abstract Estimate for Constructing a Cavalry
Carrier Sergeants Quarters at the Old Race Course
Bangalore.

Quantity Description of Work Rate per Unit Total

Main Quarters

1775	Excavation	1 cft	9
1775	Foundation stone in Chumam	2 1 cft	231
1221	Basement stone in Chumam	2 1 sq	159
75	Rft of granite stones for steps	3 Rft	14
3766	Superstructure brick in Chumam	2 4 cft	549
249	Arch work	4 sq	62
2544	Plastering and White washing	2 10 6 sq	68
2620	Plastering and Blue washing	2 11 6 sq	71
390	Blue washing the basement	3 6 sq	1
200	Rft of cornice work	4 Rft	50
739	Flooring with granite stones bedded in sand and pointed with Chumam	8 sq	59
1004	Terracing with brick on edge 3		
	Courses of jelly 3 Courses of flat tiles		
	sq Complete	27 8 sq	276
62	Semi terrace with flat tiles sq		
	Complete	19 4 sq	12
1-3	Teakwood wrought and put up	3 2 cft	207
1	Pair of panelled and glazed Door of 4 x 8	40 u	40
2	Pair of panelled and ornamented door of 4 x 8 available from the stock at the office	26 u	52

B. Over 1920

1917 1865 Date
No. 100 for Dec 1917
No. 80002
Office,
The Deputy Engineer
of
The Secretary to
Government, C. P. M.
Date 14/12/1917
Received 10/12/1917
Enclosure 3.
Subducting Plan and
Estimate for building a
Quarters at the Old Race
Course, Bangalore &
reporting the nature of
the contract under which
the construction was en-
trusted to the late Dyas-
ter.

No. 28.

1917 1865 Date

Quantity	Description of Work	Rate	Amount	Total
B. Over				1920
2	Pairs of panelled and sash windows repairing and fitting	6 . . .	12	
2	Pairs of panelled Door 3 x 6	22 8 . 00	45	
1	Pair of panelled and glazed windows	20 . . .	20	
3	Swing at the windows available from the stock at the office	5 . . .	15	
3	Swing at the windows for repairing and fitting	2 . . .	6	
8	Shelf planks of 5 1/2 feet in length and 1 foot in breadth	9 . . .	72	
1204	Wood Piling	2 . . .	24	
110	Nails 8" in length	" . . .	5	
1212	Cft of filling in (close)	" . . .	1	
2	Granite stones under the beams	" . . .	"	
5 1/3	Cft of perforated zinc plates for ventilating the beams	" . . .	3	
33	Rft of water pipes for drawing off water from the roof	" . . .	2	
Cook House				2125
280	Excavation	" . . .	12	
280	Foundation stone in Chumam	" . . .	30	
84	Basement stone in Chumam	" . . .	11	
1045	Superstructure brick in Chumam	" . . .	152	
76	Arch work in Chumam	" . . .	19	
870	Plastering and White washing	" . . .	18	
856	Plastering and blue washing	" . . .	23	
62	Rft of cornice work	" . . .	15	
C. Over				2125

Quantity	Description of Work	Rate	Amount	Total
B. Over				275 2125
156	Flooring with granite slabs bedded in sand and pointed with Chumam	8 . . .	12	
234	Terracing with brick on edge	" . . .	"	
	Jelly flat tiles 8 1/2 Complete	27 8 . 00	64	
21.8	Teak wood wrought and put up	3 2 . 00	68	
1	Pair of panelled Door 4 x 8	40 . . .	40	
2	Pairs of panelled windows with iron bars available for the stock at the office	18 . . .	36	
2	Do repairs and fittings	2 . . .	4	
22	Nails of 8" in length	" . . .	1	
138	Cft of Wood Piling	2 . . .	3	
227	Do of Red painting	3 . . .	7	
24	Rft of water pipes for drawing off water from the roof	" . . .	2	
Bringing and Carrying Stone				512
223	Excavation	" . . .	1	
223	Foundation with stone in Chumam	" . . .	29	
60	Basement stone in Chumam	" . . .	8	
665	Superstructure with brick in Chumam	" . . .	83	
27	Arch work	" . . .	7	
461	Plastering and White washing	" . . .	12	
612	Do and blue washing	" . . .	17	
81	Flooring with granite slabs set in sand and pointed with Chumam	" . . .	6	
51	Rft of Cornice work	" . . .	13	
C. Over				176 2637

2125 2125 1865

Quantity	Description of Work	Rate or amt	Total
	<u>B. Over</u>	176	2637
$\frac{149}{100}$	Squire of Terrace with brick on edge jelly & Complete	27 8 $\frac{1}{2}$	41
5. 7. 4	Teakwood wrought and put up	3 2 $\frac{1}{2}$	18
20	Nails of 6" in length	6 $\frac{1}{2}$	1
1	Pair of Battened Door of 3x6	18	18
1	Swing window of 3x1 $\frac{1}{2}$ available from the stock at the office	5	5
1	D. D. repairing & fitting	2	2
$\frac{50}{100}$	Wood Ciling with two coats	2 $\frac{1}{2}$	1
$\frac{6.8}{100}$	Red painting the Doors & windows	3	2
2.4	Rft. of water pipes	1 $\frac{1}{2}$	2
			<u>266</u>
			2903
	<u>Sundries</u>		<u>147</u>
	<u>Grand Total Rupees</u>		<u>3050</u>

Executive Engineer's office }
 Bangalore 19th October 1865 }
 H. Muller Captain R.C.
 Executive Engineer Bangalore.

W. M. Chander R.C.
 Superint. D.W.

M. S. S. S. S. S.
 Superint. Eng. & S. S.

13
Superintg Engrs Office 5th Divn
Salem 8th December 1865

No 37
From, Lieut Col. C. A. Ford R.E.
Superintending Engineer
5th Division

To, Colonel C. A. Orr R.E.
Secretary to Government
D. P. W.

Sir,
I have the honor to forward for the sanction of Government our estimate of Rupees 3,050 with plan and specification for a Garrison Sergeants Quarters at the Race Course Barracks, Bangalore.
2 The Plan has been approved by His Excellency the Commander-in-Chief. The accommodation provided is in accordance with the Standard Plan received from the Government of India.
I am carrying out the work I purpose making the walls 1 1/2 feet thick (instead of 2 feet as in the Standard plan) and the Cost of the building will be reduced.

I have the honor to be
Sir
Your most Obedient Servant
Ed Ford Lieut Col R.E.
Superintending Engineer

(14)

From
The Executive Engineer
Bangalore
To, 27/12/65
The Superintending Engineer
5th Division

Date 19th October 1865
Recd 25th

Abstract of an
Estimate for Constructing
a Garrison Sergeants Quarters
at the Race Course
Bangalore.

27/12/65
Enclosed 1/2/65

15.
 tract Estimate of the probable cost of constructing a
 school Masters Quarters on the Race Course at Bangalore

	No.	Rate	Amount
Cft Excavation	cft.	" " 1	7
Cft Filling	cft.	" " 1/4	1
Cft Foundation & Basement stone in Chumam	cft.	" 2 1/4	402
Cft Brick in Chumam	cft.	" 2 1/4	730
Rft of Cornice work	Rft.	" 4 "	55
Sqr of Plastering with 2 Coats of Chumam	Sqr.	2 8 "	157
Sqr of white washing inside 2 Coats	Sqr.	" 2 6 "	5
Sqr of Blue washing outside do	Sqr.	" 3 6 "	6
Cft of Wood work	cft.	3 2 "	418
Sqr of Terracing with Brick on edges thick and Plastering 3 Coats of Chumam to the top of the Terrace & 3 Coats of Chumam to ceiling	Sqr.	27 8 "	338
Sqr of Flooring with granite stones bedded in sand & pointed with Chumam	Sqr.	8 " "	71
Rft of stone slabs for treads of steps	Rft.	" 3 "	14
Nails (6)	Rft.	" " 6	3
Rft of Earthen Pipes	Rft.	" 1 "	6
Panellled and glazed doors 4 x 8	C	40 " "	40
do do windows 3 1/2 x 5	C	23 " "	46
do do doors 3 x 6	C	22 8 "	45
Half do & half Venetianed doors in stock which can be used in the building 4 x 8	C	26 " "	104
do do Repairing & fitting them and furnishing with brass locks and keys	C	6 " "	24
Swing windows without glass & ropes in stock which can be used in the building	C	5 4 "	26
Swing windows Repairing & fitting and furnishing them with glasses & ropes	C	2 " "	10
Building Marking board	C	5 " "	5
Wood Oil 2 Coats	Sqr.	2 " "	22

2535

Contingencies at 5 per Cent 124.
 Total Amount of Rupees 2659

1873
 No. of Estimates
 No. 4910

Mr. D. J. B. B. B.
 Secy to Govt.

Mr. D. J. B. B. B.
 Secy to Govt.

Dec 8th
 Dec 11th } Dec 11/65.

Mr. 37
 Enclosed 3

Submitting for sanction
 and Estimate of Rs. 3050
 for a Garrison of 100
 Quarters at the Race
 Course Bangalore.
 Bangalore.

2493610-21012000/65

Cook Room

Brought forward 292

280	Cft. of Excavation	Cft.	"	"	1	1
492	Cft. of Stone in Chunnam	Cft.	"	"	2	1 64
982	Cft. of Brick in do	Cft.	"	"	2	4 143
60	Cft. of arch work in do	Cft.	"	"	4	15
13 ⁴⁴ / ₁₀₀	Sqr. Plastering with 2 Coats	Sqr.	2	8	"	34
28 ³ / ₄	Cft. of Teak wood wrought and put up	Cft.	3	2	"	90
20 ¹⁰⁰ / ₁₀₀	Sqr. Terracing	Sqr.	27	8	"	55
600	" White washing inside	Sqr.	"	2	6	1
800	" Blue washing out side	Sqr.	"	3	6	2
137 ¹⁰⁰ / ₁₀₀	" Flooring with granite stones	Sqr.	8	"	"	11
1	Battened Door 4 x 8	C	40	"	"	40
2	" Windows 3 x 5	C	19	"	"	38
1 ¹ / ₄	Sqr. of Wood Oiling for joists 2 Coats	Sqr.	2	"	"	3
1 ¹ / ₂	Sqr. of Red paints	Sqr.	3	"	"	5
	Fire place	C	"	8	"	2
						504
	Contingences at 5 percent					25
	Total Amount of Rupees					529

Repairing the fitting swing windows				
and furnishing with glass & rope	"	2	"	2
Sqr. Wood oil	"	2	"	1
Sqr. Red Paint	"	3	"	2
				297

Contingences at 5 percent 15

Total Amount of Rupees 312

Main Building 2659

Cook Room 529

Privy 312

(School masters Durs) Total Estimate Rupees 3500

School mistress Quarters 3500

Total R. 7000

Exc Engineers Office J. Mullock Captain R. E.

Exc. Engineer Bangalore

October 1865 Bangalore

Elk Dowl Y. Lal
Asst Engineer

310	Cft. Excavation	Cft.	"	"	1	2
435	Cft. Stone in Chunnam	Cft.	"	"	2	1 57
713	Cft. Brick in do	Cft.	"	"	2	4 164
23	Cft. Arch work in do	Cft.	"	"	4	6
1063 ¹⁰⁰ / ₁₀₀	Sqr. of Plastering	Sqr.	2	8	"	27
432	Sqr. White washing	Sqr.	"	2	6	1
631	Sqr. Blue washing	Sqr.	"	3	6	1
54	Rft. Cornice work	Rft.	"	4	"	14
6	Cft. Teak wood	Cft.	3	2	"	19
133 ¹⁰⁰ / ₁₀₀	Sqr. Terracing	Sqr.	27	8	"	37
1	Battened door 3 x 6	C	18	"	"	18
1	Swing windows in stock which can be used in the Building	C	5	4	"	6
	Carried forward					292

Quantities or Number	Description of Work	Rate Per Amount	Amount	Total
2699 1/2	Cub. ft. of Excavation for foundation C. ft.	1	14	11
4996	do. of Stone in Chumam for do.	2 1	650	8 14
	and Basement			
7290	Cub. ft. of Brick work in Chumam	2 4	1063	2
545	do. of Arch work in Chumam	4	136	4
94 7/16	Squares of plastering with Chumam 2 Coats	2 8	235	2 6
54 3/16	do. of Whitewashing in side 2 Coats	2 6	8	7 9
39 9/16	do. of Blue washing out side	3 6	8	8 10
225.6	Cub. ft. of Teak wood wrought up C. ft.	3 2	704	10
19 9/16	Squares of Terracing with brick on edge 3" jelly 3 Courses of flat Tiles and plastered with 3 Coats of Chumam over the terrace and to the ceilings & complete	27 8	534	14
1 3/16	Squares of Sloping Terrace	19 4	30	12 9
313	Running ft. of Cornice Work	4	78	4
12 7/16	Squares of paving with granite stone bedded in sand & pointed with Chumam	8	98	12 9
1	Column of Sicular bricks with circular bond stones and plastered with 3 Coats of Chumam	10 8	10	8
4 4	Iron Nails (7") long	7	1	9 8
2	Pair of Pannelled & glassed doors	40	80	
2	do. do. windows	23	46	
138	Running ft. of Stone slabs for treads of steps	3	25	14
	Carried forward		3727	7 6

[illegible]

Brought forward ————— 3727 7 6

4	Half panelled and half Venetian			
	Doors in stock which can be used	each	26	106
	Repairing and fitting the above doors			
	and furnishing with brass locks & keys	do.	6	24
4	Battered Doors 3x6 in stock which			
	can be used in the building	do.	16	64
	Repairing, fitting, furnishing with locks & keys	do.	3	12
6	Swing Windows in stock which can			
	be used in the building	do.	5	31 8
	Repairing fitting & furnishing them with			
	glass and ropes	do.	2	12
10	Squares of wood siding 2 coats for joints			
	Beams, Doors and Windows per	Sqre	2	20
251	Running ft. of Earthen pipes	Aft	1	15 11
1	Building marking Board	each	5	5

Total Rupees ————— 4015 10 6

Sundries ————— 200 5 6

Add deficiency in Stock Account ————— 34 .. 4250

Cook Room

430	Cub. ft. of excavation for foundation	C. ft.	1	2	3	10
603	do. of Stone in chunam for foundation					
	basement —	do.	2	1	7	8 8 3
1374	Cub. ft. of brick in chunam	do.	2	4	200	6
45	do. of Arch work in chunam	do.	4		11	4
86	Running ft. of Cornice work in chunam	Aft	4		21	8
20 1/5	Squares of plastering with 2 coats of Chm	Sqre	2	8		51 8
9 1/5	do. of Whitewashing inside	do.	2	6		1 7 6
11 1/5	do. of Blue washing outside	do.	3	6		2 7 2
28 1/2	Cub. ft. of Teak wood wrought & put up	C. ft.	3	2		89 5 2
3 1/10	Squares of Terracing with brick medge					
	jelly 3" thick & plastered with 3 coats of	Sqre	27	8		90 12
	Chunam over the terrace & to the ceilings					
12	Running ft. of Stone slabs for treads of steps	Aft	3			2 4
2	Pairs of Panelled doors 4 x 8	each	40			80
2	do. do. Windows with Iron					
	bars available from store including	do.	19			38
	fitting &c					
	Carried forward					669 9 11 4250

Brought forward ————— 669 9 11 4250

1 1/100	Squares of Paving with granite			
	stones bedded in sand and pointed	Sqre	8	16
	with Chunam			
		Aft	1	4 18
77	Running feet of earthen pipes			
2	Squares of Wood siding 2 coats for			
	joints	Sqre	2	4
1	Do. of Red Paint for Doors and			
	windows	do.	3	3

Total Rupees ————— 697 6 11

Sundries including fire places & chimney ————— 429 1 740

Privet

330	Cub. ft. of Excavation for foundation	C. ft.	1	1	11	6
462	do. of Stone in chunam for					
	foundation and Basement	do.	2	1	45	9 2
891	Cub. ft. of Brick in chunam	do.	2	4	129	15
45	do. of Arch work in chunam	do.	4		11	4
14 3/10	Squares of Plastering with two					
	coats of Chunam	Sqre	2	8		35 14
6 1/2	Cub. ft. of Teak wood wrought					
	and put up	C. ft.	3	2		21 11 5
1 1/4	Squares of Terracing with brick					
	on edge &c complete	Sqre	27	8		34 6

Carried forward ————— 280 7 1 4990

Brought forward ————— 280 7 1 4990

4 1/2	Squares of Whitewashing inside			
	2 Coats — Sqr	2	6	12
9 1/2	do — of Blue washing outside			
	2 Coats — do	3	6	2 1
48	Running feet of Cornice work — Aft	4		12
12	do — of Stones for Privy seats			
	cut in holes and well dressed — do	1		12
10	Running feet of cross Stones for the			
	abovs to rest upon — do	8		5
1	Squares of Wood siding 2 coats	Sqr	2	
6	do — of Flooring with Punjab			
	dry system — do	5		3
2	Swing windows in stock which			
	can be used in the building — each	5	4	10 8
	Repairing fitting and furnishing			
	with glass and Rope for the above do	2		4
8	Iron Catches to be fixed in the			
	Stones to receive the Bars — do	8		4

Total Rupees ————— 335 12 1

Sundries ————— 24 3 11 360

Room for dry Sand

150	Excavation for foundation	Cft	1	12 6
210	Cub. ft. of Foundation Stone in			
	Chunam	do	2	1 27 5 6

Carried forward ————— 28 2 5350

Brought forward ————— 28 2 5350

49 1/4	Cub. ft. of Brick in Chunam	C. ft	2	4 73 11 7
15	do — of Arch work in Chunam	do	4	3 12
39	Running of Cornice work in Chunam	Aft	4	9 12
7 1/2	Squares of Plastering with 2 Coats of			
	Chunam — Sqr	2	8	19 8
3 1/2	do — of Whitewashing inside	do	2	6 7
4 7/10	do — of Blue washing outside	do	3	6 1
3 7/8	Cub. ft. of Teak wood wrought and			
	put up — C. ft	3	2	11 2
9	Square of Terraing with Brick on			
	edge &c complete — Sqr	27	8	12 6
1	Battened Door 3x6 — each	18		18
1	Swing window in stock which			
	can be used in the building — do	5	4	5 4
	Repairing fitting and furnishing			
	them with glass and Rope — do	2		2

Total Rupees ————— 185 1 6

Sundries ————— 14 14 6 200

Total Estimate Rupees for one Block ————— 5550

Total — do — do for two Blocks ————— 11100

Extra work req^d by Sanitary Commission

80

11180

Superintending Engineer's Office
Bangalore 25 October
1875

W. Paul Leut Col R.E.
Superintending Engineer.

No 40.

Superintg Engineer's Office 5th Divⁿ
Sikharidroog 12th December 1865

From, Lieut Col. E. A. Ford R.E.

Superintg Engineer
5th Division

To, Colonel. G. P. Orr R.E.
Secretary to Government
D. P. W.

Sir,

Enclosures 6

2 Plans

2 abstract

Estimates Cowrie Barracks Bangalore.

2 Specifications

Reports

School Masters Quarters Rs 2,500

School Mistress Do Rs 2,500

Armoured sergeant & orderly clerk Do Rs 2,500

Band Master Sergeant & Trumpet Major Do Rs 2,500

2 These Plans have been approved
by His Excellency the Commander-
in-Chief and the accommodation
provided is in accordance with the
standard Plans received from the
Government of India. In carrying
out the work the thickness of the
walls

11/12/65

Abstract
estimate for constructing

a block of two story

Sergeant's Quarters

at the New Barracks

Barracks.

From: 11/12/65

11/12/65

11/12/65

walls will be reduced to $1\frac{1}{2}$ feet
and the cost of the buildings will be
lessened.

I have the honor to be
Sir,
Your most Obedient Serv^t

Edw and Leitch Collett
Superintending Engineer
5th Divⁿ

ing.

1871

403

411

from the
the
under
con-
again

he

Public Works Dept

No 3840

*Proceedings of the Madras Government
Under date the 21st December 1865
Read the following.*

*From the Supy Engr of the 5th Dec
Submitting for sanction an Estimate
of Rs 3050 for a Garrison Sergeants Quarters. (Here enter 8th December 1865 & 14th)
at the Race Course Barracks. No. 5th Dec
From — Do — Do — 5th Dec
Submitting for sanction Estimates
for certain buildings of the Race Course Barracks Bangalore. (Here enter 12th — " — " — " 40)
From — Do — Do — 5th Dec
Submitting Plan and Estimate for build-
ing a Canton at the Race Course Barracks Bangalore and reporting the nature of the
Contract under which its construction was
entrusted to the late Government. (Here enter 14th — " — " — " 41)*

*The Government sanction the
Estimates submitted with the
foregoing letters for the under-
mentioned buildings in con-
nection with the new Dragon
Barracks at Bangalore —*

- | | | |
|---|---|----------|
| 1 | Garrison Sergeants Quarters | Rs 3,050 |
| 2 | School Masters | Do 3,500 |
| 3 | School Mistresses | Do 3,500 |
| 4 | Arms and Ammunition
and Orderly room (Kitchen) | Do 5,595 |
| 5 | Band Master Sergeant
and Trumpet Majors | Do 5,595 |
| 6 | Canteen | 21,200 |

W. W. W.

The books should be

*13th Dec 1865
14th Dec 1865
14th Dec 1865*

*The Deputy Engineer
5th Dec 1865*

*The Secretary to
Government*

*Date 12th Dec 1865
Received 14th Dec 1865
14th Dec 1865*

*Submitting for sanction
Estimates for certain
buildings of the Race
Course Barracks at Ben-
galore.*

No 3840 - 21st Dec 1865

1865

at once proceeded with

The measures which
are reported to have been
taken by the Superintendent
Liquors of the 5th Division
for carrying on the con-
struction of the new prison
under a contract to be entered
into with the Executors & the
estate of the late Syssauy
Moodley are approved —

AB

✓ The Sup^y of 5th Divⁿ ✓
✓ Instructions of Agents ✓
✓ Accountant General ✓
✓ Military Dep^y ✓

28

Specifications ✓

Dec^r 22nd December

To Mr 1860 Depo
To no: of Govt for Deer

No 3840
To no: of the In Govt
Of 21 Decr/60

Bank of India

Buildings connected
with the new Dragoon Barracks,
Bangalore. - Certain estimates
for —, sanctioned. —

N. 426 @ 429