

(1) Number of pages 32

(2) Date of repair 3-4-43

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 1403	Press ~~Mis~~
224-26	
Dated 8. 5	1867.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
8th May 1867.*

Read the following papers :—

No. 224. From the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Camp, Cocanada, 6th April 1867, No. 6.

2 Plans
2 Estimates
2 Specifications.
• By banghy.

1. With reference to G. O. No. 285, of 29th January 1867, I have the honour to re-submit herewith plans and estimates* as per margin, for improvements to the Moonsiffs' Courts at Amalapur and Nursapur, in the Godavery District.

2. The specifications now furnished show the nature of the proposed works.

3. The necessity for the alterations and additions estimated for is that the present buildings are inconveniently small, and have been almost fully occupied by records. When the buildings were inspected by Mr. Executive Engineer Rundall, in company with Mr. Morris, Civil and Session Judge of Rajahmundry, the Moonsiffs complained that there not being sufficient accommodation for the Gumashtas, some were obliged to sit in the Court, where they were interrupted and incommoded by suitors, witnesses, &c., and that consequently additional rooms were much required.

4. The enclosed estimates have, therefore, been prepared at the requisition of the Judicial authorities, to afford necessary accommodation to the Officers occupying the buildings, and are duly countersigned by the Civil Judge of Rajahmundry.

5. Under these circumstances, I have the honour to request that Government will be pleased to accord early sanction to the estimates herewith submitted, and to place at my disposal the necessary funds, viz., Rupees 3,996.

Referred to the Judicial Department.

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

24th April 1867.

No. 225. Memorandum from the Chief Secretary to Government, in the Judicial Department.

(Here enter 29th April 1867, No. 125)

No. 226. ORDER THEREON, 8th May 1867, No. 1,403.

CIVIL WORKS, No. 27.

1. His Excellency the Governor in Council sanctions the estimates amounting to Rupees 2,120 and 1,876, respectively, for improvements proposed to be made to the Moonsiffs' Court-houses at Amalapur and Nursapur in the Godavery District.

2. The Government are, however, of opinion, as regards the Court-house at the former place, that the parts marked in blue pencil should be walled in, leaving two windows at X X. This arrangement will provide the Gumashtas with a large apartment, in which a door should be opened at Z, in order to afford them easy access to the new record rooms.

*Proceedings of the Madras Government, Public Works Department,
8th May 1867.*

3. With respect to the Court-house at Nursapur, the Government think that there is not a sufficiency of light in the larger of the two record rooms marked A A in the plan. To remedy this defect, a small barred window should be provided at X, and a similar one at O, the present door at the latter place being dispensed with. The small record room should then be opened at the part marked with a cross, thus providing one large room for the records, with a single entry into it from the square room for "Gumashtas and records."

4. The question of providing funds for these works will be disposed of when the Statements of Demands called for in Memorandum of the 28th March 1867, No. 52, are brought under the consideration of Government.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division, with two Plans
,, Accountant General
,, Controller of Public Works Accounts.
,, Judicial Department.

Exd S. T. Augustin.

*Proceedings of the Madras Government, Public Works Department,
29th January 1867.*

No. 581. Read the following letter from the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Waltair, 9th January 1867, No. 232:—

Amalapur.
1 Plan.
1 Estimate of Rupees 2,120.
Nursapur.
1 Plan
1 Estimate of Rupees 1,876.

I have the honor to enclose two plans and estimates for improvements to the Moonsiffs' Courts at Amalapur and Nursapur, in the Godavery District, prepared at the requisition of the Judicial authorities to afford necessary accommodation,

&c., to the Officers occupying the buildings.

No. 582. ORDER THEREON, 29th January 1867, No. 285.

CIVIL WORKS, No. 117.

The Government decline to take into consideration the estimates submitted with this letter until they are placed

in possession of full information regarding the nature and necessity of the proposed improvements.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division, with two Estimates and two Plans.

Exd. S. T. Augustin.

Specification of the proposed Improvements
to the District Mooniff's Court at Amalapuram.

Amount of Estimate Rs 2120.

The work consists of alterations to the existing Court, of two additional rooms detached, and of a compound wall. The cross wall marked D in the plan is to be removed and the present record room thrown into the Court thus making the latter 32'-9" x 12'-9" instead of as at present 18'-3" x 12'-9". The veranda is to be raised all round to the level of the floor of the Court. The present record room being done away with as above, the records are to be accommodated in a detached building consisting of 2 rooms each 11' x 3' x 16' communicating with each other. Main walls to be 11' high, foundations 4' below ground level, and in steps. Floor to be 9" thick. Roof to be a couple roof, timber all teak, flat and pan ties. There are to be two teak batten doors each 6'-6" x 3'-6" one leading from the outside and one from the outer to the inner room. There are to be four teak batten windows two in each room, each 2'-6" square. Materials of wall, brick in Chumam. Windows and doors.

15/10/18

Specification for Improvements to the
Moonisiff's Court house at Murvapur.

A new room 19'6" x 6'0" to be formed by walling in the Verandah.

Thickness of Walls to be 1'6", height of walls 7'9". The room to be furnished with one battened door 4'0" x 7'0" & one battened window 4'0" x 5'0". Door & window to be of Teak with Teak frames.

The walls to be plastered with 2 Coats of Chunan & white washed.

Godown for the Custody of property.

A new Godown for the Custody of property & Records to be built in the same compound close to the Courthouse.

The Godown to be 24'0" x 16'0" outside measurement divided into 2 Rooms 11'3" x 16'0" by a partition wall 1'6" in thickness. The depth of foundations to be 3'0" & of basement 1'0". The thickness of Walls above to be 1'6" width of foundation footing to be 3'6" decreasing by 3" offsets. Wall to be of Brick in Chunan, plastered with 2 Coats of Chunan & white washed.

The building to be furnished with 2 Teak wood battened doors each 3'6" x 6'6" with Teakwood frames, & 4 Teakwood Batten windows each 2'6" x 2'6" with Teak frames.

The Roof to be of Teakwood Couples and rafters with Teakwood reapers, flat and pantiles & Chunan borders.

Dundries and Contingencies 60 14 6 740
Carried over 1770

in all the Rs 208 20 2 1/2
from the Revenue Engineer
District of Murvapur
to the Acting Engineer
District of Murvapur
dated 24th Feb 1884.
Remains 15/10
P. 10 11/10 1/2
Specification of the
proposed improvements
to the District Revenue
Court at Murvapur

Ms. No. 10907/07

Compound wall.

The Compound on 2 sides to be surrounded by a wall, on the remaining sides there are existing walls belonging to the adjoining houses.

The wall to be of burnt brick in mud, 1.3" thick & 4.6" above foundation level. Foundation to be 2.6" deep & breadth of foundation footing to be 2.3" The top of wall to have a small cornice and the whole to be plastered with one coat of chunam

J. W. Runda
Executive Engineer
N^o 3 Range
Godavery District

N^o 3 Range Office
Narasapur
30th March 1887

J. Buckley Captain R.E.
Asst. Surg. General 7th Regt.

Abstract Estimate of the probable expense for the Proposed Improvement to the District Moon-shiff's Court at Amalapur in the Amalapur Taluk

Quantity or Number	Particulars	Rate	Per item	Amount	Total
<u>Proposed Rooms</u>					
2930.4	Cubic ft. Brick in Chunam	2 10	Cft.	518 14 8	✓
23 7/2	do do Flat Arch work in do	3	do	4 6 10	✓
22 10 7/100	Squares of Plastering 2 coats	3 12	Sq.	8 2 14 4	✓
8 37/100	do Roofing with rafters & Teak creepers flat shingles	25	do	209 4	✓
30 2/3	Cubic feet of Teak wood brought and put up	2 8	Cft.	76 10 8	✓
	Carriage for do to the site			10	✓
47 3/4	Square ft. of Teak wood for windows with bolts, hinges &c	12	Sq. ft.	35 13	✓
				937 15 6	
	Sundries and contingencies			92 - 6	1030
<u>Proposed Compound wall</u>					
174 24/27	Cubic ft. Brick in mud	3	Cu. ft.	524 12	✓
44 7 5/100	Squares Plastering 2 coats	2 6	Sq.	106 4 6	✓
898	Running ft. Cornice work	6	Rft.	28 1	✓
1	Barred Gate with hooks, hinges, and in Stone			20	✓
				679 1 6	✓
	Sundries and contingencies			60 14 6	740
	Carried over				1770

18.8.1897/57

15.4.9
16.6.1887/67

18.8.1897/67

1770.

Repairs to the Court House

- 1/2 in for raising floor of } 3 - Cfr 43 3 .
 the veranda on all sides

3 12. Sept 66 " - ✓

Whitewashings in 2 ant. " L. 50 10 11 3.

Chamaea rafteri 1 " " col 26 " "

broken tiles & repaving } 6 " " Sept 167 - 8 ✓
churnam borders }

from class wall ————— 8

Sundries and Contingencies ————— 320 14 11
 29 11 350 -

Grand Total Purches 2120 - 1/2

Mr. Rumball
Executive Engineer
In Charge Road and Bridge
S.D.

taraschum
tanemboff

*J. H. H. H. Little-Call R. G.
By Superintending Engineer 12th Dec*

No. III or Western Delta Range
Godamary District

Civil Building

Detailed Estimate of the proposed improvements
to the District Mooneeff's Court at Karasapoor
in the Karasapoor Taluk

Description of work

Measurements
Length Breadth Depth or Height
Number
Cubic Contents

Proposed veranda room to the Court house

Walling in veranda	27-61-67-91	319-8-3
Do	8-3 1-6 9-91	120-7-10 1/2
		440-4-1 1/2

Deduction for Door and window & flat Arch work — 87-9-0

Total Cubic of Brick work — 352-7-1 1/2

Door and window

Door	4-01-67-01	42-0-
Window	4-01-65-01	30-0-
Total		72-0-

Flat Arch work

Over the Door	5-31-61-01	7-10-6
Do window	5-31-61-01	7-10-6
Total		15-9-0

Plastering

Pl and sub	27-6	7-9-2426-30
Do	8-3	9-9-2160-10-6
Total Squares of Plastering		587-10 1/2

Drawn

The Engineer
1 Madras Road
K. S.

To
H. H. Morris Esq
Civil Judge

Godamary
No 1456/67

Dated 17th November
1886

Estimated for the
proposed improvements
to the District Court
at Karasapoor.
Taken in the
Karasapoor Taluk

Teak wood

Door	4-0	7-0	15	28-0
Window	4-0	5-0	1	20-0
Total Lumber Feet				48-0

Proposed Separate Rooms

Foundation	100-9	2-9	4-0	1108-3
Walls alone	86-0	1-6	10-6	1354-6
Partition wall alone	16-0	1-6	11-0	15264-0
do do gable	3-0	1-6	5-3	163-0
2 Floor	16-0	11-3	0-9	2270-0

Reduction for doors windows and	3059-9
Flat Arch work over the doors	129-4 1/2
Total Cubic Ft of Brickwork	2930-4 1/2

Doors and windows

Doors	3-6	1-6	6-6	2168-3
Windows	2-6	1-6	2-6	4137-6
Total				105-9

Flat Arch work

Over the doors	5-3	1-6	1-6	223-7-6
----------------	-----	-----	-----	---------

Plastering

In and out of the walls all sides	169-0	10-6	1	1774-6
do do Partition wall	32-0	11-0	1	352-0
do do gable do do	16-0	5-3	1	84-0
Total Squares of Plastering				2210-6

Roof

Roofing	31-0	2-2	0	1837-0
---------	------	-----	---	--------

Teak wood

Couples	27-0	0-5	0-2 1/2	49-4-6
Collar beams	9-0	0-4	0-3	43-0-0
Corner rafters	18-3	0-5	0-2 1/2	46-4-0
Rafters	13-6	0-4	0-3	22-3-0
Ridge beam	9-0	0-4	0-3	10-9-0
Wall plates	86-0	0-5	0-3	8-11-6
Total Cubic Feet				30-8-0

Teak wood

Doors	3-6	6-6	2	45-6
Windows	2-6	2-6	4	25-0
Total Lumber Feet				70-6

Proposed Compound wall

Foundation to Compound wall	381-3	1-10 1/2	2-6	1787-14
Compound wall alone	381-3	1-3	4-6	21446-4 1/2
Total Cubic Ft of Brickwork				3931-7-8 1/2

Plastering

In and out including old gate pillars	77505-0	2875-0
Total Squares of plastering		<u>2875-0</u>
Corners work running feet		<u>763</u>

W. R. Rindall

Executive Engineer
No. 3 or 4. 2. 1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

Abstract Estimate of the probable Cost for the proposed improvements to the District Munsiff's Court at Karaxapoor in the Karaxapoor Taluk

Quantity or Number	Particulars	Rate	Per item	Amount	Total
<u>Proposed Veranda Room to the Court-house</u>					
332-78	Cubic feet of Brick in Chumam	32	Cft	69	126
15-2	do flat arch work in do	36	do	3	71
5-88	Squares of Plastering				
	2 Coats with Chumam	4	sq	23	84
48	S. ft. of Teak wood				
	Door and window	12	S ft	36	-
				132	111
	Sundries & Contingencies			13	41
	Total Rupees				146

Proposed Separate Rooms

2930-1/2	Cubic ft. Brick in Chumam	32	Cft	579	156
28-7/2	do flat arch work in do	36	do	5	28
22-1/2	Squares of Plastering				
	2 Coats with Chumam	4	sq	88	65
3-3/4	Squares roofing with Teak wood rafters & reeds flat of antile	25	sq	209	4
	Carried over				882 127 146

Brought forward	882 127 146	-
30-2/3	Cubic ft. of Teak wood wrought and put up	28 - Cft 76 10 8
	Carriage for do to site	10 -
70-1/2	S. ft. of Teak wood Doors and windows	12 - S ft 52 8
		1022 53
		1021 155
		102 103
	Sundries & Contingencies	102 - 7
	Total Rupees	1123 -

Proposed Compound wall

145-16-1/2	Cubic yds brick in mud	3 - Cft 436 13
28-3/4	Squares plastering	26 - sq 68 46
	1 Coat with Chumam	
763	Running ft. Cornice work	6 23 136
	Removing old mud wall	20 -
		548 15

Sundries & Contingencies	521 - 601 -
Grand Total Rupees	1870 -

W. R. Runda
Executive Engineer
No 3 or W.D. Range
Karaxapoor
26th November 1866
J. R. Runda
Sd/-
26th Nov 1866

Superintending Engineer's Office,
 1st Div. Camp Cochinada.
 6th April 1867.
 From Captain J. Buckley R.E.
 To Asst. Engineer 1st Div.
 Colonel C. A. Orr R.E.
 Secretary to Govt., P.W.D.
 Madras.

With reference to G.O. #285 of
 29th January 1867, I have the honor to re-sub-
 mit herewith Plans & Estimates as per
 margin for improvements to the Mooniff's
 Courts at Amalapore and Musapore in
 the Godaverry District.

2. The Specifications now furnished
 show the nature of the proposed works.
3. The necessity for the alterations and
 additions estimated for is that the pre-
 sent Buildings are inconveniently
 small and have been almost fully
 occupied by Records. When the Build-
 ings were inspected by Mr. Eccentine
 Engineer Pondall in company with Mr.
 Morris Civil and Session Judge of
 Rajahmundry

Engle
 2 Plans.
 2 Estimates.
 2 Spec. & E.
 1
 * by hand.

From

The Executive Engineer
 1st Div. Cochinada
 To The Civil Judge
 Rajahmundry

Dated 26th Nov 1867
 Recd 15th Dec 1867
 1867

Detailed & abstract
 Estimate for the pro-
 posed improvements
 to the District Moon-
 iff's Courts at Mara-
 asam

21st Dec 1867

Rajahmundry, the Moonsiff complained that, there not being sufficient accommodation for the Jumsdars, some were obliged to sit in the Court where they were interrupted and incommoded by Sutors, Witnesses &c. and that consequently additional rooms were much required.

4. The enclosed Estimates have therefore been prepared at the requisition of the Judicial Authorities to afford necessary accommodation to the Officers occupying the Buildings, and are duly countersigned by the Civil Judge of Rajahmundry.

5. Under these circumstances, I have the honor to request that Government will be pleased to accord early sanction to the Estimates herewith submitted and to place at my disposal the necessary funds viz. Rs. 3996.

I have &c. &c.

J. Buckley Esq. M.C.

Ag. Superintending Engineer

Indian DEPARTMENT.

No 125
MEMORANDUM.

*From Mr. Chief Engineer
1st Division dated 6th April
1867 No. 6 with 6 enclosures*

The Chief Secretary has the honor to return the letter noted in the margin, together with the Plan and Estimate which accompanied it for the improvements proposed to be made to the Brownie's Creek Wines at Amalapur and Kundapur in the Polavay District and to inform Colonel *Art* that he sees no objection to the improvements being carried out.

G. J. Hawthorn
Chief Secretary.

Fort St. George,
29 April 1867.

To
The Secretary to Government,
Public Works Department.

Referenced to the
J. H. Dept.

Wm. J. H. H.
Call. 115

Regd. 18 June 1867

The
115 April 1867.

*1867 1867 1867
The Chief Engineer
1867*

*1867 1867 1867
1867 1867 1867
1867 1867 1867*

*to the Chief Secy
1867 1867 1867
1867 1867 1867*

*Enclosures. 1867
1867 1867 1867
1867 1867 1867*

Statements

No. 1403

PROCEEDINGS of the MADRAS GOVERNMENT.

Order date The 8th May 1867
Read the following

From the Superintendence of the
1st Division - (Here enter No. 6 dated 6th April 1867)

Chief Secy. to Govt in C. - (H.E. No. 125 of 29th April 67)
the pro^g Dept

His Excellency
the Governor in Council
sanctions the estimates
amounting to Rupees
2,120 and 1,876 respectively
for improvements pro-
posed to be made to
the Moonsiff's Court
houses at Amalapur
and Mursapur in the
Godavery District.

The question of
providing funds for
these works will be dis-
posed of when the
Statements

Pro^g of Govt for C. No. 1579

Memo:

From the Chief Secy. in
the pro^g Dept

of 29th April 67
Recd 30th

Ex: D. No. 125

No. 1403 - 8th May 1867

Returning Plan Estimate
for the improvements pro-
posed to be made to the
Moonsiff's Court Houses at
Amalapur & Mursapur in
the Godavery District &
stating that he sees no ob-
jection to the improvements
being carried out.

No. 225

C. D. May 167. R. 6th

Statements of Demands
called for in Memo. of
the 28 March 1877, No. 52,
are brought under the
consideration of Go-
vernment.

2. The first are, however, of
opinion, as regards the
Court House at the former
place, that the parts marked
in blue pencil should
be walled in, ^{leaving} ~~the opening~~
two ~~doors~~ windows at
X X - This arrangement
will provide the Gomastahs
with a large apartment in
which a door should
be opened at the ~~front~~
~~marked~~ Z, in order to afford ^{them} access to the
new record rooms.

3. With respect to the
Court House at Narsapur,
the Govt think that there is
not a sufficiency of light in the larger of the two
record rooms marked A A in the plan - To remedy

To the Supy: Engr- ^{at Narsapur} with 2 plans
Acct General
Contd the
Judicial Dept

~~Narsapur~~
~~Amalgam~~
Whist attending and improving the Narsapur
Court House they should wall in where
I have marked W W in blue pencil, leaving
two windows at X X thus giving about
large room for the Poomashtas - a door
should be opened in that room at Z
to enable the Poomashtas to enter at once
without one instead of going round as
in the plan? Is necessary to the new
record rooms -

~~Acct General~~
~~Narsapur~~
The long one of the two rooms for records, a
must, according to the plan have insufficient
light; for the proper preservation & care
of the records. A small barred window
at X would be proper I think - a similar
one should be made at O, the present
door at O being bricked up. I would
then open the small room at the
cross X and so have a single room
with a single entry from the square
room for "Poomashtas & Records"

W.B.
This defect, a small barred window
should be provided at X, and
a similar one at O, the present
door at the latter place being dispensed with - The
small record room should then be opened up the
pent marked with a cross, thus providing one
large room for the records, with a single entry into it
from the square room for "Gomastahs & Records"

Va

5000000

1579
Pub. Works 1867 *Depart*

Pro. of Govt for *leaving*

No 3

Pro. of the Madras Govt

18th May 1867

Estimate of Rs 2,120,
for improvements to Court-
house (Mooniff's) at Amaloor,
pursue the Godavery District,
Sanctioned with remarks.

Estimate of Rs 1,876
for improvements to Court-
house (Mooniff's) at Amaloor,
pursue the Godavery District,
Sanctioned.

No 224 @ 226

230 May 1867. Dr. 67