

(1) Number of pages 6(2) Date of repair 2-2-42

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3126.

Press
Mis.

162-165

Dated

10-10-1867

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
10th October 1867.*

No. 162. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Salem, 28th September 1867, No. 131 :—

1. I have the honor to forward, for the sanction of Government, an estimate of Rupees 240 for constructing two water troughs for the sick stables of

Cavalry and Artillery at the Race Course Barracks, Bangalore.

2. The plan and estimate have been approved of by His Excellency the Commander-in-Chief.

3. The grant for "Minor New Works" under "Military" being appropriated, I request Government will be pleased to sanction the execution of this work, leaving funds to be provided hereafter by transfer from Budget allotments.

No. 163. ORDER THEREON, 10th October 1867, No. 3,126.

MILITARY WORKS, No. 11.

Sanctioned for execution on the understanding that the outlay is hereafter adjusted by the Superintending Engineer.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.
" Accountant General.
" Controller of Public Works Accounts.
" Military Department.

Per A. T. Angaria.

Military
Work.

5th Division S.P.W.

Bangalore

New Work

Abstract of an Estimate of 1867/68.
Constructing a Water Trough at Lick Stable
of Cavalry and Artillery on the Race Course.
Barracks.

Quantity	Description of Works	Rate Per	Amount Total
217	Cft of Excavation for foundation and removing the earth	" 2 Cft. 2	4
181	S ^{rs} of Foundation Brick in Chumam	" 26 S ^{rs}	28
119	S ^{rs} of Superstructure S ^{rs}	" 29 S ^{rs}	20
2 ²⁷ / ₁₀₀	Sqrs of Plastering with Hydraulic cement 2 coats and polished neatly	3 8. Sqrs	3
24	Cft of Concrete under the flooring with brick jelly in Chumam	" 26 Cft	4
56	Sqrs of Flooring with stone slabs set in Asphalt and pointed with asphalt	15	8
144	Rft of Coping over the wall around with Stone of 9" broad & 4" thick round on edges	" 8. Rft	22
100	Rft of Earth wall 1 1/2" diameter including the cost of excavation laying & filling for complete	" 3. Rft	19
	Sundries		9
	Total Charges for one Trough		120
	S ^{rs} for Two - S ^{rs}		240

Ex Eng^r's Office
Bangalore 26 Augt/67

P. J. Perrymanick Swamy R.E.
Executive Eng^r Bangalore

By Order
P. W. R. Meekam Capt^y
S. J. 2nd Mr Genl

EA Mrd Swamy R.E.
Superinty Eng^r 5th Division.

Superintg Engr's Office, 5th Divn
Salem 28th Septemr 1867.

No 131.

To, Lieut. Col. C. A. Ford R.E.
Superintending Engineer
5th Division

Colonel C. A. Orr R.E.
Secretary to Government
D.P.W.

Sir,

Enclosures 3
1 Plan
1 Abstract
estimate
1 Specification.

I have the honor to forward
for the sanction of Government an
estimate of Rupees 240 for Constructing
two Water Troughs for the sick stables
of Cavalry and Artillery at the
Race Course Barracks, Bangalore.

2- The Plan and estimate have
been approved of by His Excellency
the Commander-in-Chief.

3- The Grant for "Minor new works"
under "Military" being appropriated,
I request Government will be pleased
to sanction the execution of this work,
leaving funds to be provided hereafter
by transfer from Budget allotments.

I have the honor to be
Sir,
Your most Obedt Servt
E A Ford R.E.
Superintg Engineer
5th Divn.

5th Division D.P.W.

Bangalore.

12 7343/4

Abstract Estimate for
Constructing 2 Water
Troughs at sick stables
of Cavalry & Artillery
at the Race Course Barracks
Amount of Estimate Rs 240=

12 7343

Oct 1861 1861 O.A. 9th

Oct 1861 1861

Mr. Wm. L. ...
Supt. ...
The Safety ...
Comm. ...

Oct 28 ...
Recd ...

Estimate of ...
for ...
of ...
of ...
of ...

No 3126
in the ...
the ...
advised by ...
business

to ...
of ...
of ...
of ...
of ...