

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 1887	Press
153-154	Mis.
Dated 9-8-	1872.

Not to be folded or roughly handled

12

*Proceedings of the Madras Government, Public Works Department,
9th August 1872.*

No. 153. Read the following letter from the Superintending Engineer, 7th Division, to the Secretary to Government, Public Works Department, dated Camp at Ootacamund, 3rd July 1872, No. 66 :—

WITH reference to your memorandum No. 36 of 6th instant, I have the honour to inform you that the correct amount of the estimate for a latrine of twelve seats, according to the plan of the Coimbatore Municipality, is Rupees 395, as mentioned in the comparative statement forwarded with my letter No. 435 of 10th February 1872, and not Rupees 300 as noted in your memorandum under reply. In the original plan submitted of the Coimbatore latrine, I find that two outer screen walls necessary for decency sake to exclude the outlets from view were omitted; including the cost of these walls the estimate for twelve seats amounts to Rs. 500, for which amount a latrine, with similar accommodation, of the revised design now submitted can be built; the revised design is only for eight seats, as it is ascertained that this number is more suitable to municipal requirements, and the estimate amounts to Rupees 400 and not 450, which amount was entered in the first estimate in consequence of an error in the rate for roofing. In the revised design the compartments are divided by a much stronger wall, being 9 inches thick in lieu of 4½ inches as shown in the original design, which, it has been found, constantly require to be repaired. Under these circumstances I trust the revised design may meet with the approval of Government.

No 154. ORDER THEREON, 9th August 1872, No. 1,887.

CIVIL WORKS, No. 10.

THE Government have no objection to the adoption of the revised plan of latrine recommended by the Superintending Engineer of the 7th Division and approved by the Collector of Coimbatore, wherever it may be deemed more suitable than the plan authorized in G. O. No. 702 of 13th March 1872.

2. It is noted that a twelve-seated latrine on the latter plan is now estimated to cost Rupees 500, and that similar accommodation on the revised plan will cost the same sum, while an eight-seated latrine suited to municipal requirements will cost Rupees 400.

3 The original plan appears to be the more airy and better adapted for jails and large latrines; but as the revised plan, which is altogether under cover, may be useful in particular climates and localities, the Governor in Council directs that copies of it be circulated for information.

(True Extract)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, 7th Division,
To all other Superintending Engineers,
To Major R B Kennedy,
To the Revenue Department,
,, Judicial do,
Exd. E. C. Shunker.

} with Plan

No 66. Superintending Engis Office
Camp Ootacamund 3 July 1872

From

The Superintending Engineer
7th Division

To,

The Secretary to Government

P.W. Department

Madras

Sir,

With reference to your memo No 36 of
8th Instant, I have the honor to inform
you that the correct amount of
the Estimate for a Latrine of 12 seats
according to the Plan of the Coimbatore
Municipality is Rupees 395, as mentioned
in the Comparative Statement for-
warded with my letter No 235 of 10th
February 1872 and not Rupees 300 as
noted in your memorandum in
under reply. In the original plan
submitted of the Coimbatore Latrine,
I find that two outer screen walls
necessary for decency's sake to
reclude the outlets from view were
omitted, including the cost of
these walls the Estimate for 12 seats
amounts to Rupees 500, for which
amount a Latrine with similar
accommodation of the revised design

now submitted can be built. The revised design is only for 8 seats as it is ascertained that this number is more suitable to municipal requirements and the estimate amounts to £400 and not £500, which amount was entered in the first estimate in consequence of an error in the rate for roofing. In the revised design the compartments are divided by a much stronger wall being 9" thick in lieu of 4½" as shown in the original design which it has been found constantly require to be repaired, under these circumstances I trust the revised design may meet with the approval of Government.

I have the honor to be

Yours most obedt servt

W. H. M. K.
 Offg Superintendent Inspr 7th Div.

R.P.

8/2/73

Offg Inspr 7th Div.

now submitted can be built. the

Dec 6th June 1872 No 36
" 13th March 294-295.

P. W. 1872 Depari.
No 3293.

From
The Supy Engr
7th Division

To The Secretary to Govt
D. P. W. Masras

Dated 3rd
No 8th } July 1872

Enclosures 2

Forwards for appo-
val a revised plan
and Estimate of a
Latrine proposed to
be constructed at
the Salug butcheries

Ok 153
Dated 15th July 1872

in the 7th Div
No 1887-9 dated 18/7/72

General No 14 of 1872/73

78

Abstract Estimate for a New Design of
Latrine of Dry earth system to be constructed at the
Salug butcheries &c, in the 7th Division.

Quantities

Particulars of Work.

Rate Per Amount

11	Cub. yds of Rough Stone in Chumam for foundation & basement	4 .. Cyd.	44 ..
22	— 8 th of Brick in Chumam including 1 Coat of Plaster & tarring over flat	7 8 th — 8 th	165 ..
6	Run of feet of Coping with brick in Chumam over seven wall exterior	3 rd Rft	12 ..
8	Covering Stones over the opening of troughs	8 .. Each	4 ..
6 3/8	Qty of Roofing with jungle wood rafters wall plates, reapers, nails, &c tiles & Chumam borders &c	20 .. Sqr	127 8 ..
2 1/4	— 8 th of Honey Comb brick work in Chumam	5 .. — 8 th	11 4 ..
1	Qty of flooring the Centre & Urinary Channels, Troughs & Cisterns with jelly in Chumam & sephalted over them 1/2" thick	20 .. — 8 th	20 ..
2 3/8	— 8 th of flooring the passage &c with jelly in Chumam & tarred over	4 .. — 8 th	9 8 ..
5 1/2	— 8 th of Tarring the walls inside through out	18 .. — 8 th	8 4 ..

Total 390 10 ..

Sundries including excavation 96 ..

Total Estimate Rupees 400 ..

Supl Engr's Office 7th Div
Camp Oola
3rd July 1872

W. S. S. C.
Offl Supl Engr 7th Div

1887

The Government have no objection to the adoption of the Revised Plan of Latrine, recommended by the Superintending Engineer of Division and approved by the Collector of Coimbatore, wherever it may be deemed more suitable than the Plan authorized in G.O. No 702 of 13 March 1872.

It is noted that a 12 seated Latrine on the latter plan is now estimated to cost Rs 500, and that similar accommodation on the

A. R.
R

Approved by the
Collector of Coimbatore

Approved by the
Superintending Engineer



One letter from the
Supt. Engineering
to the Secretary to Govt
of P.W. dated 13th Feb
1872. No 66
9 Aug 6/12 m. 1887
P.W. 3293/12
The Secretary to Govt
of P.W. is requested to
be pleased to forward
the same to the
Collector of Coimbatore
for his consideration
and approval.
The Secretary to Govt
of P.W. is requested to
be pleased to forward
the same to the
Collector of Coimbatore
for his consideration
and approval.

The revised plan will cost
the same sum; while an
8 seated Latrine suited to
municipal requirements
will cost Rs 400.

The original plan ap-
pears to be the more airy,
and better adapted for
jails and large Latrines;
but as the revised Plan,
which is altogether under
cover may be useful in
particular climates and
localities the Government
directs that
order Copies of it to be
circulated for information.

G.M.W.

2 Super Engrs Jt. Secy
All other Super Engrs
Major Command
Gen Secy
Jt. Secy

Will follow

Desp 14/8/72
Plan desp 3/10/72

11.11.11
with 1/2 per cent
of work for the
year - all
under cover - 1/2
the rest -

1/2 of the total
work -
the rest -
to be -
to be -

Will follow

Ch 3293

Govt. of 1872 Madras.
PUBLIC WORKS. ✓

To the Superintendent Engineer
of the (Madras)

Dated

Recd.

Encl 2

G. O. 9 Aug 1872, No 1887

Nos. 153 & 152

Latrine - The adoption of
the revised plan of latrine
proposed to be constructed
at the Taluk Cutcheries
in the year approved -