

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	1186	Press
B.P. No.		Mis.
Dated	4 - 5 - 195	6874

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
4th May 1874.*

Read the following papers:—

No. 92. From Captain H. M. VIBART, R.E., District Engineer, Bangalore, to Colonel G. W. WALKER, R.E., Chief Engineer, Public Works Department, Bangalore, 24th March 1874, No. 317.

I HAVE the honour to forward herewith, for sanction, an estimate of Rupees 280, with plan and specification, for constructing a tank to contain 1,200 gallons of tar, in Upper Arsenal, Fort of Bangalore.

2. The work has been called for by the Commissary of Ordnance, as for want of accommodation tar to the extent of 1,200 gallons required by the troops is stored in barrels and thereby great wastage is caused.

3. The estimate, etc., have met with the approval of the Officer Commanding the Division.

THE plan and estimate are referred to the Inspector-General of Ordnance and Magazines for approval.

FORT ST. GEORGE, (Signed) G. W. WALKER, Colonel, R.E.,
4th April 1874. Chief Engineer, P.W.D.

No. From Lieutenant-Colonel NAPIER CAMPBELL, R.A., Officiating Deputy Inspector-General of Ordnance and Magazines, in charge of Ordnance Office, to Colonel G. W. WALKER, R.E., Chief Engineer, Public Works Department, dated Fort St. George, 13th April 1874, No. 134.

I HAVE the honour to return plan and estimate received with your endorsement,* amounting to Rupees 280, for constructing a tank to contain 1,200 gallons of tar for Upper Arsenal at Bangalore.

2. I have countersigned the estimate in token of the work being required.

No. 93. ORDER THEREON, 4th May 1874, No. 1,186.

MILITARY WORKS, No. 6.

SANCTIONED for execution from the grant for Minor New Works under Military in Bangalore for 1874-75.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Bangalore.
.. Military Department.
.. Officiating Controller of Public Works Accounts.

Ordnance Department.

ORDNANCE OFFICE:
Fort Saint George,

13 April 1874.

No. 134

From,

The Offg. Dy. Inspector General of Ordnance and Magazines.
In charge, Ordn. Office.

To The Chief Engineer,
Public Works Department.

Sir,

I have the honor to return Plan & Estimate
^(a) dated 4 April 1874. received with your endorsement ^(a) amounting to
Rupees 280, for constructing a Tank to contain 1200
Gallons of Tar for Upper Arsenal at Bangalore.

2. I have countersigned the Estimate in
token of the work being required.

I have the honor to be,

Sir,

Your Obedient Servant

Napier Campbell Esq. Comd. R.S.

Offg. Dy. Insp. Genl. of Ordn. & Mags.
In charge, Ordn. Office.

5

Ex. Off.

133

(5)

A Abstract Estimate for Constructing a
Tank to contain 1200 gallons of Tar for Upper
Arsenal Port of Bangalore.

Quantity	Description of work	Rate Per	Amount	Total
213	Cft. of Excavation	1 q ^{ts}	1	
213	Cft. of Foundation stone in chunam	26	33	
248	Cft. of Basement	26	39	
335	Cft. of Brick in chunam	29	58	
184	Sq. of Stone flooring and pointing with cement	15	28	
484	Sq. of Plastering with Cement two coats	12	58	
3 1/2	Rft. of Stone Coping along the top of Tank 1 1/4 feet broad and 1/2 thick roughly dressed	5	11	
1 1/2	of Ever Wooden with hinges and after jungle wood with rest complete	35	35	
			263	
			17	
			280	

By *[Signature]*
[Signature]
 District Engineer Bangalore
 17 March 1874

[Signature]
 Assistant Quarter Master Captain R.E.
 District Engineer Bangalore.

No. 133
 of
 The Dy. Quarter Master
 of Bangalore
 Bangalore
 1874
 133
 1874

1894
 1895
 1896
 1897
 1898
 1899
 1900
 1901
 1902
 1903
 1904
 1905
 1906
 1907
 1908
 1909
 1910
 1911
 1912
 1913
 1914
 1915
 1916
 1917
 1918
 1919
 1920
 1921
 1922
 1923
 1924
 1925
 1926
 1927
 1928
 1929
 1930
 1931
 1932
 1933
 1934
 1935
 1936
 1937
 1938
 1939
 1940
 1941
 1942
 1943
 1944
 1945
 1946
 1947
 1948
 1949
 1950
 1951
 1952
 1953
 1954
 1955
 1956
 1957
 1958
 1959
 1960
 1961
 1962
 1963
 1964
 1965
 1966
 1967
 1968
 1969
 1970
 1971
 1972
 1973
 1974
 1975
 1976
 1977
 1978
 1979
 1980
 1981
 1982
 1983
 1984
 1985
 1986
 1987
 1988
 1989
 1990
 1991
 1992
 1993
 1994
 1995
 1996
 1997
 1998
 1999
 2000

Specification to accompany
 Plan and Estimate for constructing
 a Tank for Upper Arsenal Fort of
 Bangalore

Amount of Estimate Rupees 280-

The tank will be 11 feet
 long 4 broad and $4\frac{1}{2}$ high and
 will be capable of containing 1200
 gallons of water.

The excavation for foundation
 to be taken down to such a
 depth as the District Engineer
 may consider necessary and the
 bottom taken out perfectly level.

The foundation and basement
 of the tank to be built with stone in
 chunam stones laid closely fitted
 with good bond and well flushed
 up with chunam on which a
 flooring of stone slabs having a
 smooth surface not less than $\frac{1}{4}$ thick
 with the edge dressed square to be laid

in chunam joints scraped out and pointed with Portland Cement. Over which the side walls will be 3 feet in breadth at the bottom, and $1\frac{1}{8}$ feet in breadth at top $4\frac{1}{2}$ feet in depth having a batter on the outside and to be built with best made bricks in chunam. The walls to be plastered with two coats of Portland cement. Rough coat to consist of one of Portland cement and one and a half of soorkee thoroughly mixed and applied hot after the joints have been scraped out and the surface well watered. Second coat to consist of pure Portland Cement laid down in a thin paste which is to be smoothed and polished.

The top of the side walls of the tank will have a stone coping

$4\frac{1}{2}$ inches in thickness all round set in and pointed with Portland Cement. The inside of the coping will be flush with the inside walls the outside will project $1\frac{1}{2}$ inches all round. The projecting sides and top to be roughly dressed. The tank to be covered in the shape shown on the plan, with jungle wood planks $1\frac{1}{2}$ thick with hinges &c.

The site to be left clean on completion of the work.

All materials used and work done to be of the best description and subject to the approval of the District Engineer of Bangalore who shall have the entire power of ordering and the removal of any work with which he is dissatisfied.

H. Engro Office
Bangalore
March 1884
L. E.

Henry Vivian Captain R.E.
District Engineer Bangalore

District Engineer Bangalore

DISTRICT ENGINEER'S OFFICE.

24th - Bangalore March 1874

(11)

From

The District Engineer,

Bangalore

To

The Chief Engineer

Public Works Department.

Madras

Sir

I have the honor to forward herewith for sanction an estimate of Rs 200 with plan and specifications for constructing a tank to contain 1200 gallons of tar, in Upper Second Fort of Bangalore.

The work has been called for by the Commissary of Ordnance as for want of accommodation ^{top} to the extent of 1200 gallons required by the troops is stored in barrels and thereby great wastage is caused.

The estimate ~~has~~ met with the approval of the Officer Commanding the Division.

I have the honor to be
Your most Obedt Servant
Alfred W. West Capt. R.E.
District Engineer, Bangalore

1443

1338 of 1873/1

From
The District Engineer
Bangalore

To
The Chief Engineer
Madras

Dated 24th March 1874
Received 19th April 1874
Alfred W. West

for constructing a
tank to contain

1200 gallons of

tar for Upper

Second Fort of

Bangalore.

Amounting to
Rupees 200/-

2/53

Post-Office 1875/1876
J. Bond

The South Sea
Islands
to the Chief Engineer

Sailed 24 March 1876

Run 25 March 1876

at 11 AM 1876

at 11 AM 1876

at 11 AM 1876

at 11 AM 1876

Stephen and Helms are

referred to the Director General of
Revenue and Magazines for approval

Wm. H. H. H. H.
Chief Engineer

to the Director General of
Revenue and Magazines

at 11 AM 1876

at 11 AM 1876

at 11 AM 1876

1876

1876

for further news under notice
in paragraph for 1874-75

1876

1876

in 1876. No. 17/1/76

17561
2194
Govt. of 1874
PUBLIC WORKS.

To
The Dist. Ingr
Bengalore

Dated

Recd.

Encl. 4

G. O. L. 11 May 1874 No. 1186

Nos. 9253

Tank to contain Tar
for upper Orseval at
Bangalore - Estimate
of Rs. 280 for the
construction of the Tank,
sanctions of —