

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	1929	Press
B.P. No.		Mis.
Dated	17-7	874 —195—

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
17th July 1874.*

No. 341. Read the following letter from Lieutenant-Colonel J. GODDARD, R.E., District Engineer, Presidency, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Fort St. George, 20th June 1874, No. 1,339:—

With reference to G. O., No. 709, of 16th March 1874, I have the honor to submit for sanction a plan and estimate with specification report, amounting to Rupees 1,750, for constructing a Post-office and Deputy Postmaster's residence in the compound of the Government House, Mount Road, Madras, which have been approved of by the Director-General of Post-offices in India and by the Private Secretary to His Excellency the Governor.

1 Plan.
1 Site Plan.
1 Abstract Estimate.
1 Specification Report.

2. I request, therefore, that funds may be granted for the execution of the work from any source at the disposal of Government.

3. The estimate provides for everything necessary, and the rates are reasonable and sufficient, and no supplementary works will hereafter be required.

No. 342. ORDER THEREON, 17th July 1874, No. 1,929.

CIVIL WORKS, No. 28.

SANCTIONED for execution from the Reserve under Postal Civil Buildings and funds allotted in separate orders.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Private Secretary.
„ District Engineer, Presidency.
„ Officiating Controller of Public Works Accounts.
„ Postmaster General.

Exd. S. T. Austin.
Spare Copies

38
Specification Report to accompany an Estimate
of constructing a Post Office within the compound of
the Government House Madras.

Amount of Estimate Rs. 750.00

The Post Office will measure 18×12 ft
in the clear with a colonnaded verandah in front
 18×6 ft wide in the clear.

A residence will be provided for the
Post Master 12×10 and a Latrine 6×6 -
adjoining the Post Office.

The whole to be of brick in chunam
resting on a foundation of 3 ft deep, and $2\frac{3}{4}$ ft average
breadth.

The basement 3 ft high and $1\frac{3}{4}$ ft broad.
The porins & verandah to be terraced with brick
on edge in chunam 3" jelly, 3 courses of flat
tiles & plastering with 3 coats of chunam to the
ceiling and top of the terrace.

Walls & cornice to receive 2 coats chunam.
The floor to be paved with 8" square bricks in
chunam with a levelling course of 3" port wall
bricks underneath.

Three pairs of batten doors & padlocks &
2 batten windows with iron bars & 8 attic windows
on pivots.

All necessary shelves, pigeon holes, counters,
letter boxes, pegs, hooks & fittings complete to
be provided as per estimate.

The dms, printers, attics &c to receive 3 coats of
Europe verdigris paint & the joists brassummers.
Shells &c 3 coats of wood oil.
The ground to be cleared, levelled
and gravelled.

Fort Saint George
8 May 1874 }

Lt. Col. P.E.
 District Engineer Presidency
 17 July 1941
 341.
 10.37.274

Reception of word.

Per Annum

Cooley wire for removing the portion of the rotating iron rails together with masonry and setting up the both ends firmly. Excavating foundation and filling the basement with required earth and well tamped.

Laundry Charges

* Total Purchases

Pay-Dia to King & Co.
of Port David George
8. May 1845.

Dr. Good

Richard D. Pease
Lieut. U. S. A. C.

$$\frac{2}{47/22.5.46.8}$$

2
Dated 8^o May 18th 76 }
Per }
_____ }

20. 53 1844-5

*Melbaest Grijn Cemale
of Construcao e Ped
Office within the Com-
monwealth of the Government
Honor. Madras.*

Amounting Oct 1750

Ms. 717 July 74
In 82° 34'

90

No. 1339.
From,

The District Engineer
Presidency

The Chief Engineer, and
Secretary to Government D.P.W.

Sir,
With reference to G.O. No. 709 of 16 March 1874, I have the honor to submit, for sanction, a plan and estimate with specification, Report amounting to Rs 1750- for constructing a Post Office and Deputy Post Masters residence in the compound of the Government House, Mount Road, m.m.s., which have been approved of by the Director General of Post offices in India, and by the Private Secretary to His Excellency the Governor.

2. I request therefore that funds may be granted for the execution of the work from any source at the disposal of Government.

3. The estimate provided for everything necessary, and the rates are reasonable and sufficient; and no supplementary works will hereafter be required.

I have the honor to be,
Sir,

Your most obedient servant

The Governor
District Engineer
Presidency

For D. G. G.
20 June 1874

Note: Constructing a Post Office within the Compound of the Government House, Madras.

Description of works.

Details of Post Office.

Quantity		Rate	Amount
1900 ft	Bricks made in Chumam	25	47500
115 3/4	Off set work in 3/4	23	2657
115 3/4	Concrete work in 3/4	34	3926
3 1/2	Masonry Columns with base and Capitals including Moulding & Complete	16	56
3 1/2	Decorative Corn Stones	28	98
56 1/2 ft	Joining with bricks on edge in Chumam 3 1/2 fells 3 lower flatters and Moulding 3 sets of Chumam to the ceiling and top of the house	27	1514
4500 3/4	Plastering the walls with 2 sets of Chumam	5	22500
300 3/4	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	96	28800
46 1/2 ft	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	84	3888
15 1/4	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	14	210
49 3/4	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	139	6843
1 1/2	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	139	210
36 3/4	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	210	7560
1 1/2	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	136	204
3 3/4	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	12	42
2 3/4	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	21	50
2 3/4	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	10	20
350 1/4	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	2	700
800 3/4	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	16	12800
3 3/4	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	86	270
	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	5	15
	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	3	9
	Plastering with 3 1/2 dy's bricks in Chumam and a building base of 3 1/2	1043	211

[Handwritten signature]

Disbursements for expenses from the
 Receipt under Postal Civil Buildings and
 funds allotted in separate orders - 6000

6261

Dr. J. J. McLaughlin
 1212 Broadway
 New York City
 N. Y. 10036

To the Chief Engineer

Ed. W.

Dated 20 June 1874
Recd 22

801339

450

5
P. for pension.

A plan will estimate with

Specificators Report amount

[illegible]

1. *Convolvulus*

my a poor officer in

for masters, pendones, in

the conformant of the good

House, Mount, Road

W. A. R. R.

14-12-94

6601. of 1874. Edition
PUBLISHED BY
PUBLISHERS.

The Quaker Sec.

En 4

17 June 1964

275-116-342 Nos.

Post Office & By Post
fracture Residence.

Hydrogen (H and H₂)

Materials for construction

Post Office 2872 and
Main 1111.