

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public works DEPARTMENT

G.O. No.	2340	Press
B.P. No.		Mis.
486		
487		
Dated	20-8-1874	195-

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
20th August 1874.*

No. 486. Read the following letter from Colonel E. A. FOORD, R.E., District Engineer, Bellary, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Camp at Kamlapur, 25th July 1874, No. 593:—

I HAVE the honor to forward, for the sanction of Government, an estimate of Rupees 240, accompanied by a sketch and report, for adding a tiled verandah to the Apothecary's quarters at Ra. mandroog.

- 1 Estimate.
- 1 Report.
- 1 Sketch.

2. From the situation of the building the heat is much felt on the exposed side, and the shelter of a verandah is required.

3. The estimate has been approved by His Excellency the Commander-in-Chief. Funds will be provided from the allotment for Minor New Works, Military.

No. 487.

ORDER THEREON, 20th August 1874, No. 2,340.

MILITARY WORKS, No. 9.

SANCTIONED.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, Bellary.
„ Officiating Controller of Public Works Accounts.
„ Military Department.

Exd. T. O'Connor.
Spare Copies

25/7/74.

Exd. T. O'Connor.

Report to accompany the Estimate for adding a tiled
Verandah to the Apothecary's Quarters at Ramondroo.

Amount of Estimate Rs. 240

The verandah proposed to be added to the
Building will be of the same description as the one
built on the ^{of the} south building at present with ex-
ception of the pillars being about $1\frac{1}{2}$ feet higher
owing to height of the windows in the east face.

There will be 5 pillars built $9\frac{1}{2}$ feet
apart from centre to centre of the dimen-
sions shown, & runners 4 in number
each about 10 feet will carry the rafters the top
ends of which will rest on a pulvi $3\frac{1}{2} \times 5$
supported by brackets $2 \times 4 \times 6$ built into the
Wall and also a length of not more than 6"
will be let into the Wall, wherever it is prac-
ticable and they will be $2\frac{1}{2}$ feet apart from
centre to centre. Stout slips of Bamboos
will be used for purlins. The covering will
consist of 1 Course of flat and 2 Course of
pan tiles with chunam borders in the usual
way.

Hospital Pump Office } (Signed) E. Lyon
11 June 1874 } (Capt. Engineer)
(True Copy)

25/7/74

Edward Collett
Diott: Engineer & Builder

P. 20 Aug 1874
 15 Nov 1874
 Report to accompany the
 estimate for adding a
 tiled verandah to the
 quarters at Ramandoo.
 Amount Rs 210.
 1874
 2
 Rs 210

Improvement

Public Buildings

ABSTRACT ESTIMATE.

District Bellary Talook Goopet Village Ramandoo
 Work Adding a tiled Verandah to the Apothecaries Quarters at Ramandoo.

Quantities.	Description of Work.	Rate.	Per.	Amount.	Amount of each part.
210.	Cut of Stone in Chunnam	26	Cut	32 13	1
125	Cut of Country wood wrought into fixing brackets and corner pieces to the ends of wall in the existing wall	2 8		105	
5	Sqrs of Roofing with Bamboo			7	
	Ropes, nails, Pankies and Chunnam borders	15	Sqrs	75	
5	Sqrs of Painting with Chm	1 8		5 6	
5	Cybs of Earth work	2	Cybs	10	
	Total			225 3	
	including tarring the wood work			16 12	
	Sundries at 15 per cent			14 9	
	Amount of Estimate Rupees			240	

District Range Office
 11th June 1874

Assistant Engineer

Edmond Calhel
 Dist Engineer
 Bellary.

No 593

District Engineer's Office
Camp Kanchipuram
25th July 1874

From

The District Engineer
Bellary

To

The Secy. to Government
P. M. Department

Sir I have the honor to forward
for the sanction of Government an Es-
timate of Rs. 240 accompanied by a
Sketch and Report for adding a tiled ver-
anda to the Apothecary's Quarters at
Ramanandpur.

Having the situation of the building the
land is much felt on the exposed side and
the shelter of a veranda is required.

The Estimate has been approved by His
 Excellency the Commander-in-Chief.
Funds will be provided from the allot-
ment for Minor New Works Military
I

Enclosures
1. Estimate
2. Report
3. Sketch

Recd 13th 11th 58 of 15th 11th

From,

The Engineer

To,

The District Engineer

Bellary

Dated 11th June 1874

Received 11th June 1874

Amount

for carrying out the work
to the Apothecary Quarters
at Ramanandpur

Rs. 240

No 2840-20-8-74

27/8/74

Sanctus
Zinn

2340

No. 592

66

W. H. C. 21
W. H. C. 21

Attest
J. H. [Signature]

25 First Coll. R.E.
Dorchester Engineering Museum

486-487.
11/14-122 4/15/74
12/14/74

Sanctioned
11/14/74

31/10/74

at Ramachandrapur
with a view to
the Verandah for the
Apothecary Quarters

11/14/74

Shree M. S. S. S. S.
Government Chief Clerk
11/14/74

4692

Govt. of 1874 Madras.
PUBLIC WORKS.

To The Dist. Engr.
Bellary

Dated
Recd.

Encl. 2

G. O. 20 Aug. 1874, No. 2340

Nos. 486-487.

Apothecary Quarters
at Ramachandrapur, Bellary
Estimate of No. 240
for adding a tiled
Verandah to the Quarters,
Sanctioned.