

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	3009	Press
B.P. No.		Mis.
Dated	22-10-1954	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
22nd October 1874.*

No. 490. Read the following letter from Captain H. M. VIBART, R.E., District Engineer, Bangalore, to Colonel G. W. WALKER, R.E., Chief Engineer, Public Works Department, dated Bangalore, 3rd October 1874, No. 142:—

I HAVE the honor to forward for sanction an estimate of Rupees 280, with plan and specification, for constructing latrine for native followers attached to Cavalry Agram Barracks at Bangalore.

2. The estimate has been prepared at the requisition of the Officer Commanding the division, and has met with the approval of His Excellency the Commander-in-Chief.

3. I am unable to point out a source from which the cost of the work can be met, as the allotment under the head Minor New Works for the current official year has already been exhausted.

No. 491. ORDER THEREON, 22nd October 1874, No. 3,009.

MILITARY WORKS, No. 8.

SANCTIONED. But as there are no funds at the disposal of Government which can be appropriated to the work it must be postponed for execution from the Reserve of next year.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Bangalore.
" Officiating Controller of Public Works Accounts.
" Military Department.

Exd. S. T. Austin.
Spare Copies

Specification to accompany
Plan and Estimate for Building Latrine
for Native followers attached to Cavalry
Agram Barracks.

Amount of Estimate Rs 280-0-0

The site for the Latrine will be pointed
out by the District Engineer.

The foundations of the walls
of Latrine 2 feet thick will be built with
rough stone in clay and will be sunk 2 ft
below the level of the ground and the
remainder 6" above the level of the ground
forming a basement.

The walls $1\frac{1}{2}$ ft thick and
6 ft in height will be built with brick in clay.

The wall will have a coping built
with brick in chunam projecting 3 inches
on either side the centre of the coping will
be 9" high terminating in a slope of 6" on
both sides.

The joints of the masonry
will be scraped out and plastered with
two coats of chunam.

The interior of the Latrine
will be whitewashed and the exterior
bluewashed each with two coats.

All

id
2₄
4

Murphree Street. Capt^y B. E.
 District Engineer Bangalore.

Total

510

Superstructure

Total Cfr of Foundation stone in clay $637\frac{1}{2}$

Superstructure

Total bft of Superstructure brick in place 1089

Looping

Carried over $\frac{102\frac{1}{2}}{102\frac{1}{2}}$

Estimate of the probable
cost for Building Latrine for Native followers
attached to Cavalry Agram Barracks prepared
agreeably to the requisition received from the Asst^g Dy^y
Mr General M. Dy^y N^o 385 dated 10th September 1874.

Particulars of work	Measure- ment H ^{rs} L B D	Contents	Total
<u>Excavation</u>			
Wall all round	1 89 2 2	356	
Division wall	1 19½ 2 2	78	
Screen wall	2 9½ 2 2	76	
Total b ^{ft} of Excavation			510
<u>Foundation</u>			
Wall all round	1 89 2 2½	445	
Division wall	1 19½ 2 2½	97½	
Screen wall	2 9½ 2 2½	95	
Total b ^{ft} of Foundation stone in clay			637½
<u>Superstructure</u>			
Wall all round	1 83 1½ 6	474	
Division wall	1 20 1½ 6	180	
Screen wall	2 9 1½ 6	162	
Total b ^{ft} of Superstructure brick in clay			1089
<u>Coping</u>			
Wall all round	1 83 2 ½	83	
Division wall	1 19½ 2 ½	19½	
Carried over			102½

From the Asst^g Engineer
Bangalore.
To the Asst^g Engineer
Mysore.
Dated 30th October 1874.
Recd
J. N. 1221/74
Estimate for building
Latrine for Native
followers attached to
Cavalry Agram
Barracks at Bangalore.
Rs. 222 cost 1/4
Rs. 14 1/2 1/4 1/4 1/4
Amounting to Rs. 236 1/4
Rs. 236 1/4 1/4 1/4 1/4
Rs. 236 1/4 1/4 1/4 1/4

No. 142

DISTRICT ENGINEER'S OFFICE.

Bangalore 3rd October 1874

From

The District Engineer,

Bangalore.

To

The Chief Engineer

Public Works Department.

Madras

SIR

I have the honor to forward
for sanction an Estimate of Rupees 280...
with Plan and Specification for Constructing
Latrine for Native followers attached to
Cavalry Barracks at Bangalore.

The Estimate has been
prepared at the requisition of the Officer
Commanding the Division and has
met with the approval of his Excellency
the Commander-in-Chief.

I am unable to point
out a source from which the cost of
the work can be met as the allotment
under the Head Minor New Works
for the Current Official year has
already

Handwritten notes on the left page:
J. M. 622117
10. 7. 22 Oct 74
L. M. 13. 1. 1. 90

Wm. H. Bond