

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No. 3116	Press
B.P. No. 24-25	Mis.
Dated 2-11-1874	105

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
2nd November 1874.*

No. 24. Read the following letter from Lieutenant-Colonel J. GODDARD, R.E., District Engineer, Presidency, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Fort St. George, 16th October 1874, No. 4,115:—

In obedience to G. O., dated 5th October 1874, No. 14, I have the honor to report that I consider the removal of the gate-house necessary for the prevention of escape of lunatics. A gate-house existing under precisely similar conditions has been lately experimentally proved to afford facilities for escape.

- 1 Plan.
- 1 Abstract Estimate.
- 1 Specification Report.

2. A plan and estimate for the work is enclosed.

No. 25. ORDER THEREON, 2nd November 1874, No. 3,116.

CIVIL WORKS, No. 2.

THE estimate, amounting to Rupees 275, is sanctioned, and the work authorized to be carried out in anticipation of expected savings hereafter.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Presidency.

- „ Officiating Controller of Public Works Accounts.
- „ Judicial Department:

Exd. S. T. Austin.
Spare Copies

Specification to accompany an Estimate for
constructing a Gate House in the Lunatic Asylum.

Amount of Estimate Rupees 275

The interior dimensions of the
building will be $10' \times 10'$.

The foundations will be built on
a bed of concrete $3' 6''$ in breadth and $6''$
in depth. The mean breadth of the
foundation will be $2' 6''$.

The basement will be $1' 9''$ in
breadth and $6''$ in depth.

The building will have a gabled
roof.

The height of the walls will be
 $9'$ and thickness $1' 3''$.

There will be a door and a window.
The window will be built as shown in
the plan and the door will be $6' \times 3' 6''$.

There will be flat arch work
over the door and window.

The

churn. The flooring will be of $3/4$ " thick asphalt, $1\frac{1}{2}$ " thick Jelly and a leveling course of old wall bricks.

churn. The flooring will be of $3/4$ " thick asphalt, $1\frac{1}{2}$ " thick Jelly and a leveling course of old wall bricks.

There will be stone steps in the front.

The old rafters, purlins and
ceepers &c. will be utilized

Do mesmo

Fort Saint George
16 Oct 1874

Dist Engineer Presidency

Compt. Coy.

[illegible]

No. 4115

From,

The District Engineer
Presidency

To,

The Chief Engineer, and
Secretary to Government *S.P.W.*

Sir,

In obedience to G. O. No. dated 5th October 1874, No. 14, I have the honor to report that I consider the removal of the gate-house necessary for the prevention of escape of Lunatics. A gate-house existing under precisely similar conditions has been lately experimentally proved to afford facilities for escape.

2. A plan and estimate for the work is enclosed.

I have the honor to be
Sir,

Your most obedient servant

W. J. G. G. G.
District Engineer
Presidency

Fort St. George.
16th Oct. 1874
P.O.

24. 9. 1874
24. 10. 1874

24. 10. 1874
24. 10. 1874

24. 10. 1874

24. 10. 1874
24. 10. 1874

24. 10. 1874

24. 10. 1874

24. 10. 1874

Dr. C. C. L.
The Brit. Infances

Presidency

June

Am.

17 of Octo. 1874

2011

Submits estimate

re. for removing and
rebuilding the Gate-house
at the Lunatic Asylum,
Massachusetts.

Apr 31/16. 2nd Nov 74

Math order

6521-41
Capt. of HST. 2nd Division
PUBLIC WORKS.

PUBLIC WORKS.

To the District

William

Date	
Recd.	Encl. 3

U. O. 2 "Hacit, N 3118

FOIA b 2.5.

Madras
Madras - Madras

72-275 for recording &

Abundant the Grade -

None at the ~~University~~

Q. unatc clog lum done 2x

We wish to thank you for the

concluded we will not have

2-11-1911