

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	3125	Press
B.P. No.		Mis.
Dated	3 - 11	28 74 195

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
3rd November 1874.*

No. 43. Read the following letter from Colonel F. J. MOBERLY, R.E., District Engineer, Chingleput, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Guindy, 13th October 1874, No. 2,387 :—

I HAVE the honor to forward an estimate for a dead-house at the Mount, called for in G. O., No. 180, of 22nd September

1 Estimate according to Standard Plan and 1874.
printed Abstract Estimate.

2. The site selected by the Medi-

cal authorities concerned appears fairly suitable.

3. I beg to point out that the standard plan has a coupled roof, instead of rafters on a purlin, which has been more than once objected to by you.

No. 44. ORDER THEREON, 3rd November 1874, No. 3,125.

CIVIL WORKS No. 4.

THE estimate, amounting to Rs. 800, is sanctioned, but the work must be postponed till funds can be allotted next year.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, Chingleput.
,, Officiating Controller of Public Works Accounts.
,, Judicial Department.

Exd. S. T. Austin.
Spare Copies

Specification

The estimate provides for the Construction of a Dead House on the Standard plan approved of in G. O. No. 2694 dated 21st September/74 for the Native Detail Hospital at Saint Thomas Mount.

The walls to be of brick in mortar and pointed with chunam both in out sides & 2 coats white washed. The flooring to be of asphalt of $\frac{1}{2}$ " thick over levelling course. The roofing to be constructed with Teak wood couples with 2 collar pieces, teak rippers, flat & pantiles & chunam borders.

The Doors & Windows to be of Teak wood Pannelled and glazed & painted with wood oiling 2 coats, the sink is lined with sheet lead to which is to be attached a lead pipe to carry off the refuse water.

Mount Range Office
8th October 1874 -
E. E.

Almuth Captain R. E.
Executive Engineer.

New Work

Library

Abstract Estimate No. of 1874/75-

District Chingleput Cantonment P. O. Mount.

Work - Revised Abstract Estimate for a Dead House at Mount.
as per the Revised Standard Plan approved of in G. O. No. 2694 of 21st 1874.

Quantity	Description of charges	Rate Per	Amount	Total
15 1/4	C. yards of Excavating foundation	4. 6. 3/4	3	13
8 1/2	do do Filling	2. do	1	1
60	do do Brick in Churnam	4. do	240	
2 1/4	do do Arch work	5. 8. do	12	6
16	Sq. of Pointing & White washing	1. 1/2	17	
5 1/4	do do Roofing with Teak wood roppers, nails, flat & painted Churnam borders	13 9. do	77	15 9
70	C. feet of Teak wood for Coupler, rafters, hips & Wall plates	3 2. 6. 3/4	243	12
2	Sq. of Asphalt flooring 1/2" thick over levelling concrete	15. do	30	
1	Door Pannelled & glazed complete	45. do	45	
3	Windows glazed	22. do	66	
2	Sq. of Wood oil to Doors & Windows	1. do	2	
42	Sq. of Granite for steps	35. do	14	11 2
4	Run of 1/2" lead piping for sink	8. 8. 1/2	2	
14	lb of sheet lead for sink	4. to	4	
	Contingencies		40	5 1

Total Estimate Rupees - 800 - -

J. M. S. by Colonel P. E.
Distt Engr. Chingleput

Mount Range Office
8th October 1874.
P. E.

W. Smith Captain P. E.
Executive Engineer.

No. 2387

THE DISTRICT ENGINEER,
Chingleput.

The Secretary to Government
P. W. Department

Enclosure 1.
1 Estimate
according to
Standard
plans and
printed abate
costs.

Sir,
I have the honor to forward an
estimate for a dead horse at the
Mount called for in G. O. No 180 of 22nd
September 1874.

September 1874.
The site selected by the Medical
authorities concerned appears fairly suitable.
I beg to point out that the stand-
-ard plan has a cupled roof, instead of
rafters on a purlin - which has been more
than once objected to by you.

Sir,

Colonel, R. E.,

District Engineer Chingleput.

