

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.

B.P. No.

3419

Press

Mis.

Dated

5/12/74 1955

Not to be folded or roughly handled

11

*Proceedings of the Madras Government, Public Works Department,
5th December 1874.*

No. 98. Read the following letter from Lieut.-Colonel R. A. ROBERTS, R.E.,
Superintending Engineer, Tanjore, to Colonel G. W. WALKER, R.E.,
Secretary to Government, Public Works Department, dated Tanjore, 19th
November 1874, No. 2,051 :—

UNDER paragraph 102, Chapter V., of the Public Works Code, I have the honor

1 Abstract Estimate.
1 Specification.

to forward, for the sanction of Govern-
ment from the sum of Rupees 5,500
allotted in the current year's Budget

under "Repairs Civil Buildings," "Provincial," an estimate of Rupees 360 for
repairing the District Munsif's Court House at Trivalore in the Negapatam
Taluk, as the estimate exceeds one-

* Rupees 945 in dead stock account. fourth of the value* of the building.

2. As the work provided for in the estimate is urgently required, and as the
necessary funds for the purpose are available, I have authorized the Executive
Engineer in charge of No. 4 Range to proceed with the work in anticipation of
the approval of Government.

No. 99. ORDER THEREON, 5th December 1874, No. 3,419.

CIVIL WORKS, No. 6.

SANCTIONED.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, Tanjore.
" Controller of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

Tanjore District 3/1
 N. 4 or Megapattam Range
 Trivalore Limits
 Abstract Estimate No. of 1874-75
 Work. Repairing the District Munsiff's Court
 House at Trivalore. Value of the building Rs. 945-.

Quantity	Description of charges	Rate Rs. Annas
148 $\frac{7}{8}$	Cub ft. of flooring with brick chunam and pointing at	2 6. 11 23 4 2
725	Squares of Plastering at	2 8. 11 18 2
4409	D. of Buff color washing at	3. 10 13 3 7
4424	D. of Roofing with new bamboo rippers & of new bamboo rafters nails shifting tiles & with chunam borders &c complete	5. 11 221 3 2
12.16	D. roofing with new keels and $\frac{1}{4}$ of bamboo string with good rope &c complete	1 8. 0 18 3 10
1	Teakwood door with frame hooks hinge &c complete for private room of District Munsiff	14
2	Paints for both ends of the roof as per sketch given by the Sup Engineer Scaffolding	15. 11 30
		7
	Sundries & contingencies at about 5 percent	345 9 14 15 3

Total Estimate Rupees-360.-.

Signed, W. Leggatt a. J. C. E.
 Executive Engineer 4 Range

Sup Engr's office
 Tanjore 19th Nov 1874

Recd. J. N. S. L. L. L. L. L.
 Superintending Engineer Tanjore

Specification. 51

Estimate Repairing the District
Mooriff's Court House at Trivaboor -

I Amount of Estimate Rs 360 as per
accompanying Abstract and consisting
of the following items -

Flooring	20	4	2
Plastering	18	2	"
Buff Color washing	10	3	7
Roofing Main Building	22	3	2
Roofing thatched Shed	18	3	10
1 Door (Teak wood)	14	"	"
2 Ventilators	30	"	"
Scaffolding	7	"	"
Sundries and Contingencies	14	15	3
Total	360	"	"

II The flooring is to be of one course
of new best made Country brick in
Chunam, and is to be carefully rubbed
when damp with bricks and painted with
Chunam -

III The Building is to be plastered
when required as per detail Estimate
with two coats of plaster and buff
Color washed throughout as shown
in

Spec to be made by
from the duty Engineer
may see the Secretary
at Court House No 2057
dated 19th November 1894

Rs. 35 Dec 1/94
In 13 Nos

Estimate of Rs. 360
for repairing the
District Mooriff's
Court House at Trivaboor

M. 9313/1/94

in Specification furnished by the
Superintending Engineer -

IV The roof is a simple native
Roof of Bamboo Rafters and Ropes
it is to be repaired with $\frac{1}{5}$ new
Bamboo Rafters and Entirely new
Ropes The old Tiles are to be
replaced with the addition of $\frac{1}{8}$
New tiles - The tiles are to overlap
each other and at least $\frac{1}{4}$ their length
The Ridges and hips are to be covered
with a larger description of tile -
The new Chinese borders are to be
Six inches wide with intervals
of 2 feet between them -

V The Shatched Shed is to be
entirely Covered with New "Kicks"
made firm with $\frac{1}{4}$ new Bamboos
and tied with good Coir rope -

VII The door is to be a single
batten door of teakwood $\frac{3}{4}$ inch thick
with frame iron hooks and hinges
complete 6' x 3' outside measure
meant including the frame which
is to be of teakwood $3\frac{1}{2}$ " wide by
 $3\frac{1}{2}$ " deep

VII The Tiles, Bricks and
Chimney

Chunam required for this work are
to be had in the town of Trivuloe.
of good quality, and may therefore
be used - in mixing the Chunam
care should be taken to add one
part of Chunam to two of sand which
is to be properly pounded before
being used -

6. November 1874

Signed M. Laggatt,
 Executive Engineer.

Richard L. H. R. B.
Supt. Engineer Tanager

Supg Engrs office.
No 205-1
Tanjore 19 November 74.
From,
Lieut Col. R. A. Roberts. R.E.
Supg Engineer - Tanjore
To,
Colonel. G. W. Walker. R.E.
Secretary to Government.
P. W. D.
Sir,
Under para 102, Chapter V,
of the Public Works Code, I have
the honor to forward for the sanction
of Government from the sum of
Rs. 5500 allotted in the current
year's Budget under "Repairs
Civil Buildings" "Provincial" an
estimate of Rs. 360, for repairing
the District Mooniff's Court House
at Tirunelveli, in the Nagapattinam
Taluk, as the estimate exceeds
one fourth of the value of the building.
2 — As the work provided for in
the

Enclosure in a letter
from the City Engineer
Tanjore to the Secretary
Government P. W. D. 2057
dated 19 November 74

M. J. S. Dec 1/74
En 13. 11. 78.

Specification to be
submitted to the
P. W. D. for repairing
the District Mooniff's
Court House at
Tirunelveli
M. J. S. 2/74

the estimate is urgently required
and as the necessary funds for
the purpose are available, I
have authorized the Resident
Engineer in Charge of No 4 Range
to proceed with the work in antici-
pation of the approval of Govern-
ment.

33. 11. 1905 I have the honor to be

Sir,
Your most obed^t Serv^t

Wm. J. Roberts Esq. R.E.
Superintendent Engineer, Tanjore.

By order of the Resident Engineer in Charge of No 4 Range
Tanjore
Wm. J. Roberts Esq. R.E.
Superintendent Engineer, Tanjore.

13. 11. 1905
Wm. J. Roberts Esq. R.E.
Superintendent Engineer, Tanjore.

P. W. 1874 Sept.
No: 7313

The Supt. Engineer
Bangalore

To The Secretary Govt

No. 2057

Dated 19th Nov 74
Recd. 21st —
File: 2. V

[Signature]

Sanctioned.

[Signature]

[Signature]

Forward for sanction
an estimate of Rs. 500
for repairing the masonry
Court house at Hindale
& states that the work
has been ordered to put
in hand in anticipation
of sanction
With an Order

30/11/74
To Mr. S. S. S. S.
Bangalore
Can be Mr. S. S. S. S.
Bangalore 11/12/74.

98-99.

611-24-11-74

7313 ✓

Govt. of 1874 Madras.

PUBLIC WORKS.

To The Engineer
Madras

Date

Recd.

Encl. 2

G.O. 5 Decr 1874, No. 115

Nos. 98-99.

Estimated Moore's Cont.

House at Sivakasi.

Engine & Estimate

Rs 360 for repairing the
Cont. House, same &