

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	789	Press	<i>Original</i>
B.P. No.		Mis.	
Dated	21 - 3 - 1874	-195-	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
21st March 1874.*

No. 586. Read the following letter from Colonel E. A. FOORD, R.E., Inspecting Engineer for Civil and Military Buildings, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Chepauk, 3rd March 1874, No. 344:—

UNDER paragraph 102, Chapter V., of the Public Works Code, I have the honour to forward, for the sanction of Government, an estimate of Rupees 2,380, accompanied by a block plan and specification, for repairing the Cuddapah District Jail.

- 1 Plan.
- 1 Estimate.
- 1 Specification.

2. The Jail is a large rectangular enclosure, containing numerous wards having mud walls with pot-tile roofs and palmyrah rafters. The hospital attached to the Jail is an old native building, with flat roof of stone slabs, covered with sowdoo or salt earth.

3. The Jail was last repaired in 1869-70 at a cost of Rupees 2,313-5-0. As the building is in a very unsafe condition and as it leaks badly, the District Engineer has undertaken the work in anticipation of sanction of estimate.

No. 587. ORDER THEREON, 21st March 1874, No. 789.

CIVIL WORKS, No. 59.

His Excellency the Governor in Council sanctions the estimate of Rupees 2,380 submitted with this letter for the repair of the District Jail at Cuddapah. The Inspecting Engineer for Buildings will arrange for providing the funds required next year, sufficient funds to defray the expenditure of the current year having been already allotted.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Cuddapah.
„ Inspecting Engineer for Buildings.
„ Officiating Controller of Public Works Accounts.
„ Judicial Department.

Exd. S. T. Austin.
Spare Copies

No. 344

OFFICE OF THE INSPECTING ENGINEER
FOR CIVIL AND MILITARY BUILDINGS,
Chepauk, 3rd March 1874

From

THE INSPECTING ENGINEER
FOR CIVIL AND MILITARY BUILDINGS,

To

*The Secretary to Government
Public Works Department*

Sir,

Enclosures 3.

1 Plan
1 Estimate
1 Specification

*Under para 102, Chapter V of
the Public Works Code, I have the honor
to forward, for the sanction of Govern-
ment, an Estimate of Rs. 2380, accom-
panied by a block Plan, and Specifica-
tion for repairing the Cuddalore
District Jail.*

2. The Jail is a large rectangular enclosure, containing numerous wards having mud walls with pot tile roofs and palmyrah rafters. The Hospital attached to the jail is an old native building with flat roof of stone slabs covered with sawdoo or salt earth.

3. The Jail was last repaired in 1869-70 at a cost of Rs 2313-5-.. As the building is in a very unsafe condition, and as it leaks badly, the District Engineer has undertaken the work in anticipation of the sanction of Estimate.

I have the honor to be
Sir

Your Most Obedient Servant
Ed. Mrs. Colwell R.E.
Inspecting Engineer for
Civil & Military Buildings

789

P. W. D.

Proceedings of the Madras Government,
Under date the March 1874.

Read the following:—

From the Inspecting Engineer
for Buildings

(Here enter No 1305 of 3rd March 1874)

His Excellency
the Governor in Council
sanctions the Estimate of
Rupees 2380 submitted
with this letter for the
repair of the District
Jail at Cuddalore. The
Inspecting Engineer for
Buildings will arrange
for providing the funds
required next year
sufficient

mb
11/12

sufficient funds to defray
the expenditure of the
current year having been
already allotted.

GMM

P

586-587

The District Engineer
" Insps. Eng. for Buildings
" Controller
" Judicial Dept.

Despatched - 24/3/74

(127/12/74)

1305

Gobt. of (1874) Madras.
PUBLIC WORKS.

To

The Dist. Engineer
Cuddalore

Dated

Recd.

Encl. 3.

G. O. 21¹⁸⁷⁴ No.

789

Nos. 586-587

Dist. Jail - Cuddalore

Estimate of Rs. 2380

for the repair of the
Dist. Jail at Cuddalore
sanctions of —

Despo with S-24/3/74