

- (1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public works DEPARTMENT

G.O. No.	961	Press
B.P. No.		Mis.
118-119		
Dated	13-3-1874	195-

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
13th April 1874.*

No. 118. Read the following letter from Colonel E. A. FOORD, R.E., Inspecting Engineer for Civil and Military Buildings, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Chepauk, 18th March 1874, No. 434:—

I HAVE the honour to forward, for the sanction of Government, an estimate of Rupees 805, accompanied by a plan and specification, for adding two rooms and a verandah to the existing Range Office at Guntoor, Kistna District, for the accommodation of the Overseer.

2. Provision is also made in the estimate for a verandah outside the Range Officer's room, which is very small and hardly fit for occupation in hot weather unless the outer wall is shaded.

No. 119. ORDER THEREON, 13th April 1874, No. 961.

CIVIL WORKS, No. 13.

SANCTIONED for execution when funds are available.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Inspecting Engineer for Buildings.
,, District Engineer, Kistna.
,, Officiating Controller of Public Works Accounts.

Exd. E. C. Shunker.
Spare Copies

Abstract Estimate No 33 of 1873-74.
 Work. Estimate of proposed Improvements to be made
 to the 3rd Range Office at Canton providing additional
 rooms for Taluk Officer's Office & Records.

Quantity	Description of work	Rate	Amount	Total
12 1/6	Cyos of Rough stone in mud masonry 3.	36 8.		
6 1/6	do of Rough stone in Chumam do 4.	27 12.		
24 7/8	do of Brick in Chumam do 58.	136 4 5/8		
13 1/3	do of Brick in mud do 3 12.	50.		
9 1/2	do of Concrete work in Chumam do 2.	18 15.		
8 1/2	Cft of Country Oak wood 2 12.	216 18.		
16 6/4	Sqrs of Plastering in one coat 2 1/2.	41 9 1/2		
16 6/4	do of Whitewashing in two coats do 4.	64 2 1/2		
16 8/3	do of Roofing with new flat and new pantiles, bamboo poles and new Chumam borders	12 8.	25 6.	
8.00	do of Removing present roof and rebuilding with 1/4 of new flat & 1/4 of new pantiles & new Chumam borders	9 8.	36.	
1	door — Pannelled 3 1/2 x 7 each	31.	31.	
2	Windows — do 3 1/2 x 4 1/2 do	20.	40.	
36	Cyos of excavating foundations & filling in superintendence	13	2 13.	
			765 10 8	
			39 5 4	
			Total Rupees 805.	

District Engineer Office No. 2
 Masulipatnam
 1st November 1873.

John Astle Major R.E.
 District Engineer, District
 El Mir Colonel R.E.
 Insp^g Eng^g for Buildings

Specification Report to accompany estimate for the
Improvement of the 3rd Office at Aqueduct.

The improvements are to be according to the plan and
consist of one room, 12 feet square for Overseer's Office
and verandah in front & rear of Overseer's Office and
at ends of Range Officers & Overseer's Office rooms. Ad-
joining the Overseer's Office room there is to be one room
12 1/4 by 4 3/4 in rear verandah for his records.

The foundation of walls of Overseer's Office room is
to be 2 1/4 feet thick & 3 feet deep & of side & end walls
of rooms in verandah & pillars to be 2 feet thick &
2 feet deep.

The retaining wall connecting the pillars to be 1 5/8
foot thick & one foot deep. Basement of walls of
Overseer's Office to be 2 feet thick & one foot deep
and of verandah room walls & pillars to be 1 1/4 foot
thick & 1 foot deep.

Basement of retaining wall to be 1 1/4 foot thick &
one foot deep.

Overseer's Office room walls above are to be 1 1/2
foot thick & 11 feet high.

Side walls above of record room in rear verandah
to be 1 1/4 foot thick & 6 1/2 feet high & end wall with
gable wall over it to be 1 1/4 foot thick & 8 1/2 feet high.
Verandah pillars above to be 1 1/4 foot square & 8 feet high.

All foundations of building excepting those of
pillars & retaining wall which are to be built of
rough stone in Chumam, are to be built of stone in

Estimate in a letter

of 21 of 1st October
1893 from the Public
Works Engineer to the
Inspector General
in reply to letter
of 11th October.

Abstract

Estimate, in reply

to letter of the Public
Works Engineer of 11th
October 1893.

Inspector General, Public
Works, 11th October 1893.

W. J. B. M. 11/10/93
C. S. M. 11/10/93.

in mud.

Basement of all walls & pillars to be built of brick in Chumam.

The whole of side & portion of end walls above of the record room in rear verandah, the whole of gable wall over the end wall, the whole of all the pillars and portions $\frac{1}{2}$ foot high measured from top of rafters) of side & end walls of overseer's office room and jambs & soffit of doorway in front side wall and jambs and soffits & sills of windowways are to be built of brick in Chumam and the remaining portion of walls of overseer's office room & end wall of record room & the blocking up of windowway in the partition wall between Range record and overseer's office room are to be built of brick in mud.

All the walls & pillars, top of retaining wall and basement all round are to be plastered but one coat & whitewashed in 2 coats.

The rafters & bracings are to be of country teak wood and rafters of small bamboos and the roof is to be covered with flat and double course of thatch and new Chumam borders.

The door & windows are to be framed & of teak wood.

I have every reason to think that all that is necessary & requisite is provided for in the estimate and that it will not be necessary to submit

any supplementary estimate hereafter.
No Compensation for land is required.

3rd or Gunter Range Office
7th October 1873.

per signed by Sambal
3rd Range Officer

District Engineers Office
Camp, Secunderabad
1st November 1873

Noted by Major P. B.
District Engineer, Secunderabad

No. 434

OFFICE OF THE INSPECTING ENGINEER
FOR CIVIL AND MILITARY BUILDINGS,
Chepauk, 18 March 1874.

FROM
THE INSPECTING ENGINEER
FOR CIVIL AND MILITARY BUILDINGS,

TO
The Secretary to Government
Public Works Department

SIR,

Enclosures 3.

1 Plan
1 Estimate
1 Specification

I have the honor to forward, for the sanction of Government, an Estimate of Rs. 805, accompanied by a Plan and Specification for adding two rooms and a verandah to the existing Range Office at Guntoor, Krishna District, for the accommodation of the Overseer.

2. Provision is also made in the Estimate for a verandah outside the Range Officer's room, which is very small and hardly fit for occupation in hot weather, unless the outer wall is shaded.

I have the honor to be
Sir

Your Most Obedient Servant
E A Dorr Colonel R
Inspecting Engineer for
Civil & Military Buildings

* Mr. 1648/74
2
Krishna District.

Enclosure in a Letter
No. 434 dated 18 March 74.
P.S. 1713 H. 14. 1/74
18/5/74
* No. 961-13-4-74

Specification Report
to accompany Estimate
for the improvements pro-
posed to the 3rd Range Office
at Guntoor to provide
Rooms for the Valley Creek
Jail Office and Records.
Estimate Rs. 805.

Pub. Order 1874 Sept
No. 1648
1131-

From
The Inspecting Engineer
for Buildings,

To
The Secretaries
Government
(P.W.D.)

Dear Sir,
I have the honor to acknowledge the receipt of your letter of the 10th inst.

in relation to the proposed construction of a new building for the accommodation of the Government of the District of Columbia. I have the honor to acknowledge the receipt of your letter of the 10th inst.

8791
Genl. of Dist. Buildings
PUBLIC WORKS.

The Inspecting Engineer
for Buildings

13 April 1874

Nos. 1187 119

Range Office
Estimate of 10-2805 for adding 2 rooms & as annex to the Range Office at Sumter in the Nebraska D^y and for execution when funds are available -

1182-119

Amounts for execution of work funds are available.

1182-119
1182-119
1182-119