

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	1145	Press
B.P. No.		Mis.
Dated	22-4-	195

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
22nd April 1875.*

Read the following papers:—

No. 592. From Captain H. M. VIBART, R.E., District Engineer, Bangalore, to Colonel G. W. WALKER, R.E., Chief Engineer, Public Works Department, dated Bangalore, 6th February 1875, No. 213.

I HAVE the honor to forward two plans and estimate showing the additions proposed to the slaughter-house now in course of construction. After the work had progressed somewhat, it was brought to notice by the Executive Commissariat Officer that the Commissary-General considered it absolutely necessary that there should be two distinct slaughter yards, one for sheep and the other for cattle. This arrangement is considered necessary on account of the prejudices of the natives who would, it is thought, decline to buy meat unless the slaughtering of sheep was carried on in buildings quite distinct from those required for slaughtering cattle.

2. In the sanctioned plan there is only one slaughter-house, one meat shed, and one well.

3. The site plan now sent shows the additions required. A wall will divide the present enclosure into two equal spaces; that to the east will be for beef. A second well will be required, also a second gate. In the west enclosure there will be a new sheep shed, and in the east will be a cattle shed. The present sheep shed will be made into a slaughter-house, the present cattle shed into a mutton shed; a second door has been allowed in the natives' shed.

4. The amount of estimate is Rupees 5,650. The plan of additions has been approved of by the Commissary-General, and the plans and estimate have been approved of both by the Major-General Commanding and His Excellency the Commander-in-Chief. The work already sanctioned will be completed in two or three months, and, in order that there may be no delay in carrying out the additions, I beg to request that the sanction of Government may be obtained at an early date.

No. 593. Proceedings of the Madras Government in the Military Department, 1st March 1875, No. 951.

ABSTRACT.—Approving an estimate for certain additions to the new slaughter-house at Bangalore.

No. 594. From Captain H. M. VIBART, R.E., District Engineer, Bangalore, to Colonel G. W. WALKER, R.E., Chief Engineer, Public Works Department, dated Bangalore, 1st April 1875, No. 3.

IN reply to Memorandum, No. 289, dated 12th March 1875, I have the honor to state that the amount of the estimate for slaughter-house sanctioned in G. O., No. 3,477, dated 7th November 1868, is Rupees 13,080, and this with estimate forwarded last January (Rupees 5,650) will make a total of 18,730 Rupees.

2. The total expenditure up to the 31st March on the slaughter-house is Rupees 9,326-15-7, and a further sum of 1,500 Rupees will probably be required to complete the work already sanctioned, that is, there will be a saving of something like Rupees 2,250 on the previous estimate; hence the extra amount now requiring sanction will be 3,400 Rupees.

Proceedings of the Madras Government, Public Works Department,
22nd April 1875.

No. 595. ORDER THEREON, 22nd April 1875, No. 1,145.

MILITARY WORKS, No. 13.

THE estimate of Rupees 5,650 for additions to the slaughter-house at Bangalore approved in Military Department Order, No. 951, of 1st March, is sanctioned, and funds provided for execution of the work from the Reserve under Military.

2. The District Engineer, Bangalore, will enter his requirements for working out the original sanction of Rupees 13,080 in the regular annual list. So large a saving of Rupees 2,250 on that amount should be accounted for by a comparative statement showing difference between the work sanctioned and that estimated for, with explanation of its causes.

(True Extract.)

Colonel, E.E.,
Secretary to Government.

No. 213.

DISTRICT ENGINEER'S OFFICE.

Bangalore 16th Feb^y 1875

From The District Engineer,
Bangalore.

To The Chief Engineer,
Public Works Department,
Madras.

SIR,

I have the honor to forward two plans and Estimate showing the additions proposed to the Slaughter house now in course of construction. After the work had progressed somewhat, it was brought to notice by the Executive Commissariat Officer that the Commissary General considered it absolutely necessary that there should be two distinct slaughter yards; one for sheep, and the other for Cattle. This arrangement is considered necessary on account of the prejudices of the natives who would, it is thought, decline to buy meat unless the slaughtering of sheep was carried on in buildings quite distinct from those required for slaughtering Cattle.

Yours

In the sanctioned plan there is only one slaughter house one meat shed and one well.

The site plan now sent shows the additions required. A wall will divide the present enclosure into two equal spaces; that to the East will be for Beef; a second wall will be required also a second gate. In the West enclosure there will be a new sheep shed, and in the East will be a Cattle shed. The present sheep shed will be made into a Slaughter house, the present Cattle shed into a mutton shed; a second door has been allowed in the natives shed.

The amount of Estimate is Rupees 5650. The plan of additions has been approved of by the Commissary General and the plans and Estimate have been approved of both by the Major General Commanding and His Excellency the Commander in Chief. The work already sanctioned will be

Completed in two or three months, and in order that there may be no delay in carrying out the additions I beg to request that the sanction of Government may be obtained at an early date.

I have the honor to be
Sir
Your Most Obedient Servant
Henry Whart Captain R.E.
District Engineer Bangalore

Estimate of the probable
 certain additions required by the Company
 to the New Slavier House near Baramungalam
 at Bangalore.

Description of work	Rate	Amount	Total
Sheep and cattle shed			00
Excavation	1 ft	16	
Concrete under foundation	33	156	
Foundation stone in chimneys	33	360	
Basement	32	96	
Superstructure	36	864	
Arch work	63	121	000
Sq of Dressing	3	183	
Sq of Painting with chunam	18	92	00
Sq of cornice work	12	194	
Sq of teak wood wrought and put up	38	1227	
Sq of Roofing with teak poles, nails, flat span tiles and chunam borders	18	519	
Sq of Nails for roof tiles	6	15	
Sq of Filling in basement with earth	2	20	

Carried over 3613

P. M. 1875
 483477 97-hae/88
 P. M. 1875
 483477 97-hae/88

To the Chief Engineer
 P. M. 1875

Dated 6th February/85

Recd 8th Feb 85
 Secy. S. P. 1875

Plans & Estimate of the
 5650 for additions
 required to be made
 to the new Slavier
 House under contract
 term.

Memo No. 1829/16-1875
 S. P. 1875 22.4/85

Quantity	Description of work	Rate	Per	Amount	Total
----------	---------------------	------	-----	--------	-------

Brought over 3612

27.21 Sps of Graveling 6" thick 2.00 61

30.29 Wood ceiling two coats 2.00 61

2 Gate 7 1/2 ft long & 5 ft high

with fittings 22.80 45

2 Do 7 x 5 Do 21.00 42

270 Pcs of stone slabs for

ventilators 3.00 50

3832

Sundries at 5 per Cent 188

Total Papers for ship and cattle shed 4020

Division wall

330 Cft of Excavation 2.00

330 Foundation stone in

Chunam 3.00 62

183 Placment Do 3.00 34

616 Superstructure Do 3.00 25

110 Pcs of Coping over division

wall 6.00 41

15.40 Sps of Pointing with Chunam 1.80 23

287

Sundries at 5 per Cent 13

Total Papers for division wall 300

Well

Carried over 4320

Quantity	Description of work	Rate	Per	Amount	Total
----------	---------------------	------	-----	--------	-------

Brought over 4320

Well

2578 Cft of Excavation 5.00 12890

1199 Stone lining 2.00 2398

387 Stone in Chunam

on the top of lining wall 3.00 1182

71 Cft of Brick in Chunam

for parapet around the

the well 3.00 213

142 Sps of Plastering with two

coats of Chunam 2.80 3976

352 Stone paving around

the well 15.00 5280

66 Pcs of small drain

around the plat form 4.00 264

2 Stone posts 8 1/2 feet long

1 1/2 ft broad and 6 thick 2.00 4

1 Cross frame over

stone posts with pulley

and fittings complete 15.00 15

add 20 per Cent for

hauling water 76

460

Sundries at 5 per Cent 20

Total Papers for well 480

Carried over 4800

2x
30

Quantity Description of work Rate Per amount Total
 0584 Brought over 4800

Gate

10	Cross of Oak wood wrought and put up	4	8	40
4	Iron hinges and hooks	4	8	16
1	Iron cross bar bolts with hooks 1 1/2 feet	1	8	2
8	Wrought iron clamps 1 1/2 broad 1 1/2 thick with screws complete	8	8	64
2	Cast Iron wheels	2	8	4
12	lbs of Lead	12	6	2
1	Pad lock with key	1	8	2
18	Pieces of stone for wheel track	18	3	3
1	Centro guard stone	1	8	1
2	End guard stone with hooks	2	8	1
2	Gate stones 10 sq ft & 11 1/2 long & dipping complete	2	9	18
120	Sq ft of chocolate color painting	120	5	6

Sundries at 5 per Cent 3
 Total Papers for gate 100

Alterations

666 Sq ft of stone paving to slaughter house (mutton) 12 80 83

0584 Carried over 83 4900

Quantity Description of work Rate Per amount Total
 Brought over 83 4900

666	Sq ft of Levelling Course of Concrete under stone flooring	5	33
1148	Asphalte flooring to Mutton shed	25	287
12	Present window in the Native shed to be altered into a doorway	18	8
1-1-4	Cross of Oak wood wrought put up for cross beams to be repaired Mutton shed	3	8
20	Wrought iron hooks with nuts to be repaired shed 3/4	1	8
50	Do Do to mutton shed 1/2 Do and 2 1/2 long each 3 lbs	12	38
60	Pieces of V shaped drain	6	23

Sundries at 5 per Cent 34
 Total Papers 750

Printed by W. J. M. & Co. Grand Total Papers 5650
 District Engineer Bangalore

T. B.
 District Engineer's Office
 Bangalore
 28 January 1975

In the sanctioned plan there is only one slaughter house one meat shed and one well.

The site plan now sent shows the additions required. A wall will divide the present enclosure into two equal spaces; that to the East will be for Beef; a second wall will be required also a second gate. In the West enclosure there will be a new sheep shed, and in the East will be a Cattle shed. The present sheep shed will be made into a Slaughter house, the present Cattle shed into a mutton shed; a second door has been allowed in the native's shed.

The amount of Estimate is Rupees 5650. The plan of additions has been approved of by the Com-missary General and the plans and Estimate have been approved of both by the Major General and the Commander-in-Chief. The work already sanctioned will be



Quantity	Description of work	Rate	Per amount	Total
058.4	Brought over			4800
	<u>Gate</u>			
10	10 ft of Oak wood wrought and put up	40	40	
4	Iron hinges and hooks	4	16	
1	Iron cross bar bolts with hooks 1 1/2 feet	2	2	
8	Wrought iron clamps 1 1/2 broad 7 1/2 thick with screws complete	2	16	
2	Cast Iron wheels	2	4	
12	lbs of Lead	2	24	
1	Pad lock with key	2	2	
18	10 ft of stone for wheel truck	3	54	
1	Centro guard stone	1	1	
2	End guard stone with hooks	1	2	
2	Gate stones 10 ft square 11 1/2 long & 1 1/2 thick complete	9	18	
120	Sqrs of chocolate color painting	5	600	
			97	
	Five dries at 5 per cent		3	
	Total Rupees for gate			100
	<u>Alterations</u>			
666	Sqrs of stone paving to slaughter house (mutton)	12	80	83
058.4	Brought over			83
	Carried over			4900

Dec 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31

From the Deputy Bangalore (N.S. No 213 of 6 Feb 1875)
Per. of Govt. Secy Dept. (--- 951 of 1 March ---)
From the Deputy Bangalore (--- 3 of 1 April ---)
G.O. No 1145 of 22nd April 1875
The estimate of Rs.
5650 for additions to the
slaughter house at Bangalore
approved in Military Dept.
Order No 951 of 1 March is
sanctioned; and funds pro-
vided for execution of the
work from the Reserve
under Military.
The District Engineer
Bangalore will enter his
requirements for working
out the original sanction
of Rs. 13080 in the regular

11/10
2/11/75

P. H. Dept

Proceedings of the Madras Government

Read the following

From the Deputy Bangalore (N.S. No 213 of 6 Feb 1875)
Per. of Govt. Secy Dept. (--- 951 of 1 March ---)
From the Deputy Bangalore (--- 3 of 1 April ---)

G.O. No 1145 of 22nd April 1875

The estimate of Rs.
5650 for additions to the
slaughter house at Bangalore
approved in Military Dept.
Order No 951 of 1 March is
sanctioned; and funds pro-
vided for execution of the
work from the Reserve
under Military.

The District Engineer
Bangalore will enter his
requirements for working
out the original sanction
of Rs. 13080 in the regular

222
222
222

Annual List. So large
a saving of Rs 2250 on that
amount should be accounted
for by a Comparative state-
ment, showing difference
between the work sanctioned
and that estimated for,
with explanation of its
causes.

840
1470
2149

Govt. of 1875, Madras.

PUBLIC WORKS.

Military
Department

Dated

Recd.

Encl.

G. O., 22 April 1875, No. 1145

Nos. 592-595

Slaughter-house at Bangalore. The estimate
for additions to the — sanctioned, the sum
to be provided from the Reserve under
Military. The District Engineer to submit
a comparative statement showing
difference between the work sanctioned
and that estimated for, with explanation.

No. 592-595

M. H. Dept. ✓ 15
D. E. Bangalore ✓ 1 with 3 copies of Mil. Pro
C. M. P. Dept. ✓ 15-75- with 55
of Mil. Pro.