

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	1550	Press
B.P. No.		Mis.
Dated	3 - 6 -	1875
		—195—

Not to be folded or roughly handled

Read the following:—

No. 495.

No. 62. *Note by the Chief Engineer for Irrigation.*

THE following estimate has been submitted by the Superintending Engineer, Chingleput:—

									RS.
Clearing Myoor river (Palar) channel	..	..	..	..	..	..	..	..	2,560
Ayacut area tank	..	..	..	..	..	Acres	662		
Channel	..	..	..	..	..	..	87		
									749
Assessment	..	..	..	..	..	..	Rs.	3,410	
								663	
									4,073
Average revenue	..	..	..	..	..	..	..	3,726	
Last repaired in 1874-75.						Outlay on repairs in last four years	..	1,259	
Present estimate	..	..	..	..	..	..	..	2,560	
									Total .. 3,819

It has not been clearly shown whether the outlay in the last four years was on the channel only or the tank and channel together. If the former, the outlay on the tank should have been stated.

2. The sections of the channels are not very complete. In the longitudinal section either ground level or the present level of the bed has been omitted. The intended slope of the bed has not been indicated.

3. It has not been stated what measures, if any, have been taken to prevent similar damage to the channel from floods in the future. It has a head sluice, and it is probably advisable in the interests of economy and of efficiency of this and other works that the Palar should not be allowed to spread over the country or breach into the channels. At any rate the spoil from this channel, which it would seem has been filled with sand to a depth of as much as 14 feet near the head will, if judiciously used, suffice to keep out a maximum flood from this part of the channel.

OOTACAMUND, (Signed) JOHN MULLINS, Lieut.-Colonel, R.E.,
11th May 1875. *Chief Engineer for Irrigation.*

No. 63. ORDER THEREON, 3rd June 1875, No. 1,550.

IRRIGATION, No. 4.

THE following repair estimate is sanctioned:—

Clearing the Myoor Channel from the Palar, Chingleput District ... Rs. 2,560

2. The Superintending Engineer will give attention to the remarks in the foregoing note.

(True Extract.)

Major, R.E.,

Offg. Joint Secretary to Government.

To the Superintending Engineer, Chingleput.

” Chief Engineer for Irrigation.

” Controller of Public Works Accounts.

Exd. S. T. Austin.

Spare Copies

Note by the Chief Engineer for Irrigation

The following estimate has been submitted by the Superintendent Engineer, Chingleput.

Clearing Myoor river & Palay channel Rs 2500

Augment area tank acres 002

Channel " 87 747

Apprent Rupes 3410
003 4073

Average revenue — " — 3726

Last repaired in 1874-75 - Outlay on

repairs in last 4 years Rupes 1254

Present estimate " 2500

Total. 3514

It has not been clearly shown whether the outlay in the last 4 years was on the channel only or the tank and channel together. If the former, the outlay on the tank should have been stated.

The

2 The sections of the channels are not very complete. In the longitudinal section either ground level or the present level of the bed has been omitted. The intended slope of the bed has not been indicated.

3 It has not been stated what measures, if any, have been taken to prevent similar damage to the channel from floods in the future. It has a head sluice, and it is probably advisable in the interests of economy and efficiency of this and other works that the Dular should not be allowed to spread over the country or breach into the channels. At any rate the spoil from this channel, which it would seem has been filled with sand to a depth of as much as 14 feet near the head will, if judiciously used, suffice to keep out a maximum flood from this part of the channel.

Re-taken
11th May 1875 }

Wm. B. Smith, Secy. L. C. C. B.

Chief Eng^r for Inj^a

To the Secretary to Government
P.W.D.

75
P. H. Dept

Secy of the Indian Government

Read the following:

From the Chief Engineer }
for Irrigation } C.R. No. 495 d/11 May/75

W. C. No. 1550 d/30 June 1875

The following repair estimate is sanctioned.

Clearing the Muzee channel from the Palar - Chingleput District. Rupees 2500.

The Superintending Engineer will give attention to the remarks in the foregoing Note.

W. C. 12/5/75

The P. H. Dept ✓
" Secy. Govt ✓
" Cont. Insp. ✓
with 3 Encls

P. W. 1875 Dept.
No. 495 No. 3905

From the Chief Engineer for Irrigation
to the Secretary to Govt.
P. W. D.

Order 11 May 1875
Recd 17 " " 1875
Encls 3

Note on letter from the Deputy Engineer (Chingleput) submitting for sanction an estimate for clearing all the open water channel in the Palar - Chingleput District.
P. W. No. 1550-3-6-75

21/5/75 (W. C. 2/6/75)
21/5/75 (W. C. 2/6/75)
21/5/75 (W. C. 2/6/75)

62

3355/

Govt. of 1875 Madras.
PUBLIC WORKS.

To The Public Works
Department
Dated
Recd. Encl.

G. O. No. 1875, No. 5

No. 62-13

Myoor channel from the
Talar - Chingul bridge
Estimate of Rs. 2,500
for clearing the ———,
sanctioned with ten of