

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	202	Press
B.P. No.		Mis.
Dated	23.1.	195
		1875

Original

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
23rd January 1875.*

No. 420. Read the following letter from G. S. SAGE, Esq., District Engineer, South Arcot, to Colonel G. W. WALKER, R.E., Chief Engineer, Public Works Department, dated Camp at Cuddalore, 26th December 1874, No. 204:—

I HAVE the honor to forward papers, as per margin, for altering the District Engineer's Office here so as to provide accommodation for the Range Officer, Taluq, and Local Fund Overseers. I trust the arrangement will be found economical, and that sanction and funds will be accorded at an early date as the accommodation is badly wanted.

No. 421. ORDER THEREON, 23rd January 1875, No. 202.

CIVIL WORKS, No. 29.

THE estimate is sanctioned. An allotment of the amount, Rupees 1,520, cannot be made till the ensuing year.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,
Secretary to Government.

To the District Engineer, South Arcot.
" Controller of Public Works Accounts

Exd. S. T. Austin.
Spare Copies

South Coast District

13

12/10/01 Buddalore Range Buddalore Talung
Prov. General New York

Abstract Estimate of 1874-75

Work Estimate of probable expense of altering the
District Eng. office and Work shed at Buddalore
so as to provide accommodation for the Range office
& Imperial & Local Fund Officers

Description of Work Rate Per Amounts Total

Main Building			
53	C. ft. Brick m. chimney	1 10 cft	303 15 10
7	do flat arch work in do	2 6 do	62 6
99	P. ft. of cornice of Brick m. do	2 6 P. ft	32 10 6
66	Squares of plastering with 2 coats of do	2 13 8 sqs	62 15 5
12	do flush pointing with chunnam rubbed smooth	15 4 do	11 8
2	do whitewashing 2 coats chunnam	2 2 do	1 9 6
14	do flooring with 8" sq. bricks in 3" of concrete	7 6 do	45 4 5
44	do roofing with terrace bricks in edge 3" jelly 3 courses flat tiles 3 coats plaster inside & outside	22 8 do	114 14 4
20	C. ft. Teak wood wrought up & put up	3 8 cft	350
2	Teak wood doors & sashes with frames locks hinges &c complete 4 1/2' x 8'	45 each	90
	altering & putting doors & sashes in hand which are to be used	20	20
	Excavating foundations & filling in basement		15
	Squares w. & oiling to Doors and windows 2 coats	2 sqs	10
	Squares of wood along to rafters	2 sqs	14
	Superintendence & duty during 10 per cent		1163 14 6
			116 1 6 1280

Current Price 1280