

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	2562	(w)	Press
B.P. No.			Mis.
Dated	8. 7.		18 75.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
8th September 1875.*

No. 158 Read the following letter from J. O'SHAUGHNESSY, Esq, Acting District Engineer, Tanjore, to Major-General G W. WALKER, R.E, Secretary to Government, Public Works Department, dated Camp at Tranquebar, 28th August 1875, No. 1,593 —

I HAVE the honor to forward a plan and estimate for a privy proposed to be built for the Tanjore Post Office, and in reference to the accompanying memorandum from the Postmaster-General, communicating the sanction of the Director General of Post Offices, I request that the amount of the estimate, Rupees 125, be placed at my disposal for the work.

- 1 Estimate
- 1 Specification
- 1 Site plan
- 1 Plan
- 1 Memorandum from Postmaster-General

No 159 ORDER THEREON, 8th September 1875, No 2,562

CIVIL WORKS, No 9-B

THE plan and estimate, amounting to Rupees 125, for constructing a latrine for the Post Office at Tanjore are sanctioned, and funds allotted from the Reserve under " Civil Buildings, Postal "

(True Extract)

Major-General, R.E,
Secretary to Government

To the Superintending Engineer, Tanjore
" Controller of Public Works Accounts
" Postmaster-General

Exd S T Austin
Spare Copies

33

Copy of Communication from the
Director General of the Post Office
of India, to the Postmaster General Madras
No 3284 dated 13 August 1875.

In reply to your letter No ⁴⁵⁶/₁₃₆₉
dated 8th July 1875, I beg to sanction
the plan and Estimate (herewith
returned) amounting to Rs 125.... (One
hundred and twenty-five) for Construct-
ing a Privy for the Tanjore Post Office,
the Charge being debitable to the
Minor works Grant for 1875/76

No ⁵⁴⁰/₁₃₆₉

True Copy forwarded to the
Acting District Engineer, Tanjore, with
reference to his letter No ⁸¹⁷/₄ dated 28th May
1875 with a request that he will apply
to the Madras Government for the necessary
funds for execution of the work in 1875/76.

The Plan and Estimate for Rs 125
are herewith returned.

H. J. Turner

Postmaster General's Office
Madras 23 August 1875 }
Sd/- Sd/- Postmaster General

Specification Report to
accompany Plan & Estimate for Const.
erecting Latrine for the Post Office
at Tanjore

1. Amount of Estimate No. 125--
2. The foundation to be dug to a
depth of not less than 3 feet and the
bottom to be a uniform level and well
watered & rammed before the work
is commenced. The foundations are
to be inspected and approved by
the Overseer or Range Officer ^{before} the
masonry is commenced.
~~the work should be put in hand~~
and the work ^{then} made to progress in
even layers through out.

3. The whole of the foundations, base-
ments & superstructure brick work
is to consist of sound & well burnt
bricks of Government size in Chumam
prepared in proportion of one of lime
to one of river sand & one of poorhee
well beaten or ground; great care
must be taken that the water & sand
used are altogether free from salt, Engh
hard to be observed through out, the
bricks

No. 125 of 1893-25-5/75

From

Chief Engineer
Tanjore

Chief Engineer
Tanjore

Chief Engineer
Tanjore

Chief Engineer
Tanjore

Chief Engineer
Tanjore

208 Sept 17/75

Chief Engineer
Tanjore

Chief Engineer
Tanjore

bricks to be dipped in water when used
and for the whole ^{work} Jaggery is to be
used in water when laying the bricks,
in proportion of one pound of Jaggery
to 1 para of Chumam.

4. The walls will be plastered
inside + out with Chumam in proportion
of one of lime to $\frac{3}{4}$ of doorka + $\frac{3}{4}$ of
of sand well beaten together and after
wards ground + kept 2 or 3 days to rot
before being used, while rotting it should
be kept soaked with water + protected
from the sun + rain, when the first
coat is thoroughly dry the buff color
washing in + outside as per Supt. Engr.
instructions conveyed in Circular No. 539
of 4th August 1874.

5. The flooring is to be of asphaltic
 $\frac{1}{4}$ " thick over one leveling course of bricks
and one course of flat tiles.

6. The roof is a simple sloped
roof with pancha rafters, keepers,
(breast summers on front + rear wall,
skids + horizontal pieces on rear pillars)
beams + pancha tiles with ornamental tile
work.

work on ridge, two wooden spikes on
ends of roof + Chumam lime does the complete
all to harmonize with the style of the existing building.
7. Honey comb tile work to be intro-
duced in the building as shown in the plan.
8. All rubbish collected during the
execution of the work to be carried
off + shott at a proper distance
from the building + the whole of
the place to be thoroughly cleaned
up before being given over for occupation.

Supt. Engr. office
Tanjore
26th May 1874

Whangwee,
Acting District Engineer

Enclosure in letter
from the As. Engr.
Tanjore to the Secretary
Dated 4th/5th/74. Dated
28 August 1875.

Spec. decoration of
Dacorum, by the
for constructing a
giving for the Post
office at Tanjore

M. S. 11/75.

No 1593 Superintending Engineer's Office
Camp Mangalore 28th August
1875
To The Actg District Engineer
Mangalore

To The Secretary to Government
P.W.
Madras

Sir I have the honor to forward a Plan and Estimate for a Privy proposed to be built for the Mangalore Post Office and in reference to the accompanying Memo from the Post Master General communicating the sanction of the Director General of Post Offices I request that the amount of the estimate Rs 125 be placed at my disposal for the work. -

I have the honor to be
Sir
Your Most Obedient Servant

P. Munzinger,
Actg District Engineer
Mangalore

Mangalore District
Mangalore July

Specialist's Report
to accompany Estimate
for constructing a
Privy for the Post
Office at Mangalore

208 Sept 1875

