

(1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referenter _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	2915	(9)	Press
B.P. No. —			Mis. —
Dated	12.10.		1875.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
12th October 1875.*

Read the following:—

No. 1,131.

No. 182.

Note by the Chief Engineer for Irrigation.

The requirements of the important tanks of Nundial in the Kurnool District have been under investigation for some years, and great delay has unfortunately occurred in dealing with them. At one time the Madras Irrigation and Canal Company proposed to take over the tanks and connect them with their canal, and their rough estimate for their repair amounted to Rupees 25,000. The tanks have been getting more and more out of repair for many years past, owing in part to the great length of the bunds, about 5 miles, making the amount required to place them in good order necessarily large, and partly to the circumstance that the means of disposing of surplus were known to be insufficient, while the requisite information as to the additional means necessary needed to be obtained. Added to this, there were doubts as to the proper full tank level, and there being insan and putta lands in the bed of the tanks it became requisite that the Revenue Officers should settle this point.

2. In G. O., 5th February 1868, No. 400, the Superintending Engineer, 3rd Division, was instructed to estimate the cost of the repairs required, and in July 1871 an estimate, amounting to Rupees 18,290 was submitted, but an examination into the details of the requirements of the tank showed that a complete revision of the arrangements would be necessary. It was,

To District Engr., No. 190, 27th March 1873.
From " " 38, 11th April
Proceedings, Madras Government, No. 2,592,
23rd October 1873.

however, at that time clear that a large addition to the means of disposing of the surplus from the South Tank was imperative, and it was settled that No. 3 escape should be lengthened from 116 to 356 feet.

By some misunderstanding this weir was reconstructed of the original length of 116 feet at the altogether unnecessary cost of Rupees 4,660, and nothing was done beyond keeping the crest below F. T. L. Proceedings, Madras Government, No. 1,711,
25th June 1874.

to add to the means of disposing of surplus.

3. In August 1874, the then Acting District Engineer submitted a report on the tanks, and an approximate estimate of the outlay required. This report was reviewed, and instructions given.

No. 75, 3rd August.

" 934, 7th November 1874.

4. In February 1875, the District Engineer submitted designs for the surplus weirs needed, with the calculations on which the dimensions had been determined. The proposals were—

North Tank.

1st.—To lower the existing No. 1 Weir to the same level as No. 2 Weir.	FEET.
length	30
2nd.—To close No. 2 Weir, length 88½ feet.	
3rd.—To construct a new Weir south of No. 1 Weir, length	224
Total length of escape for North Tank	254

Proceedings of the Madras Government, Public Works Department,
12th October 1875.

South Tank.

1st.—To raise No. 3 Weir to the level of No. 2 Weir (North Tank), FEET. its length being	116
2nd.—To construct a new Weir to the east of No. 3 with a length of ..	710
Total length of escape for South Tank ...	826

It will be seen therefore that 1,080 feet of escape were proposed instead of the 234 feet hitherto available.

The North Tank receives the drainage of 12 square miles, and the South Tank of 71 square miles. The information given did not admit of a conclusive determination of the water-way required, but from the data afforded by a very heavy rainfall in July 1874, it was deduced that probably

No. 422, 27th April 1875. 175 feet of surplus weir for the North Tank and 450 feet for the South Tank would suffice. It was also remarked that there appeared to be no sufficient reason for the proposal to lower the F. T. L. permanently some $1\frac{1}{2}$ feet. A temporary lowering while the repairs and improvements were in progress might, it was thought, be probably expedient, but otherwise the retention of the original F. T. L. was considered to be desirable. The correspondence regarding the inam and puttah lands in the bed of the tanks is contained in the papers as per margin.

5. With his letter No. 22, of the 13th May 1875, the District Engineer transmitted alternative estimates, amounting to Rupees 55,378 and 32,330 respectively, for the repair only, exclusive of new surplus weirs, of the tanks. Part of the work however, such as new revetment, appertained rather to new works than repairs, and it was noticed that information as to past outlay on repairs would be required, while

No. 723, 6th July 1875. in connection with the lowering of the assessment of the lands under the tanks it was observed that a report on the results to be expected from the large outlay contemplated would be necessary.

6. As the result of this extended discussion and correspondence, the District Engineer has now forwarded a revised estimate, amounting to Rupees 41,000, providing for all the work required. The items are—

Capital.		RS.
Improving Bund.—New revetment and backing, &c.	... 24,125	
(South Tank).—New surplus Weir, 410 feet	... 6,370	
(North do.). " " 90 "	... 1,230	
	31,725	
Revenue.		
Repairing bund and eight sluices	... 8,400	
" No. 1 calingulah, 30 feet	... 78	
" " 2 " 88½ "	... 797	
	9,275	

Proceedings of the Madras Government, Public Works Department,
12th October 1875.

Appended to the estimate is a statement showing that from the year 1859-60 up to 1873-74 inclusive, the outlay on these tanks has amounted to Rupees 12,530, of which Rupees 4,558 were for improvements, reconstructing No. 3* escape chargeable to capital, and Rupees 7,972 for repairs.

* South Tank.

7. With regard to the proper F. T. L. of the tanks, it would have been desirable that the Collector should have recorded an opinion on the subject, after taking such evidence as appeared to him necessary. The old calingulahs, as is generally the case, were at different levels, but it appears that it has been ascertained by the Deputy Collector from the ryots that when the water is 8 or 9 inches above the under side of the cross stone of No. 5 sluice, the quantity of water stored is that which is required, and this level corresponds almost exactly with the crest of No. 1 escape weir in the North Tank. Consequently the F. T. L. has been fixed at this level. The Deputy Collector, at the end of his No. 176 of the 2nd September 1875, alludes to an equitable settlement with the owners of lands in the bed of the tank to be submerged, but it would seem to be unnecessary, if no alteration in the original full tank level be made, and no such alteration is contemplated, to give any compensation. The fact that for some years past, owing to the inefficient state of the tanks, a full supply has not been retained clearly gives no claim.

8. In order to avoid the expense of raising the very long bunds of these tanks to the height which would be necessary were the crests of the escapes built up to F. T. L., the District Engineer proposes, and has provided for placing all the crests at a uniform level of 1.62 feet below F. T. L., and he estimates M. W. L. to be 2.50 feet above the crests, or 0.88 feet above F. T. L. Water is proposed to be retained to F. T. L. by means of upright stones 6 inches thick, placed at 3 feet from centre to centre, with movable slab stones, to dam the spaces between the upright stones. The District Engineer states the effective length of the calingulahs of the North Tank to be 175 feet. Their total lengths are—

No. 1, 30 feet, and deducting for the upright stones $5\frac{1}{2}$ feet, the	FEET.
effective length becomes	24½
No. 2, 88½ feet, upright stones 15 feet	73½
New calingulah 90 feet, do. 15 feet	75
	173½
Making the actual effective length	96½
Similarly for the South Tank—	
No. 3, 116 feet, upright stones (39) 19½ feet	241½
New calingulah 110 feet, do. (137) 63½ "	438
Making the actual effective length	

against 450 feet intended.

The communication between the two tanks being by means of small tunnels in the dividing bund is unimportant in considering the arrangements for the disposal of surplus. The data available for determining these arrangements are, first, the arrears of the catchment basin; and, secondly, the flood drainage of July 1874 as deduced from water-levels at that time. Taking the latter first, from a register enclosed with the District Engineer's letter, No. 5 of the 6th February 1875, it appears that $3\frac{3}{4}$ feet of water passed over the only escape weir of the South Tank, and this being 116 feet long, the discharge must have been about 2,830 cubic feet a second. All the

water received by the tank passed under the larger aqueduct of the Madras Irrigation and Canal Company's Canal, which has 22 spans of 10 feet each. The water rose to 35.68

The datum is 30 feet below crest of No. 2 Calingulah, North Tank.

on the upper side of the aqueduct, and the maximum water-level in the tank on the lower side was 32.50. The District Engi-

lower side was 52' 30". The District Engineer has not given the area of the water-way of the aqueduct, but he calculates the discharge at 11,576 cubic feet a second, and as the velocity would have been from 8 to 9 feet a second, taking the lower figure, the area would be 1,447 square feet, or 65.8 feet for each span. As the discharge from the tank was so small most of the water must have been absorbed in filling the tank, and the flood must have lasted for a very short time. In the next place, the catchment basin of this South Tank being about 71 square miles, the maximum flood discharge may be estimated therefrom at from 7,650 cubic feet to 9,675 cubic feet a second. The discharge over the calingulahs with the assumed M. W. L. shown on the plans would be about 6,100 cubic feet

2½ feet above crest of weirs 0.88 feet above
F. T. L.

a second, or considerably more than twice that of 1874. Though it is not desirable that water should rise higher than to

3½ feet below the top of the bund, yet on emergency another foot of rise could be allowed, and then the discharge would be 10,400 cubic feet a second, which with the large capacity of the tank will, it is thought, be ample. It may, therefore, be assumed that maximum water-level will be 33.50 or 1.88 feet above F. T. L. The top of the bund is to be at 36.00 and the top of the revetment at 33.00, F. T. L. being 31.62. Above the stone revetment the slope of the bund is to be turf revetted, which must be taken to mean not merely sods laid flat on the slope, but sods built up like a revetment. The drainage of the top of the bund should be turned to the rear slope, by making the bund 3 inches higher in front than in rear. Where the bund carries a road-way there may be a small side ridging, 6 inches high, to prevent water flowing on to the interior slope.

9. With regard to the design of the new calingulahs, it may be noticed that the proposed water cushion for the 410 feet weir of the South Tank would, as drawn, not be an advantage but rather the reverse. If the masonry apron be well constructed with hydraulic mortar, and if care be taken to keep it moist for a month after construction, by covering it with wet mud to a depth of a few inches, it will stand the overfall of 4 feet very well. The outer rough stone apron should have its surface placed 1 foot below that of the masonry apron. The remarks on the plan as to other details should be attended to. The outer rough stone apron of the new 90 feet calingulah of the North Tank should be placed 1 foot lower than the masonry apron. The use of slab stones for closing the spaces between the upright stones of the calingulahs is not considered a good arrangement. They are heavy to move and carry; they would be likely to occasion damage to the masonry of the crests, and it will be better in all respects to employ either planks or the usual stuffing of earth and turf. With planks the top would not be above proper F. T. L., but if the earth and turf be not allowed to be more than 9 inches above F. T. L., corresponding with the tops of the upright stones, the calingulahs can be readily cleared to any extent necessary.

10. It will be observed from paragraph 7 of the District Engineer's letter,* that against these estimates Rupees 6,348 have been expended (1871-72) in collect-

ing stone for revetment, and this will be a charge against Capital, while about Rupees 6,000 have been spent in the current year on work considered to be emergent; the District Engineer will have to explain to the Controller what portion of this work appertains to Capital and what part to Revenue.

11. It is expected that there will be an increase of revenue of about 1,200 Rupees when the tanks are put into proper order, while the necessity for supplementing the tank-supply by water from the Madras Irrigation and Canal Company's Canal, which latter in 1872-73 is reported (paragraph 8) to have cost Rupees 6,000, will but rarely occur. The natural supply of the tanks is good, and with their safety provided for they may be expected to yield a steady revenue.

12. For the new work and improvements provision will require to be made in the Budget, and the entry of the estimate of Rupees 31,725 on this account in the Budget of 1876-77 is recommended, and, looking to the expenditure already incurred, probably an allotment of Rupees 20,000 will be sufficient. The rest of the work or that chargeable to Revenue can be met from the grant for agricultural repairs, and it may be expected that this will be completed or nearly so by the close of the current year, while by this time next year the tanks should be in perfect order.

13. The following revenue particulars are noted on the estimate:—

3. The following revenue particulars are noted on the estimate:

Ayacut Area	...	...	...	...	...	...	Acres	976
" Assessment	...	...	...	...	...	...	Ra.	5,877
"	...	...	...	...	...	...	"	8,300
Average Revenue	...	...	...	...	...	...		

... revenue are proposed to be laid out on improvements,

Assessment... ..
Average Revenue
consequently nearly four years' revenue are proposed to be laid out on improvements,
and the repairs of eighteen years will be as follows:—

RS,
7,972

From 1859-60 to 1873-74	...	...	...	...	...	Rs. 7,972
Present estimate, which will cover outlay from 1874-75 to 1876-77	...	...	...	...	...	9,275
Total						17,247

average outlay per annum Rupees 958, or $11\frac{1}{2}$ per cent. on the average revenue, a somewhat high percentage, which it may be hoped will be lowered when the means of disposing of surplus shall have been made adequate.

(Signed) JOHN MULLINS, Lieut.-Col., R.E.,

OOTACAMUND,
29th September 1875,

(Signed) JOHN MULLINS, Lieut.-Col., R.E.,
Chief Engineer for Irrigation.

No. 183. ORDER THEREON, 12th October 1875, No. 2,915.
THE Honorable the Gov

IRRIGATION, No. 19-A.

Account.

THE Honorable the Governor in Council is pleased to sanction the following estimates for the repair of the Nundial Tanks in the Kurnool District, and for rendering them safe and efficient :—

	RS.
Repairs.—Revenue	9,275
Improvements.—Capital	31,725

will be entered in the Budget of 1876-77

The estimate for Improvements will be entered in the Budget of 1876-77 with an allotment for that year of Rupees 20,000.

2. It is observed that the revenue of these tanks, which are the most important in the Kurnool District, is Rupees 8,300. They have never been provided with

Proceedings of the Madras Government, Public Works Department,
12th October 1875.

adequate escapes, and for many years past they have been out of repair. It is now intended to do all that is necessary for their safety and efficiency, and it is hoped that not only will there be some increase of revenue, which has been estimated at Rupees 1,200, but that by the extension of second crop cultivation, which will be possible with a much greater quantity of water than it has been found practicable to retain in recent years, there will altogether be secured an adequate return on the large outlay now sanctioned.

3. With regard to the full tank level as arranged for in these estimates, it would seem that inquiries have been made, and that the District Engineer has acted upon the information given him by the Deputy Collector. The matter is however one of considerable importance, and the Collector should satisfy himself conclusively that the full tank level proposed is that to which formerly water was retained, in which case the arrangements intended will in no way prejudice the holders of inam or puttah lands in the bed of the tank, but on the contrary the enlargement of the surplus works will reduce very considerably the time during which the water will remain at a higher than full tank level.

4. It being of great moment that the risk of accidents to the tanks should be removed as early as possible by the construction of the new calingulams, the District Engineer should make such arrangements as will ensure their completion before the rains of 1876, and he will report what funds he will require in the current year to enable him to make adequate progress with the escapes.

(True Extract.)

Major-General, R.E.,
Secretary to Government.

To the District Engineer, Kurnool.
" Chief Engineer for Irrigation.
" Controller of Public Works Accounts.
" Collector of Kurnool.
" Revenue Department.

Exd. S. T. Austin.
Spare Copies

14.

1131. (V)
Note by the Chief Engineer for Irrigation.
The requirements of the important tanks of hundred in the Kurnool District have been under investigation for some years, and great delay has unfortunately occurred in dealing with them. At one time the Madras Irrigation and Canal Company proposed to take over the tanks and connect them with their canal, and their rough estimate for their repairs amounted to Rupees 25,000. The tanks have been getting more and more out of repair for many years past, owing in part to the great length of the bunds, about 5 miles, making the amount required to place them in good order necessarily large, and partly to the circumstance in that the means of disposing of surplus were known to be insufficient, while the requisite information as to the additional means necessary needed to be obtained. Added to this there were doubts as to the proper full tank level and there being

Swam and puttah lands in the bed of the tank. It became requisite that the Revenue Officers should settle this point.

2. In L. O. 5th February 1868 No. 400 the Superintending Engineer 3rd Division was instructed to estimate the cost of the repairs required and in July 1871 an estimate amounting to Rupees 18,270 was submitted but an examination into the details of the requirements of the tank showed that a complete revision of the arrangements would be necessary. It was however at that time clear that a large addition to the means of disposing of the surplus from the South tank was imperative, and it was settled that No. 3 weir should be lengthened from 116 to 356 feet. By some misunderstanding this weir was reconstructed of the original length of 116 feet at the altogether unnecessary cost of Rupees 4,660, and nothing was done beyond keeping the crest below F.T.L. to add to the means of disposing of surplus.

P.M. No. 1711.
25th June 1874.

80. 75. 3rd August 3. In August 1874 the then Acting District Engineer submitted a report on the tank, and an approximate estimate of the outlay required. This report was reviewed, and instructions given

No. 931. 7th Nov 74.

125. 5-6 Feb 75. 1. In February 1875 the District Engineer submitted designs for the surplus ways needed, with the calculations on which the dimensions had been determined. The proposals were

North Tank.

- 1st to lower the existing No. 1 weir to the same level as No. 2 weir, length 30 feet
 - 2nd to close No. 2 weir, length 38½ feet
 - 3rd to construct a new weir south of No. 1 weir length 22½ "
- Total length of escape for North Tank 254 "

South Tank.

- 1st to raise No. 3 weir to the level of No. 2 weir (North Tank) its length being 116
 - 2nd to construct a new weir to the East of No. 3 with a length of 710
- Total length of escape for South Tank 826

It will be seen therefore that 1080 feet of escape were proposed instead of the 326 feet hitherto available.

The North Tank receives the drainage of 12 square miles and the South Tank of 41 square miles. The information given did not admit of a conclusive determination of the waterway required, but from the data afforded by a very heavy rain fall in July 1874, it was deduced that probably 175 feet of out. dis. & 22-24 feet for the North Tank and 450 April 1875. It was also remarked that there appeared

to be no sufficient reason for the proposal to lower the F.T.L. permanently by some 1-2 feet. A temporary lowering while the repairs and improvements were in progress might, it was thought, be probably expedient, but otherwise the retention of the original F.T.L. was considered to be desirable. The correspondence regarding the drains and pattah lands in the bed of the tanks is contained in the papers as per margin

From B. B. 1
7th Jan 1875
to 41-15

5. With his letter No. 22 of the 13th May 1875 the District Engineer transmitted alternative estimates amounting to Rupees 55,373 and 32,330 respectively for the repairs only, exclusive of new surplus work, of the tanks. Part of the work however such as new revetment was ascertained rather to new work than repairs, and it was noticed that information as to great outlay on repairs would be required while in connection with the lowering of the assessment of the lands under the tanks it was observed that a report on the results to be expected from the large outlay contemplated would be necessary.

6. As the result of this extended discussion and correspondence the District Engineer has now forwarded a revised estimate amounting to Rupees 21,000 providing for all the work required. The items are

Capital

No. 423-6
July 1875

No. 30-16 Sept
1875

Capital.

Improving Band. new revetment
and backing sea Rs 24,135
(South Tank) new surplus
weir 410 feet " 6,370
(North do) do 70 " " 1,330

31,725

Revenue.

Repairing band 88 sluices " 8,400
" No. 1 Calingulah 30 ft. 78
" " 2 do 88 1/2 " 777

9,245

Appended to the estimate is a statement
showing that from the year 1857-60 up
to 1873-74 inclusive the outlay on these
tanks has amounted to Rupees 12,530 of
which Rupees 4,558 were for improvements,
reconstructing No. 3 escape chargeable to Capital,
and Rupees 7,972 for repairs.

With regard to the proper F.T.L. of the
Tanks it would have been desirable that
the collector should have recorded his
opinion on the subject, after taking
such evidence as appeared to him necessary.
The old Calingulahs are in generally the
same case were at different levels, but it

appears that it has been ascertained
by the Deputy collector from the ryots
that when the water is 8 or 9 inches
above the under side of the cross stone
of No. 5 sluice the quantity of water stored
is that which is required, and this
level corresponds almost exactly
with the crest of No. 1 escape weir in
the North Tank. Consequently the F.T.L.
has been fixed at this level. The Deputy
Collector at the end of his No. 176 of the
2nd September 1875 alludes to an equita-
ble settlement with the owners of lands
in the bed of the tank to be submerged,
but it would seem to be unnecessary,
if no alteration in the original fall to
tank level has made, and no such al-
teration is contemplated, to give any
compensation. The fact that for some
years past owing to the inefficient
state of the Tanks a full supply has
not been retained clearly gives no claim.
In order to avoid the expense of

raising the very long boulders of these tanks to the height which would be necessary were the crests of the escapes built up to F.T.L. the District Engineer proposes and has provided for placing all the crests at a uniform level of 1.62 feet below F.T.L. and he estimates N.W.L. to be 2.50 feet above the crests or 0.88 feet above F.T.L. Water is proposed to be retained to F.T.L. by means of upright stones 6 inches thick placed at 3 feet from centre to centre, with movable slab stones to dam the spaces between the upright stones. The District Engineer states the effective length of the Calinga- lulu of the North Tank to be 175 feet. Their total lengths are

No 1 - 30 feet, and deducting for the upright stones 5 1/2 feet the effective length here is -	24 1/2
No 2 - 88 1/2 feet - upright stones 15 feet.	73 1/2
New Calingululu 90 feet - 15 "	75
Making the actual effective length	173 1/2

Similarly for the South Tank.

No 3 - 116 feet - upright stones (39) 17 1/2 ft. - 96 1/2	
New Calingululu 110 ft do (134) 63 1/2 "	341 1/2
Making the actual effective length	Feet 438
against 450 feet intended.	

The communication between the two tanks being by means of small tunnels in the dividing bund is unimportant in considering the arrangements for the disposal of surplus. The data available for determining these arrangements are 1. the areas of the catchment basins, and secondly the flood drainage of July 1874 as deduced from water levels at that time. Taking the latter first; from a register enclosed with the District Engineer's letter No 5 of the 6th February 1875 it appears that 3 3/4 feet of water passed over the only escape weir of the South Tank, and this being 116 feet long the discharge must have been about 3830 C.F. a second. All the water received by the South

passed under the larger aqueduct of the
Madras Irrigation and Canal Company
Canal which has 22 spans of 10 feet each.
The water rose to 35.68 on the upper side
of the aqueduct, and the maximum water ^{the station}
level in the tank on the lower side ^{is 30 feet below}
was 32.50. The District Engineer has not ^{crest of the}
given the area of the waterway of the ^{Calingulali}
aqueduct, but he calculates the discharge ^{South Tank.}
at 11,576 C.F. a second, and as the velocity
would have been from 8 to 9 feet a second,
taking the lower figure, the area would
be 1,461 square feet or 65.8 feet for each
span. As the discharge from the tank
was so small most of the water must
have been absorbed in filling the tank
and the flood must have lasted for a
very short time. In the next place
the catchment basin of this South Tank
being ^{about} ~~estimated~~ 41 square miles, the
maximum flood discharge may be
estimated therefrom at from 7,650 C.F.
to 9,675 C.F. a second. The discharge over
the Calingulali with the assumed M.W.L.

2 1/2 feet below shown on the plans would be about
crest of masonry
0.88 feet below 6,100 C.F. a second or considerably more
F.T.L.

than twice that of 1874. Though it is
not desirable that water should rise
higher than to 3 1/2 feet below the top of
the band, yet on emergency an extra foot
of rise could be allowed, and then the
discharge would be 10,400 C.F. a second
which with the large capacity of the
tank will it is thought be ample.
It may therefore be assumed that maxi-
mum water level will be 33.50 or 1.88
feet above F.T.L. - the top of the band
is also at 36.00 and the top of the revet-
ment at 33.00 F.T.L. being 31.62. Above
the stone revetment the slope of the
band is the turf revetted, which must
be taken to mean not merely sods
laid flat on the slope, but sods
built up like a revetment. The drainage
of the top of the band should be turned
to the rear slope by marking the band

3 inches higher in front than in rear.
Where the bank carries a roadway there
may be a small side bridging 6 inches
high, to prevent water flowing out to
the interior slope.

9. With regard to the design of the new
Calingulaks, it may be noticed that
the proposed water cushion for the
4.10 feet weir of the South Bank would,
as drawn, not be an advantage but
rather the reverse. If the masonry
apron be well constructed with
hydraulic mortar, and if care be taken
to keep it moist for a month after
construction by covering it with wet
mud to a depth of a few inches it will
stand the overfall of 4 feet very well.
The outer rough stone apron should
have its surface placed 1 foot below
that of the masonry apron. The
newest Reason the plan as to other de-
tails should be attended to. The outer
rough

(10) 7
rough stone apron of the new 90 feet
Calingulaks of the North Bank should
be placed 1 foot lower than the
masonry apron. The use of stone
stones for closing the spaces between
the upright stones of the Calingulaks
is not considered a good arrangement.
They are heavy to move and carry;
they would be likely to occasion
damage to the masonry of the crests,
and it will be better in all respects
to employ either planks or the usual
stuffing of earth and turf. With planks,
the top would not be above proper F.T.L.,
but if the earth and turf be not ab-
solved to be more than 9 inches above
F.T.L. corresponding with the tops of the
upright stones, the Calingulaks can
be readily cleared to any extent
necessary.

10. It will be observed from para 9
of the District Engineer's letter that
against these estimates, Rs 6,348

7/12/20-16
Sept 17/15

have been expended (1871-72) in col-
lecting stone for revetment and this
will be a charge against Capital,
while about Rupees 6,000 have been
spent in the current year on work
considered to be emergency; the District
Engineer will have to explain to the
Controller what portion of this work
appertains to Capital and what part
to Revenue.

11. It is expected that there will be
an increase of Revenue of about 1,000
Rupees when the tanks are put into
proper order, while the necessity for
supplementing the tank supply by
water from the Madras Irrigation and
Canal Company's Canal, which latter
in 1872-73 is reported (para 8) to have
cost Rupees 6,000 will but rarely occur.
The natural supply of the tanks is
good and with their safety provided
for they may be expected to yield

12. For the new work and improvements
provisions will require to be made
in the Budget and the entry of the
estimate of Rupees 21,735 on this ac-
count in the Budget of 1876-77 is
recommended, and looking to the ex-
penditure already incurred probably
an allotment of Rupees 20,000 will be
sufficient. The rest of the work or
that chargeable to Revenue can be
met from the grant for Agricultural
Reforms and it may be expected that
this will be completed or nearly so
by the close of the current year, while
by this time next year the tanks
should be in perfect order.

13. The following Revenue particulars
are noted on the estimate

Agricultural area	acres 976
" Government	Rupees 5,877
Average Revenue	" 8,000

Consequently nearly 4 years revenue
are proposed to be laid out on im-
-provements and the repairs of 18 years
will be as follows:-

From 1857-60 to 1873-74 Rupees 4,772
Present estimate which will
cover outlay from 1874-75 to 1876-77 " 9,295

Total Rs 14,267

Average outlay per annum Rupees 958
or $11\frac{1}{2}$ per cent on the average revenue
a somewhat high percentage which
it may be hoped will be lowered when
the means of disposing of surplus shall
have been made adequate.

Witness my hand

Chief Engineer for Irrigation

Notarized and
29th Sept/75

To the Secy. Govt.

S.A.C.

(2)

S. W. 1895 Sept.
No: 6546

From

The Chief Engr.
for Irrigation.

Dated 29 Sept. 9
Recd. 4 Oct. 1895.

G. O. No. 1131

Note on Estimate
for the repair of the
Mundial Tanks in
the Kurnool Dist.

18-152

G.O. No. 2915. 12-10-95.

No 2915 Public Works Dept.

Proceedings of the Madras Government
Under dated the 12 Oct. 1895
Read the following

The Chief Engineer
for Irrigation } (H. E. No. 1131 dated 29 Sept. 1895.)

The Honble the
Governor in Council
is pleased to sanction
the following estimate
for the repair of the
Mundial Tanks in the
Kurnool District, and
for rendering them
safe and efficient.

Repairs - Revenue - Rupees 9,275
Improvements - Capital - " - 3,725

The

The estimate for Improvements will be entered in the Budget of 1876-77 with an allotment for that year of Rs 20000.

2. It is observed that the Revenue of these Tanks which are the most important in the Kurnool District is Rs 8300. They have never been provided with adequate escapes, and for many years past they have been out of repair. It is now intended to do all that is necessary for their safety and efficiency, and it is hoped that
not

not only will there be some increase of Revenue, which has been estimated at Rs 1200, but that by the extension of 2nd crop cultivation, which will be possible with a much greater quantity of water than it has been found practicable to retain in recent years, there will altogether be secured an adequate return on the large outlay now sanctioned.

3. With regard to the full tank level as arranged for in these estimates, it would

would seem that
enquiries have been made,
and that the District
Engineer has acted
upon the information
given him by the Deputy
Collector. The matter
is however one of consider-
able importance, and
the Collector should
satisfy himself con-
clusively that the full
tank level proposed
is that to which for-
merly water was re-
tained, in which case
the arrangements in-
tended will in no way
prejudice the holders
of

12
of miam or puttah
lands in the bed of
the tank, but on the
contrary the enlarge-
ment of the surplus
works will reduce
very considerably the
time during which
the water will remain
at a higher than
full tank level.

4. It being of great
moment that the risk
of accidents to the
tanks should be
removed as early as
possible by the con-
struction of the new
calingulabs, the District
Engineer

Engineer should make
such arrangements as
will ensure their com-
pletion before the rains
of 1876, and he will
report what funds he
will require in the
current year to enable
him to make adequate
progress with the escapes.

Wm. 2/10

Dispt 26-10-75

D.R. Burroob — 5
Chas. for Engr — 5
Cant. W. acc't — 5
Call of Burroob — 5
Rev. Dept — 6

5. 1st 1st
Ede.

6

13 Enclos-

N 152/83

6546

Govt. of Madras
PUBLIC WORKS. ✓

J. E. Kurnool

Date

Place

Post

Dist.

G. O. 12th Feb. 1915 No. 2915-

No. 182/3

Nundial Tanks in
the Kurnool Str.

Passing orders on
Note by the Chief
Eng^r for Irrigation
on the revised estimate
of Rs: 41,000 for the
repair of the —.