

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	723	(W)	Press
B.P. No.			Mis.
Dated	15-3-		1875.

Not to be folded or roughly handled

Report to accompany the Estimate
for Constructing a new Latrine
for the use of the guard and Schools
of European Infantry at Bellary
Vide G. O. No 81 dated 10 September 1880
Amount of Estimate Rs 2886/-

Latrine — The main building will comprise
4 rooms, 2 of which will be used by
boys and girls, attending the Regimental
Schools, 1 by the guard, and the other
as a dry earth store

A sweepers room 8×6 and a Cart
Shed, 11×8 , is also provided

Dimensions
of rooms The dimensions of the room
for the guard will be 20×12 , and
will contain 8 seats. The rooms for
boys and girls will be $9 \frac{1}{4}$ feet by
12 feet, and will each contain 4
seats. The dry earth store will be
 12×6

Elevation The Elevation of the latrine
will be exactly similar to the existing
new Latrine with the exception of
the screen wall in front of the entrance
to the room for boys.

Report to accompany the Estimate
for Constructing a new Latrine
for the use of the guard and Schools
of European Infantry at Bellary
Vide G. O. No 81 dated 10 September 1903
Amount of Estimate Rs. 2880/-

Latrine — The main building will comprise
4 rooms, 2 of which will be used by
boys and girls, attending the Regimental
Schools, 1 by the guard, and the other
as a dry earth store.

A sweepers room, 8×6 , and a Cart
Shed, 11×8 , is also provided.

Dimensions
of rooms — The dimensions of the rooms
for the guard will be 20×12 , and
will contain 8 seats. The rooms for
boys and girls, will be $9\frac{1}{4}$ feet by
12 feet, and will each contain 4
seats. The dry earth store will be
 12×6 .

Elevation — The Elevation of the latrine
will be exactly similar to the existing
new Latrine, with the exception of
the screen wall in front of the entrance
to the room for boys.

The foundation trenches will be dug 3×3 , throughout, except for the screen wall in front of boys entrance, which will be $2\frac{1}{2} \times 3$ and for steps $1 \times \frac{1}{2}$.

The foundations to be built with hammer dressed stone in Chumam, $2\frac{3}{4} \times 3$ with a basement 2×1 .

The walls above, for latrine will be $9\frac{3}{4}$ high $\times$ $1\frac{1}{2}$ thick. those to the East shed and sweepers room, will be $9\frac{1}{4} \times 1\frac{1}{2}$. Screen walls will be built 6 high and $1\frac{1}{2}$ feet thick. the pillars, at the back, will be $1\frac{1}{2}$ feet square and 9 feet in height. the whole to be built with hammer dressed stone in Chumam, the best procurable, with bond as through stones, at intervals of 6 feet, in the clear.

Granite slabs will be placed over the opening left at the back at back of the seats for the purpose of withdrawing the receptacles, above which, a one brick wall will be raised to the height of 6 feet.

The walls will be pointed inside

Foundation
Trenches

Foundations
and
Basement.

Superstructure
etc.

Pointing
&
Plastering

and out: the brick wall above the openings to be plastered on both sides.

Roofing The roof to the main building to be a Bengal Terrace that to the East and sweepers room to be a Pacca terrace.

Flooring To be with 18 Square Slabs neatly pointed with Chumam.

Slabs Slabs will be placed to the sills and soffits of doors, windows, Ventilators and openings and granite caps to all the pillars 2×2 .

Arch work Circular archwork is provided to all the arch ways and is to be $1\frac{1}{2}$ in depth.

Flat archwork to be built over doors, windows & 1 foot in depth.

Cornice Cornice work to be of brick in Chumam.

Timber All timber used in the building to be of the best Choulmain Teak procurable, well seasoned, dimension given on plan, and to be painted with 3 coats of wood oil.

Strong battens doors and windows
 of the best description procurable
 are provided for wooden doors
 to be let into the window frames
 for sleeping room.

Doors
 &
 Windows

The seats and partitions
 boards to be of teak. the partition
 boards to be rigidly fixed at the top
 by means of flat iron bars bolted
 together as per plan.

Seats &
 Partition
 Boards

The basement will be fixed
 in with excavated earth well tamped
 and tamped.

Felling in
 Basement.

Money Comb work in tiles
 and Chumam to be built in
 the opening in the gables. Store room
 and front wall of latrine.

Money
 Comb
 Work

The Estimate also provides
 for the demolition of the old latrine

Demolition
 of old
 Latrine

Periaiy
 17th December 1874
 Sd/-
 Assistant Engineer
 in ch. Periaiy Range

Apr 1756

71 27
 District Engineer's Office
 Camp Chelvar
 21. 11. 1875

Periaiy. The plan is in general ac-
 cordance with the Design circulated
 with G. O. No. 2982 of the 17 Septem-
 ber 1866.

The Estimate for this work was
 called
 required

ed
 Bellary
 need
 returned
 toward
 I can
 proceed
 for con-
 sider
 try at

Strong battens doors and windows of the best description for sale are provided to be taken in for repairs.

The boards to be by means together as the ha in with eye and tamper.

and the the opening and from the for the d

From the official in charge Bellary to the District Engineer Bellary

Dated 17th December 1875

To report to accompany the Estimate for constructing a new Latrine for the use of the guard & b. of E. B. at Bellary

12.8.88/95

Bellary 17th December 1875

Spencer
Assistant Engineer
in ch. Bellary Range

71
District Engineer's Office
Camp Chattri
1st February 1875

From
The District Engineer
Bellary

To
The Secy. to Government
P. W. Department

Sir
I have the honor to forward for the Sanctions of Government an Estimate of Rs. 2880 accompanied by Plans and Specifications for constructing a Latrine for Guard and School of the European Infantry at Bellary. The plan is in general accordance with the Design circulated with G. O. No. 2982 of the 14 September 1866.

The Estimate for this work was called
109/1000

No. 1875

Superintending Engineer's Office.
3rd Division.

Camp 12 Talook
District

May 1875.

11/11/75 - 11/12/75
11/12/75 - 11/13/75
11/13/75 - 11/14/75
11/14/75 - 11/15/75
11/15/75 - 11/16/75

3rd Division.

Saint George.

in Memo

1875, I

that the

and School

is pattern

with a

appears to

have been built some years ago. The

Medical Officer in charge of the

Regiment

called for para 2 of G. O. No. 81
dated 10th September 1873, and it has
been approved by His Excellency the
Commander-in-Chief.

The work will be carried out in
the next Official year if funds are
provided.

I have the honor to be
Dear Sir
Yours most obedt Servant
E. A. Smith Col. R. E.
District Engineer
Bengal

...

called for from para 2 of G.O. No. 81
dated 10th

been
Command
The
The
provided

2982 217-Sept/66
" 81 10 173.
" 2572 217-66
" 3161 7-10-74
" 3502 14-Deer

P.W. 1846.75 Sept.
Pro: 7 foot for the
From No: 858

The Dist. Engineer
William
To
The Secy to Govt
S.O. No. 723. 15-3-75
1756

Date 1st Feb 1875
Recd 9th ---
Enc: 4
2 Plans for the
Estimated 18th of Dec 2883
for a Latrine for
+ School of E. Infantry
11-12-75

Ch 365

628.2.75

No. 1846
Superintending Engineer's Office.
3rd Division.
Camp _____ Talook _____
District _____
The 22nd February 1875.
From,
The Superintending Engineer,
3rd Division.
To,
The Secretary to Government
Public Works Department
Fort Saint George.

Enclosures.
4

Sir,
With reference to your Memo
No 176 dated 15th February 1875,
I have to state that the
existing Latrine for Guard and School
of E. Infantry is of the old pattern
containing a bed of Pubs with a
grating over them and appears to
have been built some years ago. The
Medical Officer in charge of the
Regiment

Regiment
very often
the meet
Standard
The
in the
as to the
"H.
Earth
presen
among
owing
at"

None

1875
From, *W. H. Bellary*
The Superintending Engineer
3rd Division.
Bellary

To,
The Secretary to Government.
Public Works Department.
Fort Saint George.

No. *1875*
Dated 22nd *January* 1875.
Received *22*

Supplies that the
existing latrine for
Quartermaster's School &
is of the department
S. O. No. 723. 15-3-75

With

1-26-7-75

I have the honor to be
S,
Your most obedt. Servant
E A and Col. R. E.
Dist. Engineer Bellary

Int. 11/10/75
S.H.B. 5

Proceedings of the Madras Comd.
Read the following:

and
the Super Eng Bellary. (H. E. No 1756 of 1st July 1875)
" do do. (" " " 1873-22nd)

The plan and estimate
amounting to Rs 3880 for
constructing a latrine for
the use of the Guard and
School of the European
Infantry at Bellary are
sanctioned. The Superin-
tending Engineer will
apply for funds in his
statement of demands
on the Reserve of 1875-76.
It is understood that
the erection of the building
is necessitated by the
~~removal of the original~~
structure ~~to make room~~
for

~~for the present~~
being on the old
Plan, and is
compatible with
the requirements
of the Dry Earth
system which
it is desired
to introduce.

L.M.W.

L
The Sup^r Genl^l Bellamy
a Controller of P. & B.
a Military Department
Dec^r 17-3-95

Dist. August 1895

~~for the new standard~~
being on the old
Plan; and is
compatible with
the requirements
of the Dry Earth
system which
it is deemed
to introduce.

L.M.W.

To
The Sup^r Genl^l Bellamy
- Controller of P. & R.
- Military Department
Dec^r 17-3-95

Dist. August Bellamy