

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	1875	Press
B.P. No.		Mis.
Dated	25-7	2876
		—195—

Not to be folded or roughly handled

6

14

*Proceedings of the Madras Government, Public Works Department,
25th July 1876. No. 1,875.*

Read the following :—

No. 103 W. .

No. 401. *Note by the Chief Engineer for Irrigation.*

THE District Engineer, Cuddapah, forwards, with his letter marginally noted, an estimate in connection with the Deenda-reepalli Goorumgoompla tank situated in the Cuddapah Taluq, Cuddapah Range.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow :—

<i>Ordinary Agricultural.</i>						RS.
Repairing the bund and escape.	Repairs	...	...	...	...	1,150
Total ...						1,150

3. The following particulars of this tank are recorded :—

Ayacut area	...	...	...	...	...	Acres	231
Assessment	...	...	...	...	...	Rupees	2,015
Average revenue...	...	...	...	...	...	"	736
Highest do.	...	...	...	...	...	"	1,860
Expenditure during the previous four years	...	...	...	...	...	"	796

The area of the catchment basin is 6 square miles ; the maximum flood supply is calculated at 1,341 cubic feet per second, for discharging which, as surplus, there is a rough stone escape 209 feet in length.

The estimate provides for repairing portions of the inner slope of the bund, for repacking portions of the revetment for a gravel backing to the reconstructed revetment, for gravelling* 512 yards of the bund where the soil is black cotton, and for making sundry repairs to the escape.

* The abstract estimate shows no distinct item for this. It is probably included in the gravel backing.

The revenue statement transmitted by the District Engineer and countersigned by the Collector shows a sudden and very large falling off in cultivation and revenue between Fuslies 1280 and 1281 which should have been explained. Whatever the cause it has remained in operation from Fusly 1281 to Fusly 1284, for the

assessment reduced in 1281 from Rupees 1,860 (which it was in the previous year) to Rupees 469, has remained tolerably constant ever since.

The statement gives the total assessment whether on Inams or Government land in one lump sum, but it is the revenue or the assessment on Government land *plus* the quit-rents on Inams which represents the Government interest in a pecuniary point of view, and this revenue should be stated.

The major portion of the proposed outlay is for rebuilding the revetment with a

† Less amount probably small belonging to gravel for top of bund. gravel backing, the cost being Rs. 818.† The rate for rebuilding is high, but it may be justified by the circumstances stated that the bund is higher than usual.

Proceedings of the Madras Government, Public Works Department,
25th July 1876. No. 1,875.

The estimate may be sanctioned subject to an explanation regarding the falling off in revenue alluded to above.

OOTACAMUND,
18th July 1876.

(Signed) A. DE C. SCOTT, Major, R.E.,
Dy. Chief Engineer for Irrigation,
for Chief Engineer for Irrigation.

To the Secretary to Government, Public Works Department.

No. 405.

ORDER THEREON, 25th July 1876, No. 1,875.

IRRIGATION, No. 42.
Account.

The following estimate from the Cuddapah Range, forwarded by the District Engineer, Cuddapah, is sanctioned:—

Repairing the bund and escape of Deendareepalli Goorumgoompla tank—

IRRIGATION.		
Repairs ...	Ordinary Agricultural.	RS.
...	...	1,150
Total ...		1,150

- This sanction has been registered as No. 70 I. of 1876-77.
- The District Engineer will furnish an explanation regarding the falling off in the cultivation under this tank since Fusly 1280.

(True Extract.)

Colonel,

Offg. Under Secy. to Govt., P.W.D.

- To the District Engineer, Cuddapah.
" Collector of do.
" Chief Engineer for Irrigation.
" Examiner of Public Works Accounts
" Revenue Department.

Exd. T. O'Connor.
Spare Copies

E. I. Form No. 9.

36

OFFICE OF THE CHIEF ENGINEER

FOR IRRIGATION.

Ootacamund 18th July 1876.

No. 103-W.

Note by Chief Engineer for Irrigation.

Enclos 5 THE District Engineer, Cuddapah
No. 404 forwards, with his letter marginally noted, an Estimate in connection
Dated 18th July 1876 with the Deendareepalli Goorumgoompla Tank situated in the
Cuddapah Taluq, Cuddapah Range.

- The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow:—

Ordinary Agricultural
Repairs. 1150
Total Rs. 1150

- The following particulars of this Tank are recorded—

Ayacut area. 231 Acres
Assessment. 2015 Rupees
Average revenue. 736 Rupees
Highest do. 1860 Rupees
Expenditure during the previous four years. 796 Rupees

The area of the catchment basin is 6 square miles; the maximum flood supply is calculated at 1341 cubic feet per second for discharging which, as surplus there is a rough stone escape 209 feet in length.

The estimate provides for repairing portions of the inner slope of the bund, for repacking portions of the revetment for a gravel backing to the reconstructed revetment, for gravel⁺ling ^{+ The abstract estimate shows no distinct item for this. It is probably included in the gravel backing} 512 yards of the bund where the soil is black cotton, and for making sundry repairs to the escape.

The revenue statement transmitted by the District Engineer and countersigned by the Collector

shows a sudden and very large falling off in cultivation and revenue between fasli 1280 and 1281 which should have been explained. Whatever the cause it has remained in operation from fasli 1281 to fasli 1284, for the assessment reduced in 1281 from Rs. 2860 (which

	area	assessment
Fasli 1280	211	1860
" 1281	58	469
" 1282	43	457 each year
" 1283		
" 1284		

this amount Rs 818. The rate for rebuilding is probably small belonging to gravel for top of bund. The rate for rebuilding is high, but it may be justified by the circumstances stated that the bund is higher than usual.

The estimate may be sanctioned subject to an explanation regarding the falling off in revenue alluded to above.

Yr
The Secty to Govt

Am Sd to
Majors Rb.
dy. Chief Engr. for Dnign
for Chief Engr. for Dnign

it was in the previous year) to Rs 469 has remained tolerably constant ever since.

The statement gives the total assessment whether on Inams or Government land in one lump sum, but it is the revenue or the assessment on Government land plus the quit rents on Inams which represents the Government interest in a pecuniary point of view and this revenue should be ^{stated} settled.

The major portion of the proposed outlay is for rebuilding the revetment with a gravel backing the cost being

8. 4. 1871 Department
- 83-83/11/1

76

1871 0 22 23
12 11 12

1871 0 22 23
12 11 12

1871 0 22 23
12 11 12

FORMER CASES.

No. 27th of 1876.

Issue Case.

I. E. Form No. 81.

1876. No. 103. W.
The Chief Engineer for Irrigation.

Register No. 27th of 1876.

Dated 20th July 1876.

Date of 12th July
November 27th 1876.

No. 103. W.

Issue No.

Dated

LATER CASES.

No. of 187

Sent to Government with No.

18

W. of

Printed with G. O. No.

dated

REMINDERS ISSUED.

No. 1, dated 187
" 2, "
" 3, "
" 4, "
" 5, " 404

KEEP-WITHS.

Ci. 21.7.76 1st 26.7.76
S. S. 35 July

No. 1075

Proceedings of the Madras Govt.

25th July 76

Read the following

From the Chief Engineer for Irrigation (H.E. 7th 18th July 76/103 W)

The following estimate from the Cuddapah Range forwarded by the District Engineer, Cuddapah, is sanctioned.

Repairing the bund and escape of Beendarepalli Gummugompla Tank.

Irrigation

Ordinary Agricultural

Repairs Rs. 1150

Total Rs. 1150

2. This sanction has been registered as No. 70 I of 1876-77.

3. The District Engineer will furnish an explanation regarding

Ans. P

N^o 404/405

J. E. Cluddapaw
Collector do
C. E. for Smith & Enclot
Ex. P. W. do
Rev Sept.
Bates 7/8/76

5344

Gobl. of 1876 Madras
PUBLIC WORKS.

To

The D. C. Cuddapah

Dated

Issued

Recd.

Encl.

G. O. 25th July 1876, No. 187

Nos. 191.

Deendareepalli Gorumga

Tank, Cuddapah Str.

Sanctioning with remarks
the estimate of Rs. 1,150
for repairs to the bund
& escape of the

15-8-76

11/10