

- (1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	2302	(W)	Press
B.P. No.			Mis.
Dated	30 - 8 -		1876 .

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
30th August 1876. No. 2,302.*

Read the following papers :—

No. 674. From Lieutenant-Colonel C. S. HEARN, Inspector-General of Police, to Major-General G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Madras, 28th July 1876, No. 3,487.

With reference to the lists of incomplete works embodied in G.O., No. 1,440, of 10th ultimo, Public Works Department, and the accompanying correspondence* recently received from the Superintendent of Police, Bellary, I have the honor to request that sanction may be accorded for the increased expenditure (Rupees 202) incurred by Department of Public Works on the Garladinny huts in 1876-77 and the necessary funds provided from the Reserve Funds for the purpose.

2. There are no funds elsewhere to meet the charge during the year, nor is there any probability of funds becoming available for transfer to the district for the purpose.

From Captain R. G. BRIGGS, Acting Superintendent of Police, Bellary, to Major W. ROBERTSON, Assistant Inspector-General of Police, dated Bellary, 20th July 1876, No. 34-436.

As requested by the District Engineer, Bellary District, in his letter, No. 1,329, of 14th instant, a copy of which I enclose, I have the honor to forward a revised estimate for the construction of the Garladinny Police huts sanctioned in G.O., No. 130, of 22nd July 1875.

In the above Government Order the sum of Rupees 770, the amount estimated for the building of these huts, was sanctioned.

Owing to delay by the Department of Public Works, the sum of Rupees 279 lapsed out of this sum at the close of last official year, and was provided for in G.O., No. 1,440, of 10th June 1876.

The letter which I now forward explains the reasons why an increase of Rupees 202 to the original estimate is required, viz., the increased cost of material since the original detailed estimate was furnished and the miscalculations of the Range Officer referred to in the District Engineer's letter.

The huts are now reported by the District Engineer to have been completed.
The revised estimate to be eventually returned.

From W. B. LEGGATT, Esq., A.I.C.E., Officiating District Engineer, Bellary, to Captain R. G. BRIGGS, Acting Superintendent of Police, Bellary, dated Camp at Madakasira, 14th July 1876, No. 1,329.

I HAVE the honor to forward, for the sanction of the Inspector-General of Police and for provision of funds, a revised estimate of Rupees 972 or Rupees 202 in excess of the sanctioned* amount of Rupees 770 for the three Police huts at Garladinny.

1 Abstract Estimate.
1 Comparative Statement.
1 Specification.

G.O., No. 130, of 22nd January 1875, in the Judicial Department.

2. The excess is chiefly due to the increased cost of materials and to the cost of carriage of the same, as will be seen from the comparative statement, but I must also admit that the Ghooty Range Officer Mr. Gilby evinced a want of forethought and care in the preparation of the original estimate as his rates are absurdly low.

3. These huts were completed by the department and handed over to the Police Inspector 24th ultimo.

*Proceedings of the Madras Government, Public Works Department,
30th August 1876. No. 2,302.*

No. 674-A. From the District Engineer, Bellary, dated 17th August 1876, No. 1,806.

No. 675. ORDER THEREON, 30th August 1876, No. 2,302.

CIVIL WORKS, No. 56.

(a) *Heads of Service.*—Provincial.
Fund.—Ordinary.
Class.—Original Works.
Main-head.—Civil Buildings.
Sub-head.—F, Police Department.
Section.—III. Huts.
Name of Work.—Constructing Police Constables' huts
at Garladinty.
Amount.—Rupees 972.
Carried out by the Public Works Department.

UNDER the explanation afforded, the revised estimate of Rupees 972 for constructing three Police Constables' huts at Garladinty in the Bellary District is sanctioned in lieu of that of Rupees 770 sanctioned in G. O., No. 104, dated 12th February 1875.

2. Rupees 491 having been spent up to end of March last, the balance required in the current official year is Rupees 481; as this amount is below 500 Rupees, no specific allotment of funds is necessary.

3. This sanction has been registered as Provincial No. 128 W of 1876-77.

(True Extract.)

Colonel,

Offg. Under Secy. to Govt., P.W.D.

To the District Engineer, Bellary.
„ Examiner of Public Works Accounts.
„ Judicial Department.
„ Inspector-General of Police.

Exd. A. Grubert.

Spare Copies

Copy of the Comparative Statement for Gas-lading Police Skuts. Annamapur Taluk of Goddy Range
of the Bellary District.

of the Belknap District.

[illegible]

Copy of the confidential statement
for questioning these three

11/11/76
11/11/76
11/11/76

11/11/76
11/11/76
11/11/76

Nº 522

21 AUG 76

P.W.D.

No. 1806.

Belgaum District Engineer
Camp, Muller
17th August 1866

From

The Offg District Engineer
Belgaum

To The Offg Dy. Chief Engineer
Public Works Department
Madras.

Sir,

With reference to your Memo No. 760
of the 11th Instant, I have the honour
to forward a copy of the Comparative Statement
for Constructing Police Huts at Garlaaring,
in the Anantapur Taluk, Gooty Range
of this District.

I have the honour to be

Sir,

Your most obedt servant

W. H. P. Ace

Offg District Engineer
Belgaum

8012-2-75 No 102
10-6-76 1440.
C.E. 7/11/81/6 on C₂ 5724

P.W.D.
21 AUG 76

No

Forming a compound
between the two
plots of land

Estimate No 1001

17/11/76

The off. of Bellary
to the off. of Bellary
for the work

No 67400

Cir - 28.8.76 P.W.D. 30.8.76
Dec to be 25-8-76

Central Budget Provincial New work
ABSTRACT ESTIMATE.
District Bellary Talook Anantapur Village Garladimmi
Work Constructing 3 Police Stalls

Quantities.	Description of Work.	Rate.	Per.	Amount.	Amount of each part.
977.25 w 977	Cft of Stone in chumans	" 11	Cft	117 17	✓
2060.37 w 2060	Cft. of Stone in mud	" 11	Cft	139 73	✓
132.41 w 132	Cyds of Sun dried brick in clay	" 22	Cyd	100 6	✓
124.89 w 125	Cft of Jungle Wood wrought and put up	2 26	Cft	269 8	✓
15.05 w 15	Sq. ft. of Roofing with bamboo Reapers, mats, pot tiles, chumans borders and lime plaster	10 47	Sq	154 49	✓
4.41 w 4	Sq. ft of Flooring with hard graded, well rammed	1 15	Sq.	4 58	✓
1.68	Sq. ft of flooring with Encaustic well rammed and rubbed	3 8	Sq.	5 41	✓
88.50	Sq. ft of Dons & Winders	" 11	Sq. ft	55 5	✓
30.47 w 30	Sq. ft of Plastering with red earth & Sand washed with cow dung	" 10	Sq.	18 12	✓
7.91 w 8	Sq. ft of Painting with chumans	1 33	-	9 10	✓
27.8	Rt. ft of Coping to Compound wall, with flat tiles & chumans	" 2	Rt. ft	34 12	✓
68.98 w 69	Cyds of excavating foundations & filling Basement	" 2	Cyd	8 10	✓
Total				918 03	✓
Central office				5 12	✓
3/1/76				40 159	✓
Total Estimate				963 24	✓

Chief Officer of the
Superior Grade of Police
Maddur 28 July 1876
Maddur
Off. District Commr Bellary
S. J. C. C.
Inspector General of Police

No 1329

District Engineer's Office
Bellary 14th July 1876
Camp Inada Kalina

From

The District Engineer.

Bellary

To

The Superintendent of Police

Bellary

Enclosures 3

1 Abstract Estimate

1 Comparative Statement

1 Specification

+ G.O. No 130 of
22nd July 1875 in
the judicial
Department

I have the honor to forward for the

Sanction of the Inspector General of Police and
for provision of funds, a revised Estimate
of Rs 972 or Rs 202 in excess of the sanctioned
amount of Rs 770 for the three Police Huts at
Gaaladanna.

2nd The excess is chiefly due to the in-
creased cost of materials and to the cost of
carriage of the same, as will be seen from
the comparative statement; but I must
also admit that the worthy Range Officer
Messrs. L. J. Illyer showed a want of fore thought
and care in the preparation of the Original
Estimate as his rates are absurdly low.

3rd These huts were completed by the
Department and handed over to the Police
Inspector on the 24th Ultimo.

I have the honor to be

From,

The

In charge

To,

The Superintendent of Police,

Bellary

Dated 20th June

1876.

Received

Abstract Estimate amounting to
Rupees 959

for constructing 3 Police

Huts at Gaaladanna

Sir
Your Most Obedt-Servants
(Signed) W. Leggat a.s.c.
Asst. Dist Engineer

(Leave off) $\frac{17.52.24}{2}/76.$

Respectfully Captain
As Superintendent of Police

Putting and Building 1876/77.

Chief Office of the Inspector General of Police,
No. 3487. Madras, 28th July 1876.

From The Inspector General of Police,

To The Secretary to Government
Public Works Department
Fort Saint George

Sir,

Enclosures. 3.

With reference to the lists of incomplete works embodied in G.O. No. 1440 of 10th Ultimo P.W. &c. and the accompanying correspondence recently received from the Superintendent of Police, Bellary, I have the honor to request that sanction may be accorded for the increased expenditure (Rupees 202) incurred by A.P.W. on the Geraldinny Works in 1876/77 and the necessary funds provided from the Reserve funds for the purpose.

2. There are no funds elsewhere to meet the

charge

No. 34 dated
20th instant

charge during the year nor is there any probability
of funds becoming available for transfer to the District
for the purpose.

I have the honor to be,
Your most Obedt. Servt.,

M. M. M.

Assist. Insp. Genl. of Police
for Inspector General of Police

5812-2-75 No 104
" 10-6-76 " 1460.

W. 1876 Sept.
No. 5424

Requesting sanction for
the certain increased expenditure
incurred on the Gardianing Works
in Bellary District.

Dated 28th July 1876
No. 1329

From
The Inspector General
of Police
To
The Secy. to Govt.
of Police
C. E. No. 741 7th Aug 76.

1876 Dept.

The Mr. C. E. Bellary is
requested to supply this Office
with a comparative statement
which accompanied his letter
No. 1329 of 14th July 1876 to the
Supdt. of Police.

By order
Mr. Forewell
offg. Dy. Ch. Secy.
11th Aug 76.

No 674

(a) Heads of Service—Provincial

Fund.

Preliminary

Class.

Original Works

Main-head.

Civil Buildings

Sub-head.

In Police Department

Section—III. Huts

Name of Work.

Constructing Police Constables' Huts
at Garladimny—

Amount.

Rs 972

To be carried out by the

P. W.

Department.

Print in the margin of No. 2302 of 30th August 1876—

[Faint, illegible handwritten notes in the left margin]

No 2302 8th M. 1876

Proceedings of the Madras Govt.

Under date the 30th Aug^r 1876

Read the following:

From:

The Inspt Genl of Police (H.C. No. 3427 of 28th July/76)

No. 104 D. Engr. Bellary (1806-17th Aug^r 1876)

Under the expla-
nation afforded, the
revised estimate of
Rs 972 for constructing
3 Police Constables'
Huts at Garladimny
in the Bellary Dis-
trict is sanctioned
in lieu of that of
Rs 470 sanctioned in
No. 104, dated 12th

Sd/-

February 1875.

2. Rupees 497 having been spent up to end of March last, the balance required in the current official year is Rs 481, as this amount is below 500 Rs no specific allotment of funds is necessary.

3. This account has been registered as Pro. Circular No. 128 of 1876-77.

25.6

No 674/75

PA. Desh to 25/8/75

54254
5998

Govt. of Madras.

PUBLIC WORKS.

To

The H. B. Bellary

Dated

Issued

Recd

Encl.

G. O., No. 876, No.

2302

Nos. 674-675

Three Police Constables
Auto at Gairadim
Bellary & The revised
Estimate for the construction
of — sanctioned

18-7-75