

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	2928	Press
B.P. No.		Mis.
Dated	2 - 11 -	1876 195

Refusal

Not to be folded or roughly handled

Read the following:—

No. 237 W.

No. 9. *Note by Chief Engineer for Irrigation.*

THE District Engineer, Cuddapah, forwards with his letter marginally noted an estimate in connection with the Madicher-
No. 1,324, dated 19th September 1876. 100 Pemma Noyanee tank, situated in the
Voilpau taluq, Madanapully range.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow:—

ORDINARY AGRICULTURAL.

Repairs.

Repairing the Bund	...	...	...	...	...	Rs.	120
							Total Rs. 120

3. The following particulars of this tank are recorded:—

Ayacut area	...	...	...	...	Acres	28	{	Circar 20		Acres.
								Inam 8		
Assessment	...	...	...	...	Rupees	193	{	Circar 120		Rupees.
								Inam 73		
Average revenue	...	...	...	...	"	87	{	Circar 83		"
								Inam 3-12-9		
Highest do.	...	...	...	...	"	153	{	Circar 147		"
								Inam 6		

Expenditure during the previous four years " 186

The area of the catchment basin is 1.5 square miles; the maximum flood-supply is calculated at 544 cubic feet per second, for discharging which, as surplus, there is an outlet 136 feet in length 36 feet of which has a rough stone apron, the remainder is simply a cut in the bund needing no revetment as the ground is hard and sloping. The ends of the bund are weak and low in some places, and the water overtopping the bund caused a breach which has been

* Cost Rupees 36.

closed.*

The estimate provides for raising and strengthening the bund, and it is reported that if it is carried out the tank will store sufficient water to bring the whole ayacut below the tank under cultivation.

There seems to have been no reason why the whole of the requirements of this tank, including the closing of the breach and the construction of an irrigation sluice already built, should not have been brought forward in one estimate.

OOTACAMUND,

26th October 1876.

(Signed) JOHN MULLINS, Lt.-Col., R.E.,
Chief Engineer for Irrigation.

To the Secretary to Government, Public Works Department.

Proceedings of the Madras Government, Public Works Department,
2nd November 1876. No. 2,928.

E. I. Form No. 9.

38

No. 10. ORDER THEREON, 2nd November 1876, No. 2,928.

OFFICE OF THE CHIEF ENGINEER
FOR IRRIGATION,

Ostacum 26 Oct 1876.

No. 237-4.

Note by Chief Engineer for Irrigation.

IRRIGATION, No. 2.

Account.

THE following estimate from the Madanapully Range, forwarded by the District Engineer, Cuddapah, is sanctioned :—

MADICHERVOO PEMMA NOYANEE TANK.

Irrigation.

Group or Project. —

Fund.—Ordinary Agricultural.

Class.—Repairs.

Name of Tank, Canal, or Channel.—Madichervoo Pemma Noyanee Tank.

Particulars of Work.—Repairing the Bund.

Amount.—Rupees 120.

To be carried out by the Public Works Department Officer in charge Madanapully Range. I.

2. This sanction has been registered as No. 174 I. of 1876-77.

(True Extract.)

Major-General, R.E.,

Secretary to Government.

To the District Engineer, Cuddapah.

„ Collector of do.

„ Chief Engineer for Irrigation.

„ Examiner of Public Works Accounts.

„ Revenue Department.

Exd. S. T. Austin.

Spare Copies.

Encls. 6

THE

District

Engineer,

Cuddapah

No. 1324

Dated 9 Sept 1876

forwards, with his letter marginally noted, an Estimate in connection with the Madichervoo Pemma Noyanee Tank situated in the Noilpand Taluq, Madanapully Range.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow :—

Ordinary Agricultural Repairs

Repairing the bund — Rupees 120

Total Rupees 120

3. The following particulars of this Tank are recorded—

Ayacut area.	28 Acres	{ Circar 20 — } 3 acres
		{ Inam 8 — }
Assessment.	173 Rupees	{ Circar 120 — } Rs.
		{ Inam 73 — }
Average revenue.	87 Rupees	{ Circar 83 — } 4 Rs.
		{ Inam 3 — 12-93 }
Highest do.	153 Rupees	{ Circar 147 — } Rs.
		{ Inam 6 — }
Expenditure during the previous four years.	180 Rupees	

The area of the catchment basin is $\frac{1}{5}$ square miles; the maximum flood supply is calculated at 544 cubic feet per second for discharging which, as surplus there is an outlet 136 feet in length 36 feet of which has a rough stone apron, the remainder is simply a cut in the bund needing no revetment as the ground is hard and sloping. The ends of the bund are weak and low in some places and the water overtopping the bund caused a breach which has been closed.

The estimate provides for raising and strengthening the bund and it is reported that if it is carried out the tank will store sufficient water to bring the whole agency below the tank under cultivation.

There seems to have been no reason why the whole of the requirements of this tank including the closing of the breach and the construction of

57
an irrigation sluice already built, should not have been brought forward in one estimate.

Wentworth H. Colwell Lt.
Chief Engineer for Irrig.

To The Secretary to Govt. W. S.

No 2920 of 2 Nov 76
Proceedings of the Madras Government
Read the following-

1876
From 7833
The Chief Engineer for Irrigation
To the Secretary to Govt. P.W.D.

From The Chief Engineer for Irr. (L.R. No 237 W & 26th Oct/76)

The following Estimate from
the Madanapally Range
forwarded by the District Engineer,
Cuddapah is sanctioned:-

Madichervoo Pemma Noyanee Tank.

Dated 26th } Oct 76
Recd 30th }
Encls 6

No 237-W.

Irrigation.

Group or Project.	Fund.	Class.	Name of Tank, Canal, or Channel.	Particulars of Work.	Amount. Rs.
	Predominantly Agricultural	Repairs	Madichervoo Pemma Noyanee Tank	Repairing the bunds	120

To be carried out by the P. W. Department Officer in charge Madanapally Range.

Madichervoo Pemma Noyanee Tank - Cuddapah District -
Note forwarding for sanction estimate for Rs. 120 for repairing the bund of the —

2. This sanction has been registered as No. 174 I. of 1876-77.

27/10

7853
Govt. of 1876 Madras.

PUBLIC WORKS.

To
The B. L. Buddafik

7/11/77

Dated

Issued

Recd

Encl.

G. O., 2. 8. 1876, No. 2928

Nos. 9-10

sent in 10/11/77

Lathicharvos Pimma
-yannar Tawh Cudda-
-hak bit — Shmelt
of Rs 120 for repairing the
— sanctioned —

By P. M. 11