

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	72	(2)	Press
~~B.P. No.~~			~~Mis.~~
Dated	14-1-	1876	

Not to be folded or roughly handled

No. 142. Read the following letter from W. A. GOODCHAP, Esq., District Engineer, Kurnool, to Lieutenant Colonel J. MULLINS, R.E., Chief Engineer for Irrigation and Joint Secretary to Government, Public Works Department, dated Kurnool, 14th September 1875, No. 40 :—

WITH reference to G.O., No. 2,246, dated 4th August 1875, I have the honor to forward a revised plan and estimate for constructing a new escape weir to the Kondamayapully Chinna Razu Tank in the Sirwel taluq, and to report that the original site has been retained, as no better one can be had.

No. 143. ORDER THEREON, 14th January 1876, No. 73.

IRRIGATION, No. 10.
Account.

THE estimate, amounting to Rupees 5,480, for constructing a surplus weir 200 feet in length to the Kondamayapully Chinna Razu Tank in the Kurnool district is sanctioned, with reference to G.O., No. 2,246, of the 4th August 1875.

2. The removal of high ground for which Rupees 727-8-8 are entered in the estimate should be confined to the excavation required for the construction of the weir and the formation of a channel below 30 feet in width. The rest of this ground may be left to be removed by the action of the water.

3. The waste materials from the old calingulah should be laid down in continuation of the 12 feet rough-stone apron.

4. Fresh burnt clay powder mixed with freshly burnt lime will probably be found to be as good a cement as can be obtained by reburning the clay and lime, the experiments in the Godavery having indicated that but little additional strength is obtained by reburning, and rapid setting not being in the present case essential; care must be taken to keep all masonry set in hydraulic cement damp for at least a fortnight, and it should be protected from the sun for a further period.

5. The cost of the weir will be chargeable to Capital and will be met from the Minor New Works grant.

(True Extract.)

Major-General, R.E.,
Secretary to Government.

To the District Engineer, Kurnool.
„ Chief Engineer for Irrigation.
„ Controller of Public Works Accounts.
„ Collector of Kurnool.
„ Revenue Department.

Exd. E. C. Shunker.
Spare Copies

No. 40

District Engineer's Office,

~~Camp~~

Kurnool Taluk

The 16th December 1875,

From, The District Engineer,
Kurnool,

To, The Chief Engineer
for Irrigation
Madras.

Enclosures, 6

Subject. Revised Plan and estimate for constructing
a New Escape Weir to the Kondamaya palli Chinna razu
Tank.

Sir, With reference to G. O. No. 2246
dated 4th August 75, I have the honor to
forward a revised Plan and estimate
for constructing a New Escape Weir to
the Kondamaya palli Chinna razu
Tank, in the Sirvel Taluk and to
report that, the original site has been
retained, as no better one can be had.

I have the honor to be

Sir
Your Most Obedient Servant.

Comd. G. S.
62445

L. P. Godchap
District Engineer

Con 11-1-76

G.O. No 93. 14.1.76

1875-76

From
The District Engineer
Kurnool
No 11/1

To
The Civil Engineer
for the
Kurnool

No 40

Date 16 December 1875
Received 22 Jan 1876
ENCLOSURES 6

Subject: Construction of a dam
at the river of the Kurnool
in the District of Kurnool
in the District of Kurnool

No 73

P. W. Dept

Proceedings of the Madras Government

Read the following

From
The District Engineer, Kurnool - (H.E. No 40 of 16 Dec 1875)

The estimate amounting to Rupees 5480 for constructing a surplus weir 200 feet in length to the Kondamaya - pully Chinnu Raju. Tank in the Kurnool District is sanctioned, with reference to G. O. No 2246 of the 4th August 1875.
2 The removal of high ground for which Rupees 727-8-8 are entered

entered in the estimate should be confined to the excavation required for the construction of the weir and the formation of a channel below 30 feet in width. The rest of this ground may be left to be removed by the action of the water.

3. The waste materials from the old Carlinguloh should be laid down in continuation of the 12 feet rough stone apron.

4. Fresh burnt clay powder mixed with freshly burnt lime will probably be found to be

be as good a cement as can be obtained by re-burning the clay and lime, the experiments in the Godavery having indicated that but little additional strength is obtained by re-burning, and rapid setting not being in the present case essential, care must be taken to keep all masonry set in hydraulic cement damp for at least a fortnight, and it should be protected from the sun for a further period.

5. The cost of the weir will be chargeable to Capital and

will be met from the
Minor New Works grant

by 6/1

GMM

to mth 5
5 Encls The Dist. Insp. General 5
Chief Insp. for Disposition 5
XN 11th - Controller of P.W. 5
me - accounts
AB - collector of Muzoor 5
Etc - Rev. Dep. - 15
resp. 20-1-76 90

110 171
Supt. of US/67 India
PUBLIC WORKS.

Dist. Eng^r Surnest

Page

Vol

No

14 Jan'y 75

102 143

Kondamaya palli Shivan-
hazn tank Rural Dist.

Estimate amounting to Rs 5780
for constructing a surplus
weir to the — sanctioned
with remarks.