

(1) Number of pages 4  
 (2) Date of repair \_\_\_\_\_  
 (3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE.

Government of Madras.

*Public Works* DEPARTMENT.

G.O. No. 151 (9) Press  
 Mis-

Dated 18 / 1 1877.

Not to be folded or roughly handled

Read the following:—

No. 31 W.

No. 294. *Note by the Chief Engineer for Irrigation.*

THE District Engineer, Cuddapah, forwards, with his letter marginally noted, an estimate in connection with the Brahmanapully Kusbah Cheruvoo Tank, situated in the Sidhout Taluq, Sidhout Range.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow :—

## ORDINARY AGRICULTURAL.

## IRRIGATION.

|                                                        | Original Works. | RS. |
|--------------------------------------------------------|-----------------|-----|
| Constructing a weir ... ..                             | 553             |     |
|                                                        | Repairs.        |     |
| Repairing the bund and weir ... ..                     | 2,690           |     |
| Add so as to make the total into a round number ... .. | 7               |     |
|                                                        | <hr/>           |     |
| Total ... ..                                           | 3,250           |     |

3. The following particulars of this tank are recorded:—

|                                            |     |     |     |     |   |            |                  |
|--------------------------------------------|-----|-----|-----|-----|---|------------|------------------|
| Ayacut area                                | ... | ... | ... | ... | { | Circar 97  | Total 137 Acres. |
|                                            |     |     |     |     | { | Inam 40    |                  |
| Assessment                                 | ... | ... | ... | ... | { | Circar 508 | " 725 Rupees.    |
|                                            |     |     |     |     | { | Inam 217   |                  |
| Average revenue                            | ... | ... | ... | ... | { | Circar 530 | " 578 "          |
|                                            |     |     |     |     | { | Inam 48    |                  |
| Highest do.                                | ... | ... | ... | ... | { | Circar 564 | " 610 "          |
|                                            |     |     |     |     | { | Inam 46    |                  |
| Expenditure during the previous four years | ... | ... | ... | ... |   |            | 74 "             |

|                                            |     |     |     |    |   |
|--------------------------------------------|-----|-----|-----|----|---|
| Expenditure during the previous four years | ... | ... | ... | 74 | " |
|--------------------------------------------|-----|-----|-----|----|---|

The area of the catchment basin is 6 square miles; the maximum flood supply is calculated at 1,532 cubic feet per second, for discharging which as surplus there is a weir at the north end of the bund 78 feet in length, this being insufficient to discharge the surplus it is proposed to provide the existing weir with a masonry body wall 80 feet long, and to construct a weir 159 feet in length at the south end of the bund, making an aggregate length of 239 feet available for the surplus discharge.

The bund is low and weak and was breached in 1874, it is proposed to raise and strengthen it, to close the breach, and to extend the bund a length of 200 feet.

The revetment of the front slope of the bund is low, it is intended to raise it and torevet the unrevetted portions.

The estimate provides for the foregoing repairs and improvements.

4. This tank is situated in latitude  $14^{\circ} 35' 0''$ , longitude  $79^{\circ} 14' 0''$ , and is the second of the Gutropally group.

The estimate is recommended for sanction.

(Signed) A. DEC. SCOTT, Major, R.E.,

Dy. Chief Engineer for Irrigation,  
for Chief Engineer for Irrigation.

FORT ST. GEORGE,  
12th January 1877.

To the Secretary to Government, Public Works Department.

*Ex. H. N. Acob - Son & Co.*  
*Revenue Dept. Asst. 27-1-78*

Proceedings of the Madras Government, Public Works Department,  
18th January 1877. No. 151.

No. 295. ORDER THEREON, 18th January 1877, No. 151.

|                       |
|-----------------------|
| IRRIGATION, No. 40-C. |
| Account.              |

THE following estimate from the Sidhout Range, forwarded by the District Engineer, Cuddapah, is sanctioned:—

BRAMANAPULLY KUSBAH CHERUVUO TANK.  
Irrigation.

| Group or Project. | Fund.                              | Class.                            | Name of Tank, Canal or Channel.     | Particulars of Work.     | Amount. |
|-------------------|------------------------------------|-----------------------------------|-------------------------------------|--------------------------|---------|
| Gutropally Group  | Ordinary Agricultural, Irrigation. | { Original Works.<br>Repairs .. } | Brahmanapully Kusbah Cheruvoo Tank. | Weir .. ..               | Rs. 553 |
|                   |                                    |                                   |                                     | Repairing bund and weir. | 2,690   |
|                   |                                    |                                   |                                     | Add for a round number.  | 7       |
|                   |                                    |                                   |                                     | Total ..                 | 3,250   |

To be carried out by the Public Works Department Officer in charge, Sidhout Range.

2. This sanction has been registered as No. 268—I. of 1876-77.

(True Extract.)

Major-General, R.E.,  
Secretary to Government.

To the District Engineer, Cuddapah.  
" Collector of do.  
" Chief Engineer for Irrigation.  
" Examiner of Public Works Accounts.  
" Revenue Department.

Exd. S. T. Austin.  
Spare Copies

M. I. Form No. 4.

No 151 of 18 Jan 77  
Proceedings of the Madras Government.  
Read the following—

From the Chief Eng<sup>r</sup> for Irr<sup>n</sup> (P.R. No 3111 of 12 Jan 77)

THE following Estimate from the Sidhout Range forwarded by the District Engineer, Cuddapah is sanctioned:—

Brahmanapully Kusbah Cheruvoo Tank.

Irrigation.

| Group or Project. | Fund.                            | Class.         | Name of Tank, Canal, or Channel.    | Particulars of Work.   | Amount. Rs. |
|-------------------|----------------------------------|----------------|-------------------------------------|------------------------|-------------|
| Gutropally Group  | Ordinary Agricultural Irrigation | Original Works | Brahmanapully Kusbah Cheruvoo Tank. | Weir                   | 553         |
|                   |                                  | Repairs        |                                     | Repairing bund & weir  | 2690        |
|                   |                                  |                |                                     | add for a round number | 7           |

To be carried out by the P. W. Department Officer in charge Sidhout Range.

Total Rupees, 3250

2. This sanction has been registered as No. 268. I. of 1876-77.

C. S. S. Cuddapah -  
Collector of Cuddapah  
Ch. E. for Irrigation  
Revenue Dept. 27-1-77  
6 Enclosures  
And

298

✓

Govt. of 1877 Madras.

PUBLIC WORKS.

To

Mrs. B. G. Buddafalo

Dated

Issued

Recd.

Encl.

G. O., 18<sup>th</sup> Jan<sup>y</sup> 1877, No. 151

Nos. 296 - 298

Brahmanapally Trust  
Cheruvu Tank Cuddalore  
Dist — Estimate of  
Rs. 2250 for repairs  
to the — sanctioned

But no Ref