

(1) Number of pages 6

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works

DEPARTMENT.

G.O. No.

Press
Mrs.

Dated

1877

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
2nd January 1877. No. 1.*

Read the following:—

No. 317-W.

No. 1. *Note by the Chief Engineer for Irrigation.*

THE District Engineer, Cuddapah, forwards, with his letter marginally noted, an estimate in connection with the Chinta-commudinna tank situated in the Cuddapah taluq, Cuddapah range.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow:—

ORDINARY AGRICULTURAL.

Repairs.

	RS.
Repairing the bund, Irrigation sluice, and the two existing escapes ...	5,000
Total ...	5,000

3. The following particulars of this tank are recorded:—

Ayacut area	Acres	507
Assessment	Rupees	5,899
Average revenue	"	3,587
Highest do.	"	4,673
Expenditure during the previous four years	"	294

The area of the catchment basin is 5 square miles; the maximum flood supply is calculated at 1,002 cubic feet per second, for discharging which as surplus there are two escapes, making a total length of 143 feet available for the surplus discharge. Portions of the escapes were damaged by the floods of 1874, and the estimate provides for the repairs which are as follow:—Repacking the stone apron and sundry repairs to the body wall of the south-west escape; also reconstructing a portion of the wing and retaining walls, and repacking the stone apron and revetment of the north-east escape. The estimate further provides for repairing the bund throughout and reforming it to a uniform width of 2 yards at top with a rear slope of 2 to 1; also rebuilding the revetment with gravel backing gravelling the top of the bund and portions of the rear slope in order to secure it from being cut up, repairing Irrigation sluice No. 2, *i.e.*, opening out and under-pinning with brick and chunam the south side wall and replacing the covering slab which was displaced.

4. This tank, in addition to the catchment basin, has a supply channel from the Mala Vunkah, for which a head sluice sanctioned in G.O., No. 583, dated 3rd March 1876, at a cost of Rupees 1,120 is now under construction.

The tank lies above the North-west Line of railway.

The estimate is recommended for sanction.

FORT ST. GEORGE,
28th December 1876.

(Signed) A. DEC. SCOTT, Major, R.E.,
Dy. Chief Engineer for Irrigation,
for Chief Engineer for Irrigation.

To the Secretary to Government, Public Works Department.

Proceedings of the Madras Government, Public Works Department,
2nd January 1877. No. 1.

No. 2. ORDER THEREON, 2nd January 1877, No. 1.

IRRIGATION, No. 1.

Account.

THE following estimate from the
Cuddapah Range, forwarded by the Dis-
trict Engineer, Cuddapah, is sanctioned.

CHINTACOMMUDINNA TANK.

Irrigation.

Group or Project.—Nil.

Fund.—Ordinary Agricultural.

Class.—Repairs.

Name of Tank, Canal or Channel.—Chintacommudinna tank.

Particulars of Work.—Repairing the bund, Irrigation sluice, and the two existing escapes.

Amount.—Rupees 5,000.

To be carried out by the Public Works Department Officer in charge Cuddapah range.

2. This sanction has been registered as No. 242-I. of 1876-77.

(True Extract.)

Major-General, R.E.,

Secretary to Government.

To the District Engineer, Cuddapah.
" Collector of do.
" Chief Engineer for Irrigation.
" Examiner of Public Works Accounts.
" Revenue Department.

R. I. Form No. 4.

No 1 of 2 Jan 1877
P.W. Dept.

Propo: P.W. Madras Govt.
Read the following

by the Chief Eng^r (P.W. No 317 of 28th Dec 76)
for Cuddapah

THE following Estimate from
the Cuddapah Range
forwarded by the District Engineer,
Cuddapah, is sanctioned:—

Chintacommudinna Tank.

Irrigation.

Group or Project.	Fund.	Class.	Name of Tank, Canal, or Channel.	Particulars of Work.	Amount. Rs.
	Ordinary - Agricultural	Repairs.	Chintacommudinna Tank.	Repairing the bund, Irrigation sluice, & the two existing escapes.	5000.

To be carried out by the P. W. Depart-
ment Officer in charge Cuddapah Range.

Total Rupees. 5000.

2. This sanction has been registered as No. 242 I. of 1876-77.
Cuddapah
to P.W. Dept.
for acc^t to P.W. Dept.
Revenue Dept.

9527.

Govt. of 1876 Madras.

PUBLIC WORKS.

To

The N. E. Land Revenue

Dated

Issued

Recd.

Encl.

G. O., 2nd Aug 1877 No. 1

Nos. 1-2

Chintacoundinna

Lauk, Suoapah 10th

Estimate for certain

repairs to the

Sanctioned

End to Ref