

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2240	(W)	Press ~~Mis.~~
Dated	27-12-	1877.

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

27th December 1877, No. 2,240 W.

Buildings and Roads.
Civil Works.

Read the following paper :—

No. 216. From Colonel C. S. HEARN, Inspector-General of Police, to the Secretary to Government, Public Works Department, dated Madras, 18th December 1877, No. 5,633.

WITH reference to the entry of Rupees 200 at page 2 of the lists of incomplete works embodied in G.O. No. 532, dated 4th August 1877, Public Works Department, I have the honor to forward for sanction a revised estimate (Rupees 530-4-10) with a comparative statement showing an increased expenditure of Rupees 80-4-10 incurred for completing the Bellamkondah Station-house in the Kistna District in 1877-78.

2. The above increase is chiefly attributed to the necessity for conveying the materials long distances and to chunam borders having to be re-made in consequence of damage caused to the first work by heavy rains. Water also was not procurable on the spot and had to be carried by coolies some distance.

3. A sum of Rupees 50 to meet the increase having been already appropriated under Government Order quoted in paragraph 1, I beg to request that sanction be accorded for a further appropriation of Rupees 31 from the balance of the "Provincial Reserve" of 1877-78 towards the additional charge.

No. 217. ORDER THEREON, 27th December 1877, No. 2,240 W.

THE revised estimate amounting to Rupees 530 for constructing Police Station-house at Bellamkondah in the Kistna District is sanctioned.

2. The amount required being below Rupees 50, no specific appropriation of funds is necessary.

3. This sanction has been registered as Provincial No. 247 B of 1877-78.

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To the Inspector-General of Police:
" District Engineer, Kistna.
" Examiner of Public Works Accounts, with estimate.
" Judicial Department.

Exd. E. C. Shunker.

Spare Copies

Comptroller Statement Showing the increase & decrease of original & revised estimates for constructing Bellamunda Station House.

Items	Original Estimate		Revised Estimate		Increase		Decrease		Reasons why excess incurred.	
	No	Amount	No	Amount	No	Amount	No	Amount		
Birth in need	225	.	256	70	31	13	4	.	For obtaining bricks from another village and water by order from distant place.	
Plastering	34	14	35	8	3	11	3	.	On account of increase in rate of the order was increased. The water brought from distant place.	
Building house east -	5	13	7	9	1	12	.	.	One set of white washing was destroyed by heavy rain. By 2nd set of white washing the amount was increased.	
Roofing & buying red roofing material, Bellamunda and West.	79	.	128	13	49	13	9	.	The sluice house was destroyed twice by heavy rain. The destroyed trees were brought from Bellamunda, Bellamunda village. Some of the destroyed trees cut at field because water through trees were cut. The labour for the roofing was increased from 108-0-0 to a distant place.	
Shoring down bricks and sluice and 1/2	15	.	11	5	8	.	.	3	10	The bricklayers for the work came from distant villages.
Iron work	8	4	12	12	4	8	.	.	.	The price of brick and plaster for the house at Bellamunda was 108-0-0 and in heavy rain it was 10 Bellamunda was 104-0-0. The expenditure was increased.
Door door	32	.	32	9	7	9	7	.	80.	80.
Bottom door	9	.	9	13	9	15	9	.	.	.
Windows	12	.	12	11	.	11	.	.	.	.
Windows bottom	6	.	5	9	5	.	.	.	6	7
Top sluice	3	8	2	14	.	.	.	.	10	11
Deck with key	9	.	9	.	.	.	.	.	.	.
Earth work	1	6	1	1	.	.	.	.	5	.
Sluice	9	3	3	13	5	.	.	5	5	9
	450	0	530	4	10	90	10	4	10	6
	.	.	.	.	10	5	6	.	.	.
	450	0	530	4	10	80	4	10	.	6
									Actual increase.	
									Actual increase.	

Richard Baker Officer Bellamunda
Bellamunda
6. December 1878

Attest
Richard Baker
Officer

per

Putting Building Chief Office of the Inspector General of Police,
No. 5633/77/78

Madras, 18th December 1877

From

The Inspector General of Police

To

The Secretary to Government
Public Works Department
Fort Saint George

Sir,

Enclosures. Two

With reference to the entry of Rupees
200 at page 2 of the lists of incomplete
works embodied in G. O. No. 52 dated
14th August 1877 P.M. I have the
honor to forward for sanction the
revised estimate (Rs. 530-4-10) with
a comparative statement
showing an increased expendi-
ture of Rupees 80-4-10 incurred
for completing the Bellam
Kondah Station House in the
Kistna District in 1877/78-
2. The above increase is
chiefly attributed to the necessity
for conveying the materials
long

long distances and to Chunar borders
having to be remade in consequence
of damage caused to the first work
by heavy rains. Water also was not
procurable on the spot and had
to be carried by coolies some dis-
tance.

3. A sum of Rupees 50 to meet
the increase having been already
appropriated under the grant
in para 1. I beg to request that
sanction be accorded for a
further appropriation of Rupees
31-4-11 from the balance of the
"Provincial Reserve" of 1877/78
towards the additional charge.

I have the honor to be,
Sir,

Yours most Obedt Servt.

R. B. Dutt
Major

Ag. Asst. Insp. Genl.

for Inspector General of Police

M

1877
The sum of Rupees 50 to meet the increase having been already appropriated under the grant in para 1. I beg to request that sanction be accorded for a further appropriation of Rupees 31-4-11 from the balance of the "Provincial Reserve" of 1877/78 towards the additional charge.

504-8-77 he 532 W.

Revised estimate
No 530-4-10 for completing
the Bellamkondah Sta.
Station House in the Madras
District in 1877/78-

Dated 18th December 1877
No. 5633

Mr. H. George

The Secy to Govt
Mr. B. B. B. B.

To
The Inspector General
of Police,
1877 Dept.

96 27: Dec. 77 J.B. 216

Ar 24-12-77

38 H. 11/11/11
No. 2240 W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 27th Dec 1877
Read the following:—

From the Inspector General of Police (H. L. No 5633 d/18th Dec 1877).

The revised estimate
amounting to Rupees 530 for
constructing Police Station House
at Bellamkondah in the
Madras District is sanctioned.

2. The amount required
being below Rs. 50 no specific
appropriation of funds is
necessary.

W. H.
24.12.77

This sanction has been
registered as No 2478
of 1877/78.

Inspector General of Police 5
District Engineer Madras 5
Examiner, P.W. Accounts with Estimate
Judicial Department. 7.17 Dec 4. 1.78

1979

Gobi. of 1877

PUBLIC WORKS.

To The Inspector Genl. of Police

Dated

Issued

Recd.

Encl.

G. O. 2162 1877, No. 2240

Nos. 216-217

Kellimondah Station
Kone Kishu Dist -

Received Estimate of
Costs for Constructing
the Anchored

about in 1877