

(1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 287	(W)	Press
		Mis.
Dated 12-2-1917	18	

Not to be folded or roughly handled

GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

22nd June 1877, No. 284 W.

Buildings and Roads
Civil Works

Read the following papers —

No 206. From Major ROSS THOMPSON, R E, District Engineer, Presidency, to the Chief Engineer, Public Works Department, Buildings and Roads, dated Fort St George, 10th April 1877, No 139.

WITH reference to G O, No. 10, dated 3rd July 1876, I have the honor to submit an estimate, amounting to Rupees 1,560, for repairing and whitewashing the Vepery Hospital building for women and children, and to state that it has been prepared in communication with the Surgeon-General, Indian Medical Department, and approved of by that Officer

2. A specification report is also submitted.

No. 206-A. From the same Officer, dated Fort St. George, 29th May 1877, No. 1,183

ADVERTING to your memorandum, No 984, dated 17th April 1877, I have the honor to submit a revised estimate, amounting to Rupees 1,525, for repairing the walls of the Vepery Hospital for women and children, together with a specification report prepared according to the correction pointed out, and to explain that the mistake noticed was made through an oversight.

2. The original estimate and specification report are herewith returned.

No. 207. ORDER THEREON, 22nd June 1877, No 284 W.

*Heads of Service — Provincial
Fund — Ordinary
Class — Repairs
Main-head — Civil Buildings
Sub-head — H, Medical Department
Section — 1, Hospitals and Infirmaries
Work — Repairing Vepery Female Hospital.
Amount — Rupees 1,525
To be carried out by the Public Works Department*

THE estimate of Rupees 1,525 for repairing the Vepery Hospital for women and children is sanctioned.

2 The District Engineer will appropriate the requisite funds for the work from those at his disposal under head Repairs, Civil Buildings, Provincial.

3 This sanction is registered as Provincial No. 102 B of 1877-78.

(True Extract)

Colonel, R.E.,
Secretary to Government, P W.D.

To the District Engineer, Presidency
" Examiner of Public Works Accounts
" Public Department

Exd E C Shunker
Spare Copies

W. C. 11

Presidency.

Head of Service - Provincial

Fund. - Ordinary

Class. Repairs

Main-head. Civil Buildings

Sub-Head # Medical Department

Section I Hospitals & Dispensaries

Project of which the works form part.

Work. Repairing Vepery female hospital.

Amount. Rs 1025

To be carried out by the Public Works Department

Print in the margin of G.O. No 284 W of 22nd June 1877.

No 139, 9
From

The District Engineer,
Presidency.

To,
The Chief Engineer,
Buildings and Roads.

Sir,

With reference to G.O. No 10 d. 3rd July 1877, I have the honor to submit an estimate amounting to Rs 1560 for repairing and whitewashing the Vepery Hospital Building for Women and Children; and to state that it has been prepared in communication with the Surgeon General I.M.D., and approved of by that Officer.

A specification report is also submitted.

I have the honor to be

Sir,
Your most obedient servant

[Signature]
W. A. P. R.

St. George
April 1877

District Engineer
Presidency.

Invoice No 10 of 3rd July/76.

P.W.D.

11 APR 77

No. 3754

Buildings & Roads.

From

The District Engineer,

Residency

No 139

Dated 10 April 1877.

CE Co 984 of 17 April 1877.

No. of Enclosures, 2.

Ref to S.E. Prory

Vepery Hospital, Madras.

Submits repairs

Estimate of Rs 1560 for

Lt 222 June 77 138.206

10 MAR 77

No. 500 of 1876-77

Head of Service Provincial

Fund

Class

Main Head Civil Building

Sub Head Medical Department

Name of Work Repairing and whitewashing the walls of the Vepery Hospital for Women and children Vide Dist Engineer's No 4964 dated 11 July 1876.

Amount Rs 1560

To be carried out

Cotters	Description of work	Rate			P	Amount			Total	
		Rs	as	p		Rs	as	p		
285 1/2	Whitewashing the walls (2 coats)	2	11	1/2		51	15	3		
12 1/2	Repairing the plaster of walls with 2 coats chunam, not polished	2				25				
135	Whitewashing the roof (2 coats)	3	1			26	2	3		
90 1/2	Color washing the walls (2 coats)	4				22	10			
25 3/4	Repairing the floor with 2 coats soorhee	3				77	4			
10 3/4	Removing the boarded floor together with joists and beams	2				57	8			
7 1/8	Flooring with 8" x 9" bricks pointed with portland cement	7	12	6		145	14	4		
10 3/4	Cost of reducing the columns 1 foot and building cap 1 1/2					4				
12	Pointing the back floor with portland cement	1	3			14	4			
	Carried Over					404	7	10		

Content	Description of work	Rate		Amount		Total	
		No.	as P.	No.	as P.	No.	as P.
	Brought Over			404	7	10	
16 Cft	Flat arch work over the door way						
	in second story	2	3 4 Cft	3	5 4		
8 1/4 sq	Repairing the floor with 8" sq bricks in chunam and pointing with portland cement	7	12 6 sq	64	3 1		
15 1/2 sq	Larrung the wall (2 coats)		12 6	12	1 9		
43 Cft	Brick in mortar		2 6 Cft	6	11 6		
9 sq	Cost of fitting up old joists, ceiling planks and beams with new nails	5		45			
	in 2 ^d floor						
3/4	Removing the semi terraced roof of 3 ^d story and re-roofing with new 3/4" ceiling planks with battens 2 courses of flat tiles 1 1/2 thick jelly and plastering with 3 coats chunam	36		27			
1 1/4	Removing the decayed terrace of the bath room, lower story and relaying with brick on edge 3 courses flat tiles 3 thick jelly and plastering with portland cement	30		52	0		
1200 sqft	Providing new Bamboo, chicks lined with new blue cloth staples	2	8 ft	150			
7 Kip	Log line for chicks	10	Kip	4	6		
19 1/4 sq	Cost for new Ropes and emergency repair the bath room lower story and relaying with 3 thick of jelly and plastering with portland cement	8	15	15	10 3		
45 Cft	Teak wrought and put up for joists and purlins of the lower bath room	3	1	137	13		
11 sq	Wood oil (2 coats)		10 9 sq	7	6 3		
	Carried Over			955	9		

Content	Description of work	Rate		Amount		Total	
		No.	as P.	No.	as P.	No.	as P.
	Brought Over			955	9		
700 Kft	Repairing the cracked roof in 3 ^d story			10			
	Repairing the cracks over the terrace with Portland cement	3		23	8 4		
	Cost of altering a door in 2 ^d story with new hinges & bolts &c complete			10			
	Cost of repairing 43 doors & 10 windows with new teak and iron articles	1	8	8	91 8		
	Cost of repairing zinc trunk pipe in matrons bath room			2	8		
14 1/2 Cft	Demolishing old masonry pillars in bath room		6 Cft	4	8		
11 1/2 sqft	Weather board for 3 windows		8 9 sqft	77	10 6		
	Repairs to culverts			50			
						1225	1 10
19 1/2 sq	Whitewashing the walls (2 coats)	2	11 sq	3	8 10		
2	Repairing the plaster of walls with 2 coats chunam not polished	2		4			
21 1/2	Whitewashing the flat tiles of the roof with 2 coats chunam	3	1	4	2 3		
45 1/2	Color washing the walls (2 coats)	4		11	6		
3	Repairing the floor with 2 coats of doorku	3		9			
6 sq	Pointing the brick floor with portland cement	1	3	7	2		
17	Color washing the walls 2 coats	4		4	4		
2	Pointing the Grand floor with chunam	11	3	1	6 6		
1 1/2	Repairing the plaster of walls with 2 coats colored chunam not polished	2	1	3	1 6		
	Cost of Repairing masonry oven			3			
32 sq	Shifting tiles of roof and repairing ridge	10	3	20	8		
15 K	Palmyrahs 12 feet long including planing and fixing in masonry	14		13	2		
	Carried Over			84	9	1225	1 10

P.W.D.

1 APR 77

Encl.

Amounting to Rs 1610

Estimate for repairing & whitening the walls of the Wesley Hospital for Men and Children

Cd 500 of 1876-77

March 1877

Dr. J. C. G. G. G.

46 222 June 11 1877

No 500 of 1876-77.

62

10 MAR 17

Specification to accompany an estimate for repairs of the Wesley Hospital

Amount of Estimate Rs 1610

Main Building

The plaster of the building is to be repaired wherever required and the whole is to be white and color washed.

The existing boarded floors of the large Centre rooms of the ground and upper floors are to be removed. The lower floors to be remade with a course of bricks, 3 inches of concrete and plastered with Portland Cement and the upper floor with the best of the old plank removed from the two floors, over which is to be 3 inches of concrete plastered with Portland Cement.

The floor of the bath rooms in the upper and lower stories is to be removed and remade.

The whole of the blinds are to be put in order and the cracks in the roof are to be repaired.

Cook house Godowns & latrine

The whole are to be white and color washed; plastering to be repaired where required. Tiles of the roof are to be turned. The whole of the floor is to be repaired.

The gate and ~~road~~ to the compound are to be repaired.

All details will be found

in

in the estimate

W.D.

1877

No. 14

W.D. Mum Supervisor D.M.

In charge of Northern Range

Fort M. George

16th March 1877

Compt. B. 1877

District Engineer

President of

Q 6 22nd June 1877 S.R. 206

7-2-
8-5-
7-12-
=

No. 1427 1877-78 17 29th May 1877

72 MAY 77

Board of Service

Financial

Fund

Class

Repair

Steam Road

Civil Buildings

Sub Road

Medical Department

Name of work Repairing and whitewashing the walls of the Virgin Hospital for women and children vide District Engineer's No 1964 of July 1876 and No 277 of 18 April 1877 from District Engineer Proc of Amount of P. 1680 to be carried out.

Area or extent

Description of work

Rate per

Amount

Total

85 Sqr	Whitewashing the walls (2 coats)	2 11 Sqr	51 15 3
12 1/2 Sqr	Repairing the plaster of walls with 2 coats chamam but not polished	2 10 Sqr	25
135 Sqr	Whitewashing the ceilings (2 coats)	3 1 Sqr	26
90 1/2 Sqr	Colorwashing the walls (2 coats)	1 Sqr	22 10
31 Sqr	Repairing the floor with 2 coats of concrete	3 Sqr	60
8 1/2 Sqr	Removing the boarded floor together with joists of the hall on lower story	2 Sqr	17 12
8 1/8 Sqr	Laying 3" of concrete with a leveling course of new 3" sand wall backs and plastering over with portland cement	10 13 Sqr	86 2 1/2

Carried over P. 1680

307 6
292 2 1/2

Brought forward papers — 274 5 3
 203 6 7

9/8 Sept Removing the boarded floor only, and relaying with brick on edge, and 2 courses of thin flat tiles and plastering 2 coats chimneys to the ceilings and putting cement plaster over the surface of the hall in 2nd story } 22 . . . Sept 217 4 . . .

12 Sept Painting the old 8 square brick jelly of various rooms with portland cement. } 1 3 . . . Sept 14 4 . . .

8 1/2 Sept Removing and repairing the old brick floor with new 8 square bricks in chimney and painting with portland cement to various rooms. } 7 12 6 Sept 64 3 1 . . .

12 1/2 Sept Tarring the weather boards with 2 coats. } 12 6 Sept 9 9 1 . . .

1/4 Sept Removing the old semiteraced roof of 3rd story and re-roofing with new 3/4 inch ceiling planks and battens, 2 courses of thick flat tiles, 1 1/2 inch thick jelly and plastering over with 3 coats chimney. } 36 . . . Sept 27 . . .

13/4 Sept Removing the decayed terrace of the patients bath room 1st story and relaying with brick on edge, 3 courses flat tiles, 3 inch thick jelly and plastering 2 coats chimney to the ceilings and 3/4 inch thick asphalt over the terrace. } 40 6 . . . Sept 70 10 6 . . .

1200 Sept ft Providing new bamboo chairs lined with new blue cloth and tape &c. } 2 . . . ft 150 . . .

7 Vign Log lines for chairs } 10 . . . Vign 15 6 . . .

Cost for new cotton robes and emergent repairs to furniture. } 25 . . .

Carried over Papers. } 274 12 4
 251 5 3

Brought forward Papers — 274 12 4

5 Sept Removing the old brick floor of 2 bath rooms in the lower story and laying 5 of concrete and 3/4 inch thick asphalt. } 21 8 . . . Sept 64 8 . . .

5 1/2 ft. Iron wrought and put up for joints and pulleys &c for patients bath room in the lower story. } 1 . . . ft 137 12 . . .

11 Sept Wood oil 2 coats for wooden stair case leading to 2nd story. } 10 9 . . . Sept 7 1 3 . . .

Cost for repairing the thatched roofs of two sheds in 3rd story. } 10 . . .

780 Sept Repairing the cracks over the terrace with portland cement. } 17 23 6 5 . . .

Cost for altering a door on 2nd story with new hinges and bolts &c. Complete. } 10 . . .

Cost for repairing 4 doors and 18 windows with new timber and iron articles. } 1 8 . . . C. 91 8 . . .

Cost for repairing a pine trunk at Matrons Quarters. } 1 8 . . .

14 1/2 ft Demolishing 4 old masonry pillars in 2 bath rooms of lower and upper story. } 6 6 ft 4 8 . . .

142 ft Weather boards for 3 windows. } 9 4 ft 77 0 0 . . .

Repairs to Calverts. } 50 . . .

Cost for fixing 3/4 square iron bars for 2 windows in Matrons Quarters. } 20 . . .

19 1/2 Sept Whitewashing the walls (2 coats) } 11 . . . Sept 5 8 11 . . .

1 Sept Repairing the plaster of walls with 2 coats chimney but not polished. } 2 . . . Sept 4 . . .

Carried over Papers. } 7 8 10 13 3 6 . . .

Brought forward Pipes.		47 88 1030 51
1 9/16 Apr	Floors with new 8" square bricks on chamans and pointed with Portland cement for guard room.	7 12 6 4 5 13 4.
	Cost for repairing gate door or shutter with new teak and iron articles.	20 . . .
	Cost for repairing an old batten door brought from the isolation and getting the same in the guard room.	3 . . .
	Sundry charges for scaffolding &c.	76 6 . 61 10 5 73 4 4
<u>Total Pipes</u>		<u>1650 . . .</u>

Fort Saint George
May 1877

Comm. Supervisor D.P.W.
In charge of Northern
Range.

W. Thompson Major P.E.
District Engineer Recy

Checked by
22-5-77.
Compt. by
12-5-77.

P.W.D.
30 MAY 77
No. 5398

From

The Supervisor in charge
of Northern Pango.

No. 142 of 1877-78.

Dated 29.
Recd. } May 1877.

Vepery Hospital

Towards an Estimate for
repairing and whitewashing the
walls of the — for women
and children.

40 222 June 77 S.B.H. 206

Amount of Paper 1680—

22 MAY 77

No. 142 of 1877-78 1729 May 1877.
Report & Specification to accompany
an estimate for Repairing and white
washing the walls of the Vepery Hospital
for women & children.

Amount of Estimate Rs. 1680—

Main Building

Where ever the Plaster is broken off
is to be replastered with two coats of Plaster
and the whole of the building to White &
colored washed as per Estimate.

The existing boarded floor, lower
story is to be removed & a flooring of Birch
on edge resting on a leveling course of
concrete 3" in thickness.

The top surface to be plastered
with Portland cement.

The planking to the boarded
floors upper story to be removed instead
of which will be substituted a floor consisting
of one course of Tenace bricks on edge,
two courses of thin flat Tiles & covered
with Portland cement Plaster.

The floors to Bath rooms upper &
lower story are to be removed and relaid
with a $\frac{3}{4}$ " layer of Asphalt to lower story
over 3" levelly course of concrete & upper
story.

Stop instead of Portland cement over
the Terrace roof

P.W.D.
30th 77
3288

The whole of the Blinds are to be put
in thorough order

All cracks in the roofs to be repaired
Cook house, godowns & Latrine.

The whole of these outbuildings are to
be put in thorough repairs

They are to be white & colored washed;
Plastering to be repaired where required

The tiled roofs are to be turned

The whole of the floors to be repaired

The Gate and Compound walls are to be
repaired

All details will be found in the estimate

Spott George
2nd May 1877

Commissioner
In charge of Northern Range

W. Thompson Major B. C.

District Engineer Presidency

4.6.22 June 77 B. No. 208

Cal

Buildings & Roads

No. 204 W Public Works Dept

Proceedings of the Madras Government

under date the 22nd June 77

Read the following:-

From

The District Engineer
Presidency

(B. No. 139 d/10th April 77)

— do — do — (— 1183 — 29th May —)

LD

The estimate of Rs
1525 for repairing the Vepery
Hospital for women and
children is sanctioned.

2. The District Engineer
will appropriate the re-
quisite funds for the work
from there at his disposal
under Head Repairs Civil
Buildings Provincial.

3. This sanction is re-
gistered as Provincial No. 102

B. C. Presidency ✓
B. P. W. D. ✓

Public Department B. No. 1877/78

28.6.77

est

10.6.77

3454
105-374
4388

Govt. of 1877 Madras.

PUBLIC WORKS.

To
The D. C. Presidency.

Dated

Issued

Recd

Encl

G O. 22nd June 1877, No 284 W

Nos. 205-207

Veterary Hospital for horses
& children, Madras the
column of Rs 1525 for
repaying the same
the large fund for the
regimental fund.

Endo in Regd