

(1) Number of pages 8

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 473

Press
Mis.

Dated 23.7.

1877

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

23rd July 1877, No. 473 W.

Buildings and Roads.

Military Works.

Read the following paper:—

No. 313. From Major H. M. VIBART, R.E., District Engineer, Bangalore, to the Chief Engineer, Public Works Department, Buildings and Roads, dated Bangalore, 13th July 1877, No. 90.

I HAVE the honor to forward herewith, for sanction, a comparative statement for excavating a square tank in the bed of Ulsoor tank near the calingulah, from which it will be seen that the original estimate has been exceeded by Rupees 173-4-5.

2. The reasons for the excess are given in the comparative statement.

3. The amount of the original estimate is Rupees 610, sanctioned in G.O., No. 1 W, dated 1st May 1877.

4. The amount expended up to the end of last year in which expenditure incurred was Rupees 780-5-5.

5. The allotment for the current year is nil.

6. The expenditure of the current year up to the end of June is Rupees 2-15-0.

No. 314. ORDER THEREON, 23rd July 1877, No. 473 W.

THE revised estimate of Rupees 784 for excavating a square tank in the bed of the Ulsoor tank near the calingulah, Bangalore, is sanctioned in lieu of that sanctioned in G.O., No. 1 W, dated 1st May 1877.

Heads of Service.—Imperial.

Fund.—Ordinary.

Class.—Original Works.

Main-head.—Military.

Sub-head.—Miscellaneous—Military.

Work.—Digging a tank in the Ulsoor tank near the calingulah.

Amount.—Rupees 784.

To be carried out by the Public Works Department.

2. The sanction herein accorded has been registered as Imperial No. 37 B of 1877-78, and cancels Imperial No. 6 W of the current year.

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To the District Engineer, Bangalore.
" Examiner of Public Works Accounts.
" Military Department.

Exd. E. C. Shunker.
Spate Copies

Comparative statement showing the difference between the sanctioned estimate and the work actually executed in excavating a square tank in the bed of Ulsoor Tank near the Calingulak.

Description of work	As Estimated		As actually executed		Remarks
	Per	Quantity	Rate	Amount	
Earthwork 12 ft deep 530	400	1	25	25	
do 2 ft do 144	324	1	2323	2323	
do 3 ft do 104	256	1	2597	2597	
do 1 ft do 5	196	1	248	248	
do 5 ft do 5	144	1	2829	2829	
do 6 ft do 3	100	1	3354	3354	
do 7 ft do 14	192	1	128	128	
do 8 ft do 10	3883	1	3883	3883	
do 9 ft do 1			56	56	
Boiling water		1200	2	150	150
Stone lining					
Wooden Traugh	1	1	2356	2356	
Stone Traugh	1	1	27	27	
Bamboo Casing	1	1	49	49	
Stone Cistern	1	1	1086	1086	
Large Picotah	1	1	57.4	57.4	
Small Picotah	1	1	2793	2793	
Sundries	32.3		577.59	74233164367	
Total Estimate	610			41129.11	
Deduct Amount of Estimate already sanctioned	610			78345173450	
Amount requiring sanction				17345	

Extra depth dug on account of the failure of water supply. Stone lining put up for preventing ear the sides from slipping.

in re al and 26 W.

Robert Major P.E. District Engineer

District Engineer's office Bangalore 13th July 1877

Sub

From 16 JUL 77
0901

The District
Engineer
Bangalore

To

The Chief Eng^r
for
Roads and
Buildings Branch
Madras.

Date 13th July 1877.
Recd.

Comparative
Statement for
Excavating a square
tank in the bed of
Usoor Tank near
the Calingulab at
Bangalore —

23rd July/77 J.B.L. 373

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 23rd July 1877
Read the following:—

Head of Service. Imperial

Fund.

Ordinary

Class.

Original Works

Main-head.

Military

Head.

Sub-head. Miscellaneous—Military

Project of which the works form part.

Work. Digging a tank in the Usoor tank near
the Calingulab —

Amount.

Rs. 784

To be carried out by the

Public Works Department.

with G.O. No. 73 W of 23rd July 1877 —

10/7
The sanction herein
awarded has been re-
gistered as Imperial
No. 37 B. of 1877-78 and
conforms Imperial No. 6 W.
of the current year.

The D. C. Bangalore ✓
The Examiner of P.W. Accts. ✓
The Military Department. Dtd 2-8-77

Bulding & Road
Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 23rd July 1877
Read the following:—

From the Dist. Eng^r Bangalore (H. C. N^o 90 d/13th July 1877).

The revised estimate
of Rs. 784 for excavating a
Square Tank in the bed of
the Ulsoor Tank near the
Calingulah, Bangalore, is
sanctioned in lieu of that
sanctioned in G. O. N^o 1 W.
dated 1st May 1877.

Est^d 10/7
The sanction herein
surrendered has been re-
gistered as Imperial
N^o 37 B. of 1877-78 and
canceled Imperial N^o 6 W.

To The D. C. Bangalore ✓ of the current year -
The Examiner of P.W. Accts. ✓
The Military Department. Dated 2-8-77

Copy 1

Sept. of 1877

PUBLIC WORKS.

To the H. B. Bangalore

Dept.

Isr.

Recd.

Encl.

G. O. 23rd July 1877, No. 473 W

Recd. 3/3-3/4

Below Tank near the
Calingulab, Bangalore D.

The revised estimate of
Rs 784 for excavating a tank
in the bed of the — canals.

But no Reg.

Car 19-7-77