

(1) Number of pages 14 pages
(2) Date of repair 15.7.86
(3) Initials of the Referencer 1010

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D.

DEPARTMENT

G.O. No. B.P. No:	14-09 (N)	Press. Mis.
Dated	19.3.1878.	197.

1281

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

19th March 1878, No. 1,409 W.

General.
Account.

No. 293. Read the following paper:—

Part I.—Irregularities with respect to Estimate for the Month of December 1877.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		No. 294. ORDER THEREON. 19th March 1878, No. 1,409 W.
1	Bangalore. Repairing mud wall around Arsenal in the Fort.	...	2,035	2,035	...	It is stated in G.O., No. 31 W, dated 4th January 1878, that the objection should continue as the estimate is still under consideration.	
2	Tools and Plant, New Supplies...	...	1,490	1,490	47	Funds have been provided in G.O., No. 168 W, dated 12th January 1878. Reference has been made to the District Engineer in respect to the objection on account of estimate.	
3	Improving drainage of European Infantry Barracks.	5,500	5,919	419	...	The Government in previous orders on the subject have directed the submission of an estimate by the District Engineer.	The revised estimate is still awaited.
4	New Barracks at Poonamallee ...	...	7,148	7,148	1	In paragraph 4 of G.O., No. 31 W, dated 4th January, the Government state that they await the submission of a revised estimate.	
5	Madurai, Central. Making road from trunk road near Kavalli to salt platform.	...	7,921	7,921	173	The District Engineer reports that the estimate is under revision.	The revised estimate is now under consideration.

1407

Part I.—Irregularities with respect to Estimate, &c.—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
6	<i>Presidency.</i> Repairing upper story of the Superintendent's quarters at the Gun Carriage Factory.	RS. ...	RS. 506	RS. 506	RS. 57	The District Engineer appears to be taking steps for providing estimates for these works which no doubt will be expedited on the orders contained in paragraph 1 of G.O., No. 809 W, dated 18th February 1878.	
7	Repairing green-powder deposit room and granulating house at the Gunpowder Factory.	...	559	559	...		
8	<i>Simlur.</i> Opening the Ennore Bar	...	11,151	11,151	38	The District Engineer reports that a bill for the entire outlay on this work will be submitted to Government for sanction on completion of the work.	A bill for Rupees 11,190 was sanctioned in G.O., No. 1,036 W, of 1st March 1878.
9	<i>Hospetla.</i> Annual white-washing of the Military buildings at Ramandroog.	...	557	557	557	The District Engineer reports that the estimate has been prepared and is now under reference.	
10	<i>Delhary.</i> Tools and Plant ...	...	317	317	33	A reply has not yet been received to the reference made by this office to the District Engineer on the 23rd February 1877.	

Part II.—Irregularities with respect to Appropriation for the month of December 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
1	<i>Bangalore.</i> Purchase of a building occupied by the Garrison Apothecary and Medical Stores.	...	3,025	3,025	...	The District Engineer intends to apply to Government for funds.	
2	<i>Nilgiri.</i> House-rent paid to Captain Nangle, Garrison Instructor.	...	1,400	1,400	...	The District Engineer reported to this office that Government had been addressed on the subject. A reference has been made to the District Engineer on paragraph 2 of G.O., No. 809 W, dated 18th February 1878.	The District Engineer has been addressed on the subject.
3	<i>Presidency.</i> Repairing green-powder deposit room and granulating house at the Gunpowder Factory.	...	559	559	...	The District Engineer reports that an estimate will be sanctioned shortly, but states nothing in respect to an appropriation of funds. A reference has been made on the subject.	
4	<i>Simlur.</i> Opening the Ennore Bar.	...	7,090	7,090	38	The District Engineer reports that a bill for the entire outlay on this work will be submitted to Government for sanction on the completion of the work.	<i>Vide</i> G.O., No. 1,036 W, of 1st March 1878.
5	<i>Clungleput.</i> Opening the Bar at Covelong.	...	2,913	2,913	...	The District Engineer's reply to a reference is awaited. A reminder has been sent.	
6	<i>Hospetla.</i> Annual white-washing of the Military buildings at Ramandroog.	...	557	557	557	The District Engineer reports that an estimate has been prepared. But states nothing in respect to an appropriation of funds. Reference has been made on the subject.	

(True Extract.)

(Signed) L. CONWAY-GORDON, Major, R.E.,
Examiner of Public Works Accounts.To the District Engineers, concerned.
" Examiner of Public Works Accounts.
Esq. E. C. Shunker.
Spare CopiesColonel, R.E.,
Secretary to Government, P.W.D.

GENERAL
ACCOUNT.

Govt. of (1878) Madras.
PUBLIC WORKS.

To

THE DISTRICT ENGINEERS,
CONCERNED.
&c., &c., &c.

Dated 21st March 1878.

Issued

Recd.

Encl.

G. O., 10th March 1878, No. 1,400 W.

THAROH

No. 233-234.

Order of the District Engineer, Madras, in the month of December 1877, under "Imperial, Roads and Buildings".

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated

Recd.

7th March 1878.

Rs. 19,000 1878. Rs. 10,263 3/4.
- 1877 - - 809 11/2.
- 12 Jan - - 16 11/2.
- 4 Jan - - 2 1/2.
- 4 Dec 1877 - 19 5/11.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of December 1877, under Imperial, Roads and Buildings.

Lowry-Jordan

Examiner, P. W. Accounts.
Major R.E.

With order

Ca 15/3/78 R19.3

GENERAL
ACCOUNT.

Govt. of (1878) Madras.
PUBLIC WORKS.

20

THE DISTRICT ENGINEERS,
CONCERNED.

Per. No. 100

Let. No. 100

Isol.

Per.

Per.

G. O. No. 100 of 1878, No. 100 W.

MADEH

No. 223-23

Order No. 100 - Order No. 100
made at the request of Executive
Engineer for the purpose of providing
for the "Imperial, British and French"

3. Improving drainage of European Barracks
Barracks

4. Mounts
New Barracks at Bonamallee

5. Vellore Barracks
Making Road from bank road near Staville
to Salt platform

The Government in
previous orders on the
subject have directed
the submission of an
estimate by the District
Engineers.
In para 4 of S. O. No. 100
dated 4th January the
Government's state that under consideration.
They advise the submission
of a revised estimate
The District Engineer
reports that the estimate
is under revision.

419

5919

5570

4148

7148

"

7921

7921

"

Imperial, Roads and Buildings.

[Chap. XX, Sec. II, Para. 30.]

PART I.—Irregularities with respect to Estimate.

[P. W. D. Form No. 50, Imperial, Roads and Buildings Part I.]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
1	Bengalore. Repairing and wall around Arsenal in the Fort.		2035	2035		It is stated in G. O. 193/18 dated 4 th January 1895 that the objection should continue as the Estimate is still under consideration.	sent at 1109 11/19 1895
2	Tools and Plant for Supplies	1490	1490		44	Funds have been sanctioned in G. O. 1163/18 dated 12 th January 1895. Reference has been made to the District Engineer in respect to the objection in account of Estimate.	
3	Improving drainage of European Infantry Barracks	5577	5919	419		The Government in previous orders on the subject have directed the submission of an Estimate by the District Engineer.	The revised estimate is still awaited.
4	Mounds New Barracks at Bonamallee.		7148	7148		In para. 4 of G. O. 193/18 dated 4 th January the Government state that they await the submission of a revised Estimate.	The revised estimate is now under consideration.
5	Vellore Central Quarling Road from bank road to the station to salt platform.		7921	7921	173	The District Engineer reports that the Estimate is under revision.	

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
6	Presidency Repairing upper story of the Sub-divisional at the Gun Carriage, Factory.		506	506	57	The District Engineer states to be having steps for providing Estimates for these works which would be expedited on the order contained in para 1 of S.O. 11809 dated 18th February 1898.	
7	Repairing Green powder deposit room and granulating house at the Gun Powder Factory.		559	559			
8	Opening the Coromore Bar. Serulur.	11151	11151		38	The District Engineer reports that a bill for Rs 11190 was submitted for the entire outlay on the bonded in G.A. No. 10363. The bill will be submitted to the Government for sanction on completion of the work.	A bill for Rs 11190 was submitted on 11th March 1898.
9	Coimbatore Purchasing two patins Sontee Sereers	490	490	490	190	Reference was made to the District Engineer on the 20th February 1898 reply to which has not yet been received. A Reminder has been sent.	4
10	Hoospetta Annual intake. washing the Military Buildings at Mamandroog.	554	554	554	554	The District Engineer reports that the Estimate has been prepared and is now under reference.	
10	Bellary Tools and Plant.	314	314	314	33	Reply has not yet been received to the reference made by this Office to the District Engineer on the 23rd February 1898.	
						11/11/98 14.3.98. 947 Examiner's Accounts	

14.3.98.
947
Examiner's Accounts

Item No.

Particulars.

Amount
of
Estimate.Expendi-
ture up
to date.Excess
over
Estimate.Expendi-
ture
during
month.Opinion of the District
Engineer, with final remarks
by Examiner.

Orders by Local Government.

(Ex. Wks. Form No. 290)

[Chap. XX, Sec. II, Para. 30.]

[P. W. D. Form No. 50, Imperial, Military and other Services, Part II.]

Imperial, Roads and Buildings.

PART II.—Irregularities with respect to Appropriation. *Month of December 1897*

Item No.	Particulars.	Amount of Approp- riation.	Expendi- ture of the year.	Excess over Appropri- ation.	Expendi- ture during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Bangalore</i>						
1	<i>Purchase of a building occupied by the Garrison Apothecary and Medical Stores</i>		3025	3025		<i>The District Engineer intends to apply to Govern- ment for funds.</i>	
	<i>Nilgiris</i>						
2	<i>Household goods sent to Capt. Kangle Garrison. In- spectors</i>		1400	1400		<i>The District Engineer reported to this Office, that Government had been addressed on the subject. A reference has been made to the District Engineer in para 2 of S. O. No. 300 dated 13th February 1898.</i>	<i>The District Eng. has been addressed on the subject.</i>

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
3	<i>Presidency.</i> Repairing Green powder deposits, room and granulating house at the Gunpowder Factory		559	559		The District Engineer reports that an estimate will be submitted shortly, but states nothing in respect to an appropriation of funds. A reference has been made to the subject.	
4	<i>Sirur.</i> Opening the Ennore bar	7090	7090	2913	38	The District Engineer states that a bill for 1036 W of 1 st March 1898 is outlay on this work will be submitted to Government for sanction on the completion of the work.	<i>Vide G.O. No. 1036 W of 1st March 1898.</i>
5	<i>Chunglepudi.</i> Opening the Bar at Corvelong		2913	2913		The District Engineer states that an estimate will be submitted to Government for sanction on the completion of the work.	
6	<i>Gorspetta.</i> Amalgamating the Military Buildings at Namandrog		557	557	557	The District Engineer reports that an estimate has been prepared but states nothing in respect to an appropriation of funds. Reference has been made on the subject.	<i>Survey - 14.3.78.</i> Examiner & Philosopher - 967 <i>1409</i>

Chunglepudi.
W. P. H. A.
1409

Chap 2916

COL. of (1878) (1878)
PUBLIC WORKS.

N. S. Conner

19 Mar 1896

Los.

Objectionable Items
Orders on statement of -
in the acts of Executive
Officers for the month of
Dec 1877 under "Imperial
Building & Roads".

John R. R.