

2278

To W.

The order calling
for progress reports
on the hearing operations
in the Anantapur Dist.
together with the first
report received, was
submitted to you on
the 6th instant, & does
not appear to have been
returned to the Office.

Cu
13.3.85

Here with

lll
13.3.83

To W

Proposed with your
approval, to communicate
these reports to the Rev.
Superintendent.

Cu
14.3.85

Progress Report of Work done by the Detachment of Queen's Own Sappers and Miners
during the month of February 1885.

Date	Locality	Nature of work done	Numbers of Sift	Owner's name	Full depth of boring	Depth at which water is found	Nature of soil	Remarks
1 st								
2 nd	Gooty		185	Pinjara Ellana	3 1/4	abandoned	Hard Lime Stone	Sunday. Boring operations in progress at Lorkapalli near Gooty. Engaged in packing tools &c. Sappers marched to Anantapur Awaiting orders from the Collector
3 rd	Anantapur							
4 th to 6 th								
7 th to 12 th								
13 th to 28 th								
			27	Bojisetti Giddappa	14 1/2 ft	14 ft	2 ft Black earth, 5 ft red gravel, 7 1/2 ft white gravel	
			27	do	9 ft	9 ft	9 ft white gravel	
			19	do	12 ft	11 ft	3 ft Black earth, 10 ft white gravel	
			80 & 81	Annisetti Madipana	9 ft	7 ft	2 ft Black earth, 7 ft Sandy white gravel	
			113	Annisetti Nallanna	10 ft	8 ft	2 ft Black earth, 8 ft Sandy white gravel	
			176	Bandei Sanjeeva	9 ft	6 ft	1 ft Black earth, 8 ft soft lime stone	
	ice		170	Jangalapalli Josi Coile	11 1/2	9 1/2 ft	2 ft Black earth, 9 1/2 ft white sand	
			139	Ladasiva Reddi	14 ft	12 ft	3 ft red gravel, 11 ft hard white stony gravel	
							At 12 ft, rock was reached and the bore was abandoned, another site 15 yards off was selected and the boring is now in progress	The soil bored through, although not suitable for chisel work, was very hard for auger work, hence the small progress made.
			do	do	10 ft		Depth bored up to date. 2 ft red gravel, 2 ft lime stone, 6 ft white gravel	The pinning and clearing out the auger, occupies a considerable amount of time daily.
			161	do	14 ft		Work in progress, depth bored up to date, 2 ft black earth, 2 ft soft lime stone and 10 ft hard lime stone	

Executive Engineers office
of Bellary 7th March 1885

* The collector was written to at once (about the 3rd Instant) to depute one of his officers to point out any sites for well boring. but no orders were received from him until the 12th February/85.

(Signed) S. B. Clarke Major R.E.
Executive Engineer.

Suptg Engr's office
Bellary 1st March 1885

(Copy)
No. 2524 Submitted to the Chief Engr. P. D. S. for information
Henry Vincent Lt. Col.
Suptg Engineer 3rd file

From *M. 2278*

The Suptg Engineer

3rd Circle
C.M.

To

The Chief Engineer

P. N. D.

Madras



Dated 11th }
Recd } March/85

Previous Report (No 1584)
sent to M. 6-3-85

B. 1584 dated 19 March/85

No 2524
in

Progress Report of
Work done by the Detach-
ment of Sappers and
Miners during the month
of February 1885

W. H. Withers

B. 1584 dated 19 March/85

Communicated
to the Rev. Dept. in
continuation of G.O.

No 698. W dated 19th

March 1885

Cd.

14.3.85

W.

14.3.85

on 1584

7:40
Some information ought to have
been given in reports water pump
recently run had been washed at
this report was prepared.

Yes. This should
be noticed to S. E.

To
The Rev. Dept.
14.3.85
14.3.85
14.3.85