

- (1) பக்கங்களின் எண்ணிக்கை 8
 (2) புதுக்கித் திருப்பிய நாள் 20/05/1991
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/5

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

148

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1296	அக்கம் பலவகை
நாள் :	23-4-1892	198

20

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

4 Sheet

2



1296/1

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following paper:—

From the Director of Public Instruction, by 31st March 1892 No 4543, Submitting for early sanction plan and estimate for constructing a new latrine for the school of Arts at a cost of Rs 1840-
Rs one thousand eight hundred & seventy.

Order, 8th April 1892 No 312.

The plan and estimate are approved and will be transferred to the Public Works Department.

(True Extract)

Alfred H. H. H.
Asst. Secy.

50

The Public Works Department
(with plan & estimate)
" Director of Public Instruction

1/14

1296
2

Govt. of 18 Madras.

To

The M.D.

Enclos 3 (Plan)

Recd: 12-4-92

Proceedings, dated
No. 312 8-4-1892

Subject.

Approving the plan
& estimate for a
new latrine for the
School of Arts.

Public Works Department.

Caution

TECHNICAL NOTE.

Current No. 15-4-50

Letter No. 312

Dated 8 April 1892

From the School of Arts

Name of Work Latrine for the School of Arts

District at Madras

Taluk

Amount of Estimate Rs. 1870.

Do. of Revised Estimate

G.O. sanctioning original estimate No.

dated

Difference. More

Less

PARTICULARS OF ESTIMATE.

Main Building	Rs.	1870
Subsidiary Buildings	"	1741
Contingencies	570	87
Petty Supervision	270	42
Land compensation	"	

Total Rs. 1870

PARTICULARS OF CONSTRUCTION.

Surface soil not stated
Sub soil do.
Foundations 3 feet deep, the lower one foot
of cement & the upper 2 feet
of clinker bricks in chumam.
Basement not stated
Walls Stock bricks in chumam

Plastering *interior with Madras Cement*

Pointing *interior with lime & sand composition*

Flooring *of concrete 9" thick & planed with cement.*

Roofing *Mangalore tiles on teak rafters*

Roof timbers *of teakwood*

Scantlings *are correct from the plan*

Doors and Windows *teakwood battens*

Lightning Conductors

Rates *are fair*

The *estimated* area of the ~~main~~ building is *911* square feet, and the cost per square foot will be Rs. *2.0.11.*

The Plan and Estimate have *been* countersigned by the *Director of Public Instruction*

and *approved* in the *Educational Department.*

Department.

REMARKS.

The estimate has been framed at the request of the Supt. School of Arts, it provides for constructing a latrine with 12 seats for teachers & pupils to be built on the south west corner of the compound. The plan is prepared on the standard design prepared by the Sanitary Engineer to Govt.

Provision is made in the estimate for laying Red Hills water pipes to the washing room

13.11.92

B

No. 1296 W of 23^d April 1892
PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

12⁹⁶/₄
Read the following

Prop. in the Educational Dept. No: 312 d/8 April 1892

The estimate, amounting to Rs. 1870, for constructing a latrine for the School of Arts at Madras, is returned to the Consulting Architect for sanction and execution from the minor works grant to his division.

over 11.4.92

S 21/4

To
The C.A. to Govt. *12/4*
with 3 encls.

R.S.

~~tho~~

~~tho~~

No. 1296 Wd/23-4-92

(4)

washing down

~~tho~~
12-11-92

90 other