

- (1) பக்கங்களின் எண்ணிக்கை -/6-
 (2) புதுக்கித் திருப்பிய நாள் டிசம்பர் 1999
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 16/8

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

01/12/99 துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	2099	அச்சகம் பலவகை
நாள் :	16.8.1813.	198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது



Proceedings of the Board of Revenue
(Land Revenue)

Dated 10th June

1893

No. 3496 Rais

READ

The following letter from J. C. Laxminarayan Esq. Superintending Engineer, V Circle, to M. Hammock Esq. Collector of Poonah District, dated 26th May 1893 No 260 Mo.

Advancing to Proceed-
ings of Government in the
Revenue Department of 6th March
1893 No 917 passing orders on your
letter No 496 Eng of 3rd February
1893 communicated with P. W. D. C. O.
No 678 W of 13th March 1893. I
have the honor to forward herewith

herewith for your approval
and transmission to Govern-
ment for sanction enclosed
estimate of Rs 5380 with
accompaniments as per margin
for improving the Sub Collector's
office at Lindinamam and
providing Racks for the Record
room.

- Enclosures of
- 1. Report
 - 1. Detail Estimate
for improvement
 - 1. Abstract - do -
 - 1. Plan of record
room
 - 1. do - and side
elevation
 - 1. do. Sub Collector's office
 - 1. Detail Estimate
for record rack
 - 1. Abstract - do -
 - 1. Plan of record
rack arrangement
- 9.

Endorsement thereon
by the latter office dated
31st May 1893 No 00 824

Forwarded through
the Board of Revenue for
approval

Resolution

²⁰⁹³
Resolution dated 10 June 1893, No 3676

Submitted to Govern-
ment with reference to
Government Order, dated 6th
March 1893, Mic. No 917, R.D.

G.O. No. 6780
18/6/93

2 Pces

[True copies and Abstract]

Recd
Acting Secretary

To
The Secy. to Government
R.D. ✓
with 9 Enclosures

(1893.)

REVENUE DEPARTMENT.

~~ABSTRACT.~~

Current Number 4457

Endorsement C.D. No. 2633 mis.

From

The Board of Revenue.
Land Revenue.

3 P.W.

The estimate amounting to Rs 5380/- is approved and will be transferred to the Public Works Department for sanction.

Secretary to Govt.

Revised 20.7.93

Ootacamund, 15th July 1893.

Dated 10th June 1893

Received 14th June 1893

Enclosures 7 (4 blank)

No. 3496 mis

To

The Commissioners of L. Revenue
P.W.D. with enclosures. ✓

SUBJECT.

Submitting for the sanction of Govt estimate for improving the Sub-Collector's Office at Indivanam, South Arcot District.

2/2

3/8

Endorsement

11/8-7

P.W.D.

Note by the Chief Engineer.

2097/4

4 P.W.

The undersigned considers that it will be better to allow the cross walls in the clerks and record rooms, which it is proposed to take down, to remain. It is not advisable to have a long building of this sort without some cross walls.

E. W.

11/8/93

12/8

Public Works Department.

Current No. 6424 2071/5
 Letter No. 2655
 Dated 15 July 1895
 From the Revenue Department

TECHNICAL NOTE.

Name of work Improving the Sub-Collection
 Office at Tindivanam, South Coast District
 Amount of Estimate Rs 5380

This estimate has been framed with
 reference to C.P. W. 678 W dated 13th
 March 1895 & provides for improving
 the Sub-Collection Office at Tindivanam
 & providing blackwood record
 racks for the record room.

The amount of the estimate is
 made up as follows:-

Improving the Sub-Collection Office	Rs 4070
Providing record racks	1310
Total Estimate	Rs 5380

From the plans submitted it will
 be observed that the existing build-
 ing is very low & badly ventilated
 & lighted. It is therefore proposed
 to remove the existing corrugated roof
 raise the walls & feet above the new
 ground & remove the main rooms
 with Mangalore tiles laid over teak
 rafters & ceiled with 1/2" teak planks
 supported by teak trusses & pillars.
 In order to admit light in the main
 rooms, 24 clear story windows are
 proposed for, each 4' x 2' just above
 the verandah roof.

The wall at the north end of the building is stated to be cracked in several places, it is proposed to rebuild this wall with relieving arches over the windows, two cross walls in the rear end & clerks room are to be removed & the two archways in the rear room which are stated to be low, removed & rebuilt so as to afford greater headroom. The verandah roof will be removed & replaced with old pan tiles & the brick floor which is much cut up removed & concrete floor substituted.

The rear room is proposed to be fitted, at the request of the Sub Collector, with leak proof racks, as per design appended in G.O. W. 802 W dated 19th March 1891.

The soundings for roof timbers are correct for a Mangalore tiled roof.

The rates are fair.

The estimate has been counterchecked by the Collector & appended in the Rev. Dept.

It will be observed from the reports accompanying the estimate that the existing walls are cracked in several places & tied with iron rods. It is now proposed to throw additional weight over these cracked walls by building to an additional height of 6 feet & reducing the weight of the roof by substituting Mangalore tiles. If the cracks are serious there may not be this extra weight of masonry & it may be necessary to introduce relieving arches at places for which no provision has been made in the estimate.

2099 ✓

estimate.

As the verandah roof is to be removed, it might be well if it could be done on corbels & wall plates instead of letting the rafters end in the wall. The rafters in this case are of palampoor.

X

The amount of the estimate has been reduced from Rs 5350 to 5390 owing to an error in calculation, making the subhead "removing roof".

2099 SA
Cm 6404

Dr

Draft sanction submitted. List annulled by S. W. may be revised with reference to J's remarks.

Cm
27/7/93

The building appears to have been thoroughly examined & studied the proposals made with do - The roof proposed weighs about 1/4 of the weight of the old roof, but it will not be so evenly distributed on the walls - I should say that it would

be better, unless
there are good
reasons to the
contrary, to allow
the cross walls
proposed to be
taken down, to
remain -

all
9-8-93

I agree note to
that effect. It is not
advisable to have a
large building of this
sort without some
cross walls.

HH

10-8

N^o 2099 W of 16 August 1893

PUBLIC WORKS DEPARTMENT.

709/6

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Endorsement in the
Revenue Dept. on Proo
of the Board of Revenue, (M^o N^o 2633 dno. of 16 July 93,
Land Revenue, N^o 349 dno.
of 10th June 1893
Note by the Chief Engr. P.W. Dept.
dated 11th August 1893

S. P. R.

15 Aug.

The estimate
amounting to Rs. 5,380
for improving the Sub-
-Collector's office at Indi-
-vanam in the South
Arcot District, and providing
teakwood racks for the
record room, has been
reduced to Rs. 5,370 by
correcting an error in
calculation under the
subhead "removing roof"
and the estimate as amended
is sanctioned for execution
when funds are available.

2. This sanction has
been registered as Provincial

N^o 73 W of 1893-94
and classified as Civil
Buildings Original Works.

3. With reference to the
Chief Engineer's remarks,
the cross walls referred to
to should not be removed. *Induram South Street*

all
9/8/93

DISPATCHED
1893

S. E. F. C. L.
with 9/8/93
In ar. P. W. acc'ts
Revenue Sept.

Cu
all 7-8
for 11-8

20/9
2

C No. 6404

Govt. of 1893 Madras.
PUBLIC WORKS.

Dated

Recd.

Encl.

60. 16 Aug 1893 No. 20994

Sub-Collector's
office at Tiruvannamalai

Estimate of Rs 5370
for improving the
in S. Arcot St. and
providing the stone
pavement for the second
road sanctioned
with remarks.

25/8/93

20. 17. 1893