

- (1) பக்கங்களின் எண்ணிக்கை 4
(2) புதுக்கித் திருப்பிய நாள் 10/9/1
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் சு

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PW துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	<u>2301</u>	அச்சகம் பலவகை
நாள் :	<u>7.9.1893</u>	<u>198</u>

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

92

2301
22/1

Letter from the Executive Engineer
No. II Penigar Division, to the Superintending
Engineer vi Circle. No: 1520 dated 22nd Aug/93

With reference to your endorsement
No: 213. P. R. on the Chief Engineer's memo.
10. 8. 93
No: 2817. C I have the honor to inform you
7. 8. 93
that I have carefully inspected the Matta
parai tank and the only way to prevent
damage from the breaching of the bund
will be to provide inlets and an outlet
to the channel above the surplus sluices.

2. I have roughly estimated these works
at Rs. 4,000, but I think that an inlet
near the surplus sluices will have to be
constructed in any case.

3. To make the position clear I have
commenced a survey of the tank. For since
the lands belong to a Zemindary there are
no maps. and this together with the plans
and estimates for the proposed works will
be forwarded by the end of the month.

NR 233 PR.

Copy submitted to the Chief Engineer
P. M. D, with reference to his No: 2817. C of
the 7th August 1893. A further report will
be made on receipt of the plans and
estimates promised by the Exec. Engineer.

2. It will be seen from this office
no: 162. P.R. of the 18th July 1893, that the ²⁸¹⁷₇₋₈₋₉₃
estimate for putting the bank and surplus
channel in an efficient order amounts to
Rs. 3560.

Mr. Badger Major R.E.
Supt. of the office. & Superintg. Engineer
Trichinopoly. 25th August 1893
26/-
vi. circle

2301
✓

P. W. CURRENT No. 7393

no 19228/4-3.87 no 883-428 16. 11. 91
- 9775 6 18. 12. 91
- 1091 3 23. 12. 92
- 21728 7. 8. 90

From
The Supt. Engineer
V. v. v.

To
The Chief Engineer
P. W. D.

No 2301 W. 7. September
1893

W. 7. 93

The further report
promised by the Supt. Engineer
will be awaited

No 233 PA

Dated 25th 2 August 1893.
Despd. 26
Recd. 28. 8. 93

JH
31.8

W. 7. 93

Mattaparaia Tanks:—

Submits copy of letter
from the Exec. Engr. No. 2 Serivan
on reporting that the only
way to prevent damage from
the breaching of the bund will
be to provide a ditch as an outlet
to the channel above the one.
plus sluices of — & that he
has roughly estimated these
works at Rs 4000.—

Note. It seems clear
that it will be
cheaper to get to
repair the tanks.



S.E. Circle

250
Hm 31-8.

14/9

9-11/9

J. C. 9. 14