

Public Works Department.

Current No.

8465

Letter No.

2611

Dated

18 November 1895

From the

Secretary's Dept.

NOTE BY TECHNICAL SECTION.

Name of work

Extending & improving the
Protestant Cemetery at Patheram,
in the Chingleput District.

Amount of Estimate Rs 2810.

The revised plan & estimate now
under review, amounting to Rs 2810,
have been revised owing to an
omission in flooring in the orig-
inal estimate amounting to
Rs 2410, noticed in G.O. No. 13044
dated 24th May 1894 and to the
substitution of a better design
for the porch.

The original design provided
no gables faces over the side
walls of the porch, nor for or-
namental pillars with
pinnacles in front, moreover
the entrance was through a
low segmental archway but
the revised design provides
a Gothic one & is by far a
better design than the former
one.

The nature of surface & sub-
soils are now reported to be

It seems necessary to
return the estimate for
further explanation. It was
stated in the original report
that it had been ascertained
that there was sufficient
soil for burial purposes;
but, as observed by the
Chief Engineer in his note
dated May 19th 1894, the
nature of the surface and
subsoil was not stated.

It is now reported to be
good, and good, if
hard, can scarcely be
considered a suitable soil
for a cemetery.

2 The concrete foundations
of the porch might with
advantage be increased
by 4 feet in width, and
those of the compound
wall by six inches.

CONY

1795

2. The concrete foundations of the Porch might with advantage be increased by a foot in width, and those of the compound wall by six inches.


L 20/11

copy
20/11

No 1304 W of 24-5-9.
2325 W of 9-9-92
959-60 W of 24-4-95

No. 3605 Cd/22nd November
1895

T to
B



The S.E. II write,
with original papers,
to be returned.

23/11

gravel.

The depth of foundations for the Porch has been increased from 3 feet, (provided for in the original estimate) to 4 feet as per revised estimate. The latter is made up of 3 feet concrete & one foot of masonry. Other particulars of construction are the same as those described in T's note dated 18th May 1894 on the original estimate.

The soundings of crop timbers are correct & the rates are fair.

The revised plan & estimate have not been countersigned by the Venerable the Archbishop of Madras, but they have been forwarded by that officer for the sanction of Govt.

The plans & estimate have been approved in the Ecclesiastical Dept.

[Signature]

14. XI. 95.

P.S. Provision has been made for removing the existing gate & giving the same in Porch also for sinking a well, levelling ground & discharging the existing masonry drain.

[Signature]

for the proposed extending
as the work will therefore
be brought forward
for inclusion in the
next year's budget.

Cross
19.5.94
J.S.
21/5/94 S.95

The Hon. the Chief
Secy. for favor of
cemetery etc.

S. E. v Circle ✓ 4 2/6
with plans & etc
Eccles. dept

all 22/5
R 24/5

No 3605 C of 22nd November 1895

Memorandum.

Endorsement in the Ecclesiastical Department
No 2611 of 1st November 1895, on letter from the
Venerable the Archdeacon of Madras, No 2316,
dated 19th October 1895.

C. No 8465

* Extending and improving
the Protestant cemetery
at Pallavaram.

G.O. No 1304 Wd 20-5-94

DESPATCHED
21 NOV. 95

Forwarded to the
Superintending Engineer
v Circle for further
explanation. It was
stated in the original
report that it had been
ascertained that there
was sufficient soil for
burial purposes: but, as
observed by the Chief
Engineer in his note
dated 19th May 1894,
the nature of the surface
and subsoil was not
stated. It is now report-
ed to be gravel, and
gravel, if hard, can
scarcely be considered
a suitable soil for a
cemetery.

2. The

No. 1304 W. d. 24th May 1894

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

from the Venerable the Archdeacon H.E. No. 1775 d/7.4.94.
Endorsement thereon in Eccles. dept. (.. 785 d/21.4.94)
Note by the Chief Eng. P.W.D. (.. d/19.5.94)

The estimate of Rs. 2410 for extending the Protestant cemetery at Pallavaram in the Chingleput District is returned to the Supt. Engineer for sanction.

2. Attention is called to the note by the Chief Engineer.

3. It appears from para. 3 of the Venerable the Archdeacon's letter No. 1576 dated 19th Aug. 1893 that there is no immediate necessity

* vide C.O. 2325 W d/9.9.93

No. 1304 W. d. 24 July 1894

Public Works Department.

Current No. 3132

Letter No. 185

Dated

21st April 1894

From the

Public Works Dept.

NOTE BY TECHNICAL SECTION.

Name of work

Extending the Protestant Cemetery at Pallavaram, Chingleput District

Amount of estimate Rs 2410

This estimate has been framed with reference to C.O. No. 2325 W. dated 9th September 1893 & provides for doubling the area of the existing cemetery at Pallavaram by adding an extension on the north side 207' x 153', as shown on the survey plan.

The existing north compound wall & porch are to be dismantled & a new porch built in the west wall with an arched entrance 10 feet wide & with two side rooms, each 13' x 8', one room for the use of the chaplain & the other as a store room, as per plan.

The ground proposed to be taken up is stated to be unused &

Note by the Chief Engineer P.W.D. - 38

No provision has been made in the estimate for flooring the side rooms of the new porch. This should be included. The nature of the surface and subsoil should also have been stated.

Est
Ootacamund
May 19, 1894

W.

This estimate, being under Rs 2500, is within the power of sanction of the S.E. It is not clear why flooring the side rooms has been omitted. If included the estimate will probably still be within the S.E.'s powers.

2. T states that by substituting a brick in clay for a brick in mortar compound wall a saving of Rs 164 might be effected. I think however that it would be preferable to keep to brick in mortar as provided.

3. The nature of surface and subsoil should be stated.

CA 821
19/5/94

L 195

P. W. CURRENT No. 3132

ECCLES. (1894) DEPARTMENT.

No. 1775

From

THE VENERABLE W. WESTON ELWES, M.A.,

Archdeacon of Madras,

To

The Hon.
the Chief Secretary to Gov.

CHIEF SECRETARY
GOVERNMENT OF MADRAS

Dated April 7
Received 8th April - 1894.

Encl. 6 (3 plans)

No.

SUBJECT.

Forwarding for the favorable
consideration & action of
Govt an estimate for extending
the Pallavaram Cemetery
amounting to Rs 2,410...

(6 enclosures)

Transferred

H.M.

Encl. No. 785

19/4

Approved and
transferred to the
Public Works Dept.

Chief Secretary

25/3

9/4

Octagonum
21st April 94

2 The P.W.D. (with 6 encls.)

for information
to be decided
in light of plan
in Govt plan
24/5
25/6/94

Provision has been made for
building the compound wall in
steps, 5 feet above ground level
on a bed of concrete foundations
2 feet deep to suit the nature
of the ground surface.
The estimate provides for
building the ~~compound~~
compound wall with brick in
mortar same as that of the ex-
isting wall, but if brick in clay
be used, a saving of Rs 164 will
be effected.

Provision has been made for en-
stomping a culvert over the ex-
isting masonry drain in centre
pathway for sinking a well in
the extension & for two iron grates
openings in compound wall over
the masonry drain.

The porch is to be constructed
with 2 side rooms each 13' x 8' &
a centre passage 10 feet wide
with gate pillars & shutters in
front, as per plan.

The nature of surface & sub-
soils are not mentioned. The
foundations of the porch walls are
to be of concrete laid to a depth
of 3 feet. The basement is to be
raised one foot & the superstructure
walls of the side rooms raised
9' 5" to bottom of timber & 11' 6" for
the centre passage & built of brick
in chunam. The roof of the
passage is to be tiled with man.

Thatchers tiles laid over teak
rafter, with rafters placed 18"
apart from centre to centre &
that of the side rooms terrace
with brick on edge for over look
joists. Doors & windows are
to be of the descriptions noted
in the estimate of timberwork
& painted with 2 coats of Sil-
icate paint.

The scantlings allowed for
roof timbers are correct & the
rates are fair.

No provision has been made
for flooring the side rooms of
the porch, this appears to be
necessary.

The plans & estimate have
not been countersigned by
the Venerable the Archdeacon of
Madras but they are forwarded
by that officer for favorable
consideration. They are however
approved in the Ecclesiastical
Dept.

W.R.-ga.

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobt. of {1894} Madras.
PUBLIC WORKS.

Dated May, 24th.

Recd.

Encl.

G.O., 24th May 1894, No. 1304 W.

MAY.

Protestant Cemetery at
Pallavaram

Estimate of Rs. 2,410 for extending the
— in the Chingleput district, returned with
remarks to the Superintending Engineer,
V Circle, for sanction.

ECCLESIASTICAL DEPARTMENT,
NUNGUMBAKUM,

Madras, April 7 1894.

No. 1775

From

THE VENERABLE W. WESTON ELWES, M.A.,
Archdeacon of Madras.

To

The Hon: the Chief Secretary to Govt

Sir, With reference to my letter No 1576
Aug. 19. 1893, to S. G. No 3325 N. Sep.

9. 1893 communicated to me in S. G.
Sept. 12. 93 to 96 Ed: Depart. I have

the hona to forward for the honorable
consideration & orders of Government
an estimate for extending the Pallavaram
Cemetery amounting to Rs 2,410

I have the hona to be

Sir
Yours most obedient servant
W. Weston Elwes
Archdeacon of Madras

Sanctioning & then
— & calling for
estimate. Govt not
now available

Enclosures 6.

- 1 Estimate
- 1 Report.
- 1 Site Plan
- 1 Plan of culvert
- 1 Plan of road
- 1 Gate way
- 1 Survey of Cemetery
- 1 showing proposed
- 1 extension

W. R. G. A.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

From the Venerable W. WESTON ELWES, M.A., Archdeacon of Madras, to the Chief Secretary to Government, dated Nungumbakum, 7th April 1894, No. 1775.

With reference to my letter No. 1576, dated 19th August 1893, and to G.O., No. 2325 W., dated 9th September 1893, communicated to me in G.O., dated 12th September 1893, No. 76, Ecclesiastical Department, I have the honour to forward, for the favorable consideration and orders of Government, an estimate for extending the Pallavaram cemetery amounting to Rs. 2,410.

No. 785, Ecclesiastical.

Approved, and transferred to the Public Works Department.

OOTACAMUND,
21st April 1894.

(Signed) J. F. PRICE,
Chief Secretary.

Note by the Chief Engineer, Public Works Department.

No provision has been made in the estimate for flooring the side rooms of the new porch. This should be included. The nature of the surface and sub-soil should also have been stated.

OOTACAMUND,
19th May 1894.

(Signed) J. PENNYCUICK, Colonel, R.E.,
Chief Engineer, P.W.D.

ORDER—dated 24th May 1894, No. 1304 W., Public Works.

The estimate of Rs. 2,410 for extending the Protestant cemetery at Pallavaram in the Chingleput district is returned to the Superintending Engineer, V Circle, for sanction.

2. Attention is called to the note by the Chief Engineer.

3. It appears from paragraph 3 of the Venerable the Archdeacon's letter No. 1576,* dated 19th August 1893, that

* *Vide* G.O., No. 2325 W., dated 9th Sept. 1893. there is no immediate necessity for the proposed extension; the work will therefore be brought forward for inclusion in the next year's budget.

(True Extract.)

Under Secy. to Govt., P.W.D.

To the Superintending Engineer, V Circle, with plans and estimate.
„ Ecclesiastical Department.

Exd. O. A. Munisawmy.
Spare Copies

104129 25-4-24

under

Govt. of 1894 Madras.
PUBLIC WORKS.

cn 3192

25/5/94

Dated

Recd.

Encl.

G.O. 24 May 1894 No. 130469

Protestant Cemetery
at Pallavaram.

Estimate of Rs 2410 for
extending the in the
Chingleput Dist. returned
with remarks to the
Suptg. Engineer & High
for sanction.

80
80
4

24/5 24/5