

N^o 728
Govt. of Madras.
PUBLIC WORKS.

Urgent

9/2/95

Dated

Recd.

Encl.

G.O. 8/2 1895, No. 3274

Government House,
Ootacamund.

Estimate of Rs 3000 for
constructing stables at—
sanctioned, with remarks,
for immediate execution,
the amount appropriated
from the Provincial reserve.

100/4

1-4

memo. No 346 C, dated 30th
January 1895.

3. Attention is drawn to
the Chief Engineer's note re-
corded above.

4. The sanction accorded
in para 1 of these Proceedings
has been registered as Pro-
vincial No 110 W of 1894-95
and classified as Civil
Buildings, Original Works.

CMS
5/2/95 S.

Urgent

Estimate for constructing
stables at Government
House, Ootacamund.

T. H.
B. G.

DESPATCHED
15 FEB. 95

The Suptg. Engr. to Civil
with 4 Encls.
" Exar: P. W. accounts
" Military Secretary to
H. G. the Governor.

Rev.

E. 6/228/2.

No 3276 of 8 February 1895

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Letter from the Military Secretary to H.E. the Governor,
No 40 dated 31st January 1895.
Note by the Chief Engineer P.W.D. of 6 February 1895

The estimate amounting
to Rs 3,000 for constructing
stables at Government House,
Cotacaimund, is sane-
tioned for immediate execution,
and the amount is appro-
priated from the Provincial
reserve.

2. The question whether
this estimate shall form a
portion of the general
estimate of Rs 7,79,150 for
Government House, Cotacaimund,
or be treated as an inde-
pendent one, will be decided
on receipt of the information
called for from the Super-
intending Engineer in
charge.

Square 2 bricks of brick in corner
on a foundation of 3 feet in depth,
the lower 2 feet of which will be
laid with concrete, the interior
diagonal walls will be 1'2" thick
& built of brick in clay over a
foundation of 2 feet in depth, the
lower 1 foot will be of concrete.
The central pillars will be 13'3"
high built in 2 footings, the lower
7 feet 2 feet square & the upper
6 1/4 feet 18 inches square. The
walls & pillars will be plastered
with 2 coats of chunam
& whitewashed. The roof will
be of mangalore tiles laid over
teak rafters & vented with
with a roof ventilating
tile to each stall. The doors
& ventilators will be as
described in the estimate.
A corrugated iron shutter
fitted to iron framing 2" x 1/2"
Provision has been made
for a V shaped drain in the
stables also for teakwood
key racks & bamboo cross
bars.

The rates are fair & the
quantities for roof woodwork
are correct.

No site plan accompanies
the estimate neither has the
nature of surface & subsoil
been mentioned.

The estimate has been
Countersigned by the District

Information concerning
the soil required

District Engineer to H.E. the
Governor & submitted for the
Sanction of Govt. with the remarks
that the work may be considered
as urgent.

If the foundations are to be
built of concrete to ground level
in lieu of ~~partly~~ partly concrete
& partly brickwork, the cost
will be Rs 150 with concrete
projecting one foot on either
side of the masonry.

The present foundation
will be of concrete
recessed

The mention has been made
as to whether this estimate will
form a portion of General esti-
mate of Rs 7,79,150 for Govt. House
Cotacaimund.

S.W.
B

Public Works Department.

No. 3276 of 8 February 1895

Current No. 128

Letter No. 40

Dated 31st January 1895

From the Military Secy. to the Governor.

NOTE BY TECHNICAL SECTION.

Name of work Constructing stables at Govt. House. Odisanmud.

Amount of estimate Rs 3000

The plan & estimate under review provide for constructing stables for 8 horses at Govt. house. Odisanmud.

The stables will be built 49 feet long & 28.4' broad, ex. internal dimensions, & will be divided into 8 stalls by a longitudinal & cross passage 6 feet wide in the middle 6 feet wide, thus forming 4 blocks of 2 stalls each, as per plan.

The stables will be built of pillars & intermediate walls, the side pillars & walls will be raised 7 feet & the ends gabled with a circular ventilator 2 feet in dia. in each gable.

The pillars will be 2 feet square

The plan shows 10 stalls

Plan shows 2 blocks of 5 stalls in each block.

T for sup. construction

CCP

4-55

It is submitted that the centre of the stables is a passage & not stalls. consequently there are only 8 stalls & not 10. please see pencil entries on plan.

4-55

C.L. 728. P.W.D.

Note by the Chief Engineer P.W.D.

20
The foundations are proposed to be laid partly of concrete and partly of masonry. The undersigned considers that they should be of concrete throughout to ground level and two feet broader than the masonry immediately above.

2. No site plan has accompanied the estimate ^{nor has} the nature of the surface and sub-soil ~~has~~ not been reported. The Superintending Engineer will furnish this information.

C.M.S.
S. 5-95
S. 2-95

R.W.

P. W. SUPPLY No. 728

1895

From

Major the Honble R. T. Lawley
Military Secretary to the
Right Honble the Governor

To

The Secretary to Government
Public Works Department
Madras.

Date 31st January } 1895
Received 2 Feb. }

No 40
Enclosures 3. H. (1 plan)

Forward for sanction of Government
an Estimate for Rs. 3000/- for constructing
stable for 8 horses at Government House
at Ootacamund.

C.M.S.
2-95

Urgent.

No. 40.

GOVERNMENT HOUSE,
Quindy
31st January 1895.

From

MAJOR THE HONORABLE R. T. LAWLEY,

MILITARY SECRETARY TO THE

RIGHT HONORABLE THE GOVERNOR,

To

*The Secretary to Government
Public Works Department
Chepak.*

SIR,

In forwarding duly approved a plan and estimate amounting to Rs. 3000/- for constructing stables for 8 horses at Government House, Ootacamund, I have the honour to request that you will be so good as to obtain the sanction of Government for the same.
I trust that this work may be considered as urgent.

I have the honor to be,

Sir,

Your most obedient Servant,

R. T. Lawley Major,
Military Secretary.