

Public Works
Marine (1896) Department.

G.O., No. 23424

DATED 14/8/96.

[Despatch Abstract.]

Objectionable Steam
orders ^{supplemental} statement by
in the accounts of the Comptroller
Architect & Co for March 96.

25. 299 2578

Consulting Architect

DIVISION.

Divisional statement of objectionable items in the accounts

Item No.	No. in the schedule.	Particulars of each item.	AMOUNT				
			Of estimate or item.	Expended up to date.	Appropriated during the year.	Expended during the year.	Expended during the month.
			Rs.	Rs.	Rs.	Rs.	Rs.
		<i>Provincial Civil Works</i>					
		<i>Grant of Estimate</i>					
1	7	Tangry, Special pump 8" cylinder - charges incurred for testing - up to March 1896.		174			174
		<i>Excess over Estimate</i>					
2	1	Government Almaternity Hospital Madras - additions to -	34269	35107			37
		<i>Excess</i>	838				
3	8	Her Majesty's Penitentiary - minor additions to -	2154	2158			135
		<i>Excess</i>	4				
4	10	Grant of appropriation General Hospitals & Connected buildings - minor additions to -				3227	48
		<i>Excess over Appropriation</i>					
5	3	Govt. Almaternity & Ophthalmic Hospitals - Constructing quarters for Hospital assistants			3905	4473	5000
		<i>Excess</i>				568	

for the month of *March* 1896. (*Supplemental*)

Remarks by Examiner, P. W. Accounts.	Executive Engineer's explanations.	Remarks by Superintending Engineer.	How disposed of.
(1) The Consulting Architect remarks the General Superintendent P. W. Workshops has been asked to frame and submit an estimate pending sanction to estimate, the outlay will be passed if approved.		(1) The General Superintendent P. W. Stores having since written back the debit no action on this appears necessary	<i>2342 W. of 14 Aug. 96</i> <i>B</i> <i>Noted</i> <i>Noted</i>
(2) The work is stated to be in progress. Sanction to a revised estimate awaited, meanwhile the excess already incurred will be passed under Code I III - 119C (c) if approved.		(2) & (3) approved	<i>Noted</i> <i>Noted</i>
(3) Will be passed under Code I. III - 119C (c) if approved.		(4) Sanction of Government is requested to pass the excess	<i>4</i> <i>The matter is under disposal</i>
(4) In G. O. No 14308 dated 5-10-96 Rs 3178 was passed. Sanction of Government to the further excess is awaited			
(5) The official year having expired. Sanction of Government to pass the excess outlay is awaited. Sanction to this excess should have been applied for as soon as known.		(5) The amount having been debited to the supplemental accounts for March 96 to adjust the application to Govt. was not made earlier. Requests that the Examiner may be authorized to pass the excess.	<i>5</i> <i>The Examiner</i> <i>The amount</i> <i>is authorized</i> <i>to adjust the</i> <i>application to Govt.</i> <i>was not made</i> <i>earlier. Requests</i> <i>that the Examiner</i> <i>may be authorized</i> <i>to pass the excess.</i>
<i>Note</i> <i>There is an allotment for the work in the current year -</i>			

x *Subscribed with order 6235/96*
going to the library

Divisional statement of objectionable items in the accounts

for the month of March 1896. (Supplemental)

Item No.	No. in the schedule.	Particulars of each item.	AMOUNT.				
			Of estimate or item.	Expended up to date.	Appropriated during the year.	Expended during the year.	Expended during the month.
			Rs.	Rs.	Rs.	Rs.	Rs.
6	1	Government alackernity Hospitals additions to — <i>Excess</i>			25656	26207	37
7	1	<i>Debits to Stock</i> Increase over Estimate Manufacture of bricks at the Government Brick fields operation — <i>Excess</i>	50383	59894			2
8		Grant of Appropriation Seci Customs House, Madras Minor additions Outlay to end of March 1896 Item 4 of Divisional Objectionable Items Statement for March 1896				2387	

Remarks by Examiner, P. W. Accounts.	Executive Engineer's explanations.	Remarks by Superintending Engineer.	How disposed of.
(6) In G.O. No 14547 dated 8th May 1896 Rs 514 has been sanctioned. Sanction of Government to the further excess is awaited. Sanction to this excess should have been applied for as soon as known.		Requests that the excess may be passed	6 The Examiner is authorized to admit the outlay
(7) Sanction of Government to pass the further excess of Rs 2 is awaited. There also, sanction should have been applied for as soon as known.	Note: The further excess is only Rs 37 -		7 The Examiner is authorized to pass the outlay
8. The Consulting Architect in his reply to Smt. C.D. Staff for March 1896, states that sanction has been applied for and in G.O. No 18577 dated 22 June 1896 passing orders thereon it is remarked that the matter is under disposal. The official year having expired sanction of Government to admit the excess outlay is awaited.	Sanctioned Vide G.O. No 18044 dated 18.6.96.		8 Sanctioned in G.O. No 18044 dated 18 June 1896
			5/8/96
			Cur
			To To The Secy P.W. Dept. The Secy P.W. Dept. The Secy P.W. Dept.

Divisional statement of objectionable items in the accounts

DIVISION.

for the month of _____ 189