

1099

1896 Madras.

PUBLIC WORKS.

Dated

22/2
28/2

Recd.

Encl.

28/2/1896 No. 732 W

Central Jail, Villor

Elemental —
estimate of Rs. 200 for pro-
tecting with iron plates the
masonry wall in the circular
pit at the — Sanatorium.

90/4

2208

3. This ~~so~~ has
been registered as Provincial
No 112 Wof 1895-96, and classi-
fied as Civil Buildings,
Original Works.

30.12.95 A-46880
5.7.94 - 46772
15.2.94 - 4312
15.6.93 - 15862

✓
27/2/96

Comp
27.2.96

T
B

DESPATCHED
5 - MAR. 96

To The Lt. Col. with
4 inclos:
" Exar. P.W. Accts
" Judicial Dept.

Cs
Mey

No 732 W of 28 February 1896

PROCEEDINGS OF THE MADRAS GOVERNMENT.

— *M. H. Wilson*
 Read the following

From the Suptg. Engineer IV Circle, No 453 W of 21 November 1895

Memos. to — do — No 4188 C of 30 December 1895

From the Inspector-General of Prisons No 292 of 24 January 1896

Endorsement thereon in the Judicial Dept. No 258 of 30 January 1896

Note by the Chief Engineer P.W. D of 27 February 1896

The estimate, amounting to Rs 200, for protecting with iron plates the dwarf wall in the circular Kitchen at the Central Jail, Vellore, is sanctioned as supplemental to the estimate of Rs 4,000 sanctioned in G.O. No 1677 W dated 5 July 1894.

2. Attention is drawn to the Chief Engineer's note recorded above.

3. This

3
No 732 W of 28 February 1886.

Note by the Chief Engineer P.W.D.

The plan provides for increasing the thickness of the dwarf wall from 9 to $13\frac{1}{2}$ inches, and this alteration causes a reduction in the tread of the step around the wall from 15 to $10\frac{1}{2}$ inches. It is considered that the tread should be maintained at the full width of 15 inches, and this may be effected by shifting the step $4\frac{1}{2}$ inches towards the main walls as shown in the plan.

27/2/86

E.W.

Cu COMB
27.2.86

intended when the memo under reference was issued.

The cooking pots, when full are considerably heavy & requiring 2 men to lift & any reduction in the width of the tread does not appear advisable as it may probably result in accidents, owing to the men having no firm footing.

It is therefore submitted that on the entire cost by increasing the diameter by 9" (due to additional width for the dwarf wall) will be a trifle. The original width of 15" as designed by C.A. may be allowed to stand.

The supplemental estimate has been counter-signed by the S.E. of prisons & approved in the Judicial Dept.

P.S. If the proposal regarding the width of the tread be approved, a note will be submitted for orders, as to the necessary connection to be made in this type design for cooking ranges.

831: 23 4 95 hrs
Replied in person
How can it stand?
The thickness of the wall from 9" to $13\frac{1}{2}$ " necessarily causes a diminution in the tread.

The tread may be maintained the same by shifting the step $4\frac{1}{2}$ " towards the main walls thus:- T. will be personally inspected.

Plan submitted by S.E. attending for Committee.

Sandlin

COMB

24/2/86

Public Works Department.

Current No. 1099
Letter No. 258
Dated 30 February
From the Judicial Department.

NOTE BY TECHNICAL SECTION.

Name of work New cellular kitchen at
the Central Jail at Vellore.

Amount of estimate Rs 200

With reference to this office memo
No. 4188 C dated 30 December 1895
the S.E., 18 Circle, resubmits through
the D.G. of Prisons, a revised sup-
plemental estimate amounting
to Rs 200 for protecting with iron
the dwarf wall around the fire
places in the Circular Kitchen at
the Central Jail, Vellore, duly re-
vised as per instructions contain-
ed in the Memo under reference.

The dwarf wall has now been
increased in thickness from 9"
to 13 1/2", the inner face being built
of 4 1/2" fire bricks in fire clay & the
outer 9" of bricks in common with
the iron plating bolted above, as
originally proposed.

From the plan submitted, it will
be observed that by increasing the
thickness of the dwarf wall, the
breadth of the step around this wall
has been reduced from 15" to 10 1/2".
This

JUDICIAL.

JAIL (1895) DEPARTMENT.

From

THE INSPECTOR-GENERAL OF JAILS, Prisons

To

THE CHIEF SECRETARY TO GOVERNMENT.

Dated 24

Despatched

Received 26

Repd 27

CHIEF SECRETARY
26 JAN. 1896
GOVERNMENT OF MADRAS

No. 292

ENCLOSURES. 3.

Subject.

Submits for the sanction of
Government a supplemental
estimate amounting to Rs 200
for protecting with an iron plate
the dwarf wall in the new
cellular kitchen at the Central Jail
Vellore.

831 : 23 - 4 - 95 hrs
1786 : 19 - 7 - 94 hrs
P. V. SECUR. 3. 74 No. 1099
135 : 22 - 1 - 94
2064 : 6 - 10 - 93 "

Ends 4 (11 hrs)

Recd: 4. 2. 96

C.S. Recd N. 258.

Approved & forwarded
to the Public Works Dept.

Francis

Ap. Under Secretary

30/1/96. Issued
31/2/96

John. Sh. Gorey
3. 2. February 1896

For Secretary

Curry
5. 2. 96

To the Public Works Dept.

No. 292.

353 Ootacamund Prisons
OFFICE OF INSPECTOR-GENERAL OF JAILS,
Dated 24th January 1896.

From

A. G. CARDEW, Esq., M.A.,

INSPECTOR-GENERAL OF JAILS, Prisons.

To

THE CHIEF SECRETARY TO GOVERNMENT.

SIR,

Enclosures. 3

I have the honour to submit for the early approval and sanction of Government a supplemental estimate amounting to Rs. 200/- for protecting with an iron plate the dwarf wall in the new cellular kitchen at the Central Jail Vellore. The necessity for this work was apparent immediately the kitchen was used. On the first day on which cooking was carried on, the dwarf wall was so much damaged in placing and removing the heavy cooking pots, that cooking could not be carried on. The Superintendent has therefore, not used the kitchen again, and it is necessary to protect the dwarf wall with iron plates. The estimate is supplemental to that sanctioned in G.O. 5th July 1894 - No. 1677 W.

I have the honor to be,

Sir,

Your most obedient Servant,

A. G. Cardew
Inspector-General of Jails.

No. 732 W., 28TH FEBRUARY 1896.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

From the Superintending Engineer, IV Circle, dated 21st November 1895, No. 455 W.
Memorandum to the Superintending Engineer, IV Circle, dated 30th Dec. 1895, No. 4188 C.

From A. G. CARDEW, Esq., M.A., Inspector-General of Prisons, to the Chief Secretary to Government, dated Ootacamund, 24th January 1896, No. 292.

I have the honour to submit, for the early approval and sanction of Government, a supplemental estimate amounting to Rs. 200 for protecting with an iron plate the dwarf wall in the new cellular kitchen at the Central Jail, Vellore. The necessity for this work was apparent immediately the kitchen was used. On the first day on which cooking was carried on, the dwarf wall was so much damaged in placing and removing the heavy cooking pots, that cooking could not be carried on. The Superintendent has therefore not used the kitchen again, and it is necessary to protect the dwarf wall with iron plates. The estimate is supplemental to that sanctioned in G.O. No. 1677 W., dated 5th July 1894.

No. 258.

Approved and transferred to the Public Works Department.

(Signed) W. FRANCIS,
Ag. Under Secretary.

30th January 1896.

Note by the Chief Engineer, Public Works Department.

The plan provides for increasing the thickness of the dwarf wall from 9 to 13½ inches, and this alteration causes a reduction in the tread of the step around the wall from 15 to 10½ inches. It is considered that the tread should be maintained at the full width of 15 inches, and this may be effected by shifting the step 4½ inches towards the main walls as shown in the plan.

(Signed) D. McNEIL CAMPBELL, Colonel, R.E.,
Chief Engineer, P.W.D.

27th February 1896.

ORDER—No. 732 W., dated 28th February 1896.

The estimate, amounting to Rs. 200, for protecting with iron plates the dwarf wall in the circular kitchen at the Central Jail, Vellore, is sanctioned as supplemental to the estimate of Rs. 4,000 sanctioned in G.O. No. 1677 W., dated 5th July 1894.

2. Attention is drawn to the Chief Engineer's note recorded above.

3. This sanction has been registered as Provincial No. 112 W. of 1895-96 and classified as Civil Buildings—Original Works.

(True Extract.)

Under Secy. to Govt., P.W.D.

To the Superintending Engineer, IV Circle,
with four enclosures.

" Examiner, Public Works Accounts.
" Judicial Department.

Exd. Shaik Karim.
Spare Copies

Recd 1786
19-7-96

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1896} Madras.

PUBLIC WORKS.

Dated February, 28th.

Recd.

Encl.

G.O. No. 732 W., 28th Feb. 1896.

FEBRUARY.

Central Jail, Vellore

Supplemental estimate of Rs. 200 for protecting with iron plates the dwarf wall in the circular kitchen at the —, sanctioned.