

Public Works (1898) Department.

✓ G.O., No. 1329 *W*

DATED 25 May 98

[Despatch Abstract.]

Narasapur
District Munsif's Court House at ~~Narasapur~~
Estimate of Rs. 2,1650 for constructing
a — in the Edavari St. Sanctioned
for execution when funds are available
S.

Estimate of Rs. 21,850 for constructing a — in the Gódávāri district, sanctioned for execution when funds are available.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

G.O., No. 159, Judicial, dated 27th January 1898.

From the Registrar of the High Court of Judicature, dated Madras, 7th December 1897, Dis. No. 2093.

I am directed to forward herewith the plan and estimate, &c., for the construction of a new District Munsif's Court at Narsapur, in the Gódávári district, which is stated to have been revised in accordance with G.O., No. 2707 W., dated 29th September 1897.

Order—No. 159, Judicial, dated 27th January 1898.

The plans and estimates are approved and will be transferred to the Public Works Department.

(True Extract.)

(Signed) A. R. KNAPP,
for Chief Secretary.

From W. C. DEMORGAN, Esq., M.I.C.E., Executive Engineer in charge, I Circle, to the Chief Engineer, Public Works Department, dated Waltair, 27th April 1898, No. 200 G.D.

With reference to your No. 1691 C., dated 19th March 1898, I have the honour to inform you that the cost of cut-stone flooring at Narsapur would be Rs. 46-4-0 per 100 square feet. The stone would be procured at Janampett near Ellore.

2. In my opinion it would be far preferable to Portland cement on concrete, which would quickly be worn into holes.

Note by the Chief Engineer, Public Works Department.

The estimate provides for concrete foundations $4' \times 4\frac{1}{2}'$. As it would be better to slightly increase the breadth and decrease the depth of the foundations, they have been altered into $5' \times 3\frac{1}{2}'$.

2. Cut-stone floor has been substituted for cement concrete, the latter being considered useless and cut-stone being available.

3. The estimate has been raised from Rs. 20,300 to Rs. 21,650 by the above alterations, and is recommended for sanction.

20th May 1898.

(Signed) W. B. DEWINTON,
Chief Engineer.

ORDER—No. 1329 W., dated 25th May 1898.

The estimate, amounting to Rs. 21,650, as altered by the Chief Engineer, Public Works Department, for constructing a District Munsif's Court-house at Narsapur, in the Gódávári district, is sanctioned for execution when funds are available.

2. This sanction has been registered as Provincial No. 15 W. of 1898-99, and classified as Civil Buildings—Original Works.

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, I Circle, with enclosures.

" Examiner, Public Works Accounts.

" Judicial Department.

Exd. W. D'Moss.

Papers to be read in proceedings:—

Again G.O., dated

189 , No.

Again G.O., dated

189 , No.

Current No. 874 of 1898, dated 1st February, from the Judicial Department

" " 3808 " 1898, " 2 May 1898, " the S.E. I Circle

" " " 189 " 20 May '98: " Note by the Chief Engr. P.W.D.

*More
but not*

ORDER.

1-13296925-5-98

A.H.
21.5.98

The estimate, amounting to Rs 2,650, as altered by the Chief Engineer P.W.D., for constructing a District Municipality Court house at Narasapur, in the Godavari District, is sanctioned for execution when funds are available.

2. This sanction has been registered as Provincial No. 15 N of 1898-99, and classified as Civil Buildings, Original Works.

A.R.
20.5.98

[Signature]
20.5.98

Engr.

Note The estimate has been dealt with in the accompanying technical note. Engr.

A.R.
20.5.98

[Signature]
20.5.98

Engr.

*T. H.
B. P.*

S.E. I Circle with enclos. (13)
Engr. P.W. Accounts
Judicial Department.

H.E. 20.5.98 22.5.98

P. W. Department

Note by the Chief Engineer,
P. W. D.

The estimate provides for
concrete foundations $4' \times 4\frac{1}{2}'$.
As it would be better to
slightly increase the breadth
and decrease the depth of
the foundations, they have
been altered into $5' \times 3\frac{1}{2}'$.

2. Cut stone floor has
been substituted for cement
concrete, the latter being con-
sidered useless and cut
stone being available.

3. The estimate has been
raised from \$20,300 to
\$21,650 by the above altera-
tions, and is recommended
for sanction.

AEK

20.5.98.

Maj

W. S. 91
EW

Public Works Department.

Current No. 874

Letter No. 159

Dated 27th January 1898

From the Judicial Department.

TECHNICAL NOTE.

Name of Work Constructing District
Municipal Court House with out-
Building - Musapuri -
Amount of Estimate, Rs. 20,300

PARTICULARS OF ESTIMATE. 21650

Main Building Rs 17,150
17,230

Subsidiary Buildings Latrine „ 650
Record Room „ 350

Contingencies 3 1/2 per cent (680) „

Petty Supervision 2 1/2 per cent (430) „

Land Compensation 4 acres „ 2000

Gate & Pillars „ 70

Total Rupees ... 20,300
20,220
21650

PARTICULARS OF CONSTRUCTION.

Surface soil } Sand to a depth

Sub-soil } of 6.85 feet.

Foundations 4 1/2 ft of concrete to
Ground Level

Basement Raised 2 ft. Rubble in Mortar

Walls to be raised as per heights
noted in Type Design & built
of Rubble in Mortar & outer
walls faced with Block in
course.

W. The est. is in order
and may be sanctioned.
She only points to consider
is whether it would not
be better to slightly
increase the breadth and
decrease the depth of
the concrete found?

from
18/1/98

make them
5' wide x 2 1/2'
deep.

2 1/2 ft
5' - 2 1/2'

ask if they construct
stone in floors.
concrete is under

2 1/2 ft
5' - 2 1/2'

Plastering or Pointing Interior faces of walls to be plastered with 2 coats of mortar & whitewashed. Exterior pointed with thick mortar.
Flooring Will be 2" in Portland Cement over 4" of ordinary concrete.

Roofing Terraced with brick on edge complete throughout.

Doors and Windows Will be of Teakwood as specified in Estimate and painted with 3 coats chocolate paint.

Roof timbers Teakwood stained with Wood oil 3 coats.

Scantlings Correct.

Rates Fair - detailed data submitted.

The plinth area of the main building is 54 11 square feet, and the cost per square foot will be Rs. 3-3-0

The plans and estimates have been countersigned by the District Judge and approved in the Judicial Dept.

REMARKS.

The plan and estimate was called for in G.O. No 1242 W dated 23rd May 1895 and No 2707 W dated 29.9.97.

The plan and estimate has now been submitted based on the Type Design circulated with G.O. No 748 W dated 15th March 1897 for Terraced roofing.

The following deviations have been made.

The inside walls have been made 1'6" thick in-
stead of 1'-1 1/2".

The parapet has been

Being stone, not brick -

finished off with an ordinary coping as the ornamental work would be costly to execute.

III. Cut stone cornice has been substituted for Cuddahali slabs as they are not easily procurable.

IV. As Cuddahali slabs are not easily procurable flooring is of 2" concrete in Portland cement over 4" ordinary concrete is allowed throughout, including record room.

The Court will be built on the new site proposed by the District Judge as shown in the accompanying site plan for which a sum of Rs. 2000 has been provided for 4 acres of land at Rs. 500 an acre.

Provision has been made for a Latrine based on Type Design circulated with G.O. No 1319 W dated 10.11.97; also for wooden record racks as per design circulated with G.O. No 802 W dated 19th March 1891.

The Estimate is in order.

107-01.
17.2.98

Public Works (1898) Department.

CURRENT No. 3808

From W. De Morgan Esquire
Executive Engineer in charge I
Civil

Order

No. 200 G.D

Dated 27th April 1898

Received

Registered

2-5-98

Enclosures nil

Spare copies

SUBJECT.

Narasapur District Municipality
Court building - Reporting that
Cut stone for - is procurable at
Janampeta near Ellore and that
the cost of Cut stone flooring would
be Rs 46.4.0/ per 100 square feet

16910

on
for order
on
5/5/98

o.l. 587
189/5

16915

FURTHER PAPERS.

S. E. I.
500-15-1-98.

No. 200 QD

FROM

W.C. DeMorgan Esq. M. C. E.
SUPERINTENDING ENGINEER, in Ch.
Executive

FIRST CIRCLE.

Enclosures, nil

To

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

WALTAIR,

24. 11 1898.

Camp.

Recd 28-4-1898

SIR,

With reference to your No: 1091,
I have the honour to inform you
that the Cost of Cut Stone flooring
at Narsapur would be Rs 46.4.0
per 100 Sq-ft. The Stone would
be procured at Jaxampati
near Ellore.

2. In my opinion it would be far preferable to Portland Cement concrete, which would quickly be worn into holes.

I have the honour to be,
Sir
Yours most obedt servant.

W. D. Morgan
28/4/98

Enge. Engineering Art and Craft

227/4

BACK PAPERS.

No.	Date.
7482	15.3.97 (2c)
76c	6.1.98
59850	26.11.97
2 papers held thereon	

FURTHER PAPERS.

No.	Date.

[G.]
53
2,600-8-1-98

Judicial Department.



PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following paper :—

From the Registrar of the High Court of Judicature,
Madras, Dis.No.2093, dated 7th December 1897:—

I am directed to forward herewith the plan and
estimate &c., for the construction of a new District Munsif's
Court at Narsapur in the Godavari District, which is stated to
have been revised in accordance with G.O.No.2707.W, dated 29th
September 1897.

-----000-----

Order:— No.159, dated 27th January 1898.

The plans and estimates are approved and will be
transferred to the Public Works Department.

(True Extract)

A. S. S. S.

for Chief Secretary.

18.
28.1.98

To

The Public Works Department (with enclosures in original) ✓

" Honourable the Chief Justice of the High Court of
Judicature with C.L.

Note. Circulated to the Hon: Sir Henry Bliss K.C. &c.

7/808k3290/3808
ols 87

The estimate shall be
revised & provisions
made for cut stone flooring
A. H.

22.

7. 11. 20

The Estimate has
been altered accord-
ingly. 10.7-11.

10.7.21.

13.5.98

Sanctus estimate, adding
note to the & stating nature
of alterations made in this
Office regarding flooring &
foundations. *Adm*

ACK
16.5.98

16.5.98

2.44

2.05

2.05 + 1.04

9-5-98

Cus 3808

Regd. for

Please say what
difference it would
make in the
estimate if cut
stone for flooring
was used.

Cus
4/5/58

Ans

The cost of cut stone
flooring at ^{46.25} £46.25 per sq ft
will be ²⁰⁵⁸ £1948 against
£401 for 2" cement concrete
+ £208 for 4" ordinary concrete
making difference ²⁰⁵⁸ £1948.
- (401 + 208) = ¹⁴⁵² £1339 in
excess by the substitution
of cut stone flooring.

or

for orders.

Cus 575799

accordingly dash 88

if he cannot get
stone locally wh. is
suitable for flooring -

7.3.58

D.W.

altered according

107.11.
16.3.98.

X S.A.W

ow

OW Not done -
Draft memo
now submitted

Ce

1700000

CN 874

Dr

Please say letter
this should be sent
a to W or await
his return.

Rus

18.2.58

await his return unless
is in the "A" part
of next years
Budget -

grom

18/2/58

1/2 of this
in the A part
works.

Rus 18.2.58

2/2 of this
work 18/2/58

T. after est.

accordingly task 8.8

if he cannot get
stone locally wh. is
suitable for flooring -

grom

7.3.58

D.W.

attened accordingly

10.2.58

16.3.58.

X S.A.W.

and

Has this been
done? 2.2.58
done? 2.2.58
done? 2.2.58
done? 2.2.58

OW

not done

Draft memo

now submitted

CS

17.2.58