

Public Works (1898) Department.

G.O., No.

67225

DATED

12th March 1898

[Despatch Abstract.]

Central Stamp Office, Madras; Estimate
of Rs. 9,520 for Constructing an additional
Store room in the —, Sanctioned.

==

100%

12.3.98

Estimate of Rs. 9,520 for constructing an additional store-room in the —, sanctioned.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads,
Civil Works.

READ—the following paper:—

G.O., Mis. No. 206, Revenue, dated 14th January 1898.

Read again—

G.O., Mis. No. 4848, Revenue, dated 15th September 1897.

Read—also the following Proceedings of the Board of Revenue (Separate Revenue),
Mis. No. 5354, dated 3rd December 1897:—Read—the following letter from the Superintendent of Stamps, dated Madras, 30th
November 1897, No. 2453:—

In resubmitting the plan and estimate for the construction of an additional room for storing unopened cases of stamps received with the Board's Proceedings, dated 16th instant, Mis. No. 5003, I have the honour to state that a verandah is necessary. It is in the verandah that the cases of stamps are deposited by the coolies who bring them from the godown of the Agent for Government Consignments; and there they are counted and stored, prior to final deposit, in the store-room. It would be very inconvenient to do this in the open.

2. As the godown of the Agent for Government Consignments is situated next to the Stamp office premises, no carts are used at present, but the packages are brought in by coolies through the front or eastern entrance of the office. It will be more convenient, therefore, to have the verandah and the doors of the new building at the east than at the west.

Resolution—Mis. No. 5354, dated 3rd December 1897.

Submitted to Government with reference to G.O., Mis. No. 4848, Revenue, dated 15th September 1897.

2. The Board concurs in the remarks of the Superintendent of Stamps.

(True Copy and Extract.)

(Signed) A. KRISTNASAMI IYENGAR,
Ag. Assistant Secretary.

Order—Mis. No. 206, Revenue, dated 14th January 1898.

In the circumstances now reported, the plan and estimate are approved and will be transferred to the Public Works Department.

(True Extract.)

(Signed) N. E. MARJORIBANKS,
Ag. Under Secretary.

ORDER—No. 672 W., dated 12th March 1898.

The estimate, amounting to Rs. 9,520, for constructing an additional store-room in the Central Stamp office, Madras, is sanctioned.

2. This sanction has been registered as Provincial No. 91 W. of 1897-98, and classified as "Civil Buildings—Original Works."

(True Extract.)

Under Secretary to Government.

To the Consulting Architect to Government,
with four enclosures.
" Examiner, Public Works Accounts.
" Revenue Department.

Ekd. T. K. Narayana Aiyangar.

Papers to be read in Proceedings:—

Again G.O., dated

189 , No.

Again G.O., dated

189 , No.

Current No. 481

of 1898, dated 14th January 1898, from The Revenue Department.

” ”

„ 189 „

, ,

" "

22 189 , 77

? ?

ORDER.

no 672 W₉ 12-3-98.

The estimate, amounting to Rs 9.520, for constructing an additional store room in the Central Stamp Office, Madras, is sanctioned

2 This sanction has been registered as Provincial No 91 W of 1897-98 and classified as "Civil Buildings, Original Works".

 C_4

May 7.3.98

Note

This estimate has been dealt with in the accompanying technical note

$$\frac{m}{w} \quad \frac{T}{B}$$

To The C. A. Blynt with pencil.
- Esmer, P. W. Ayers
- Revenue Dept

Cur
thay
Gron
7.3.99

7.2.54

Public Works Department.

Current No. 1481
 Letter No. 206-Min
 Dated 14th January 1898
 From the Revenue Department.

TECHNICAL NOTE.

Name of Work Constructing Additional^o
Store room for the Stamp & Stationary
Office, Madras.
 Amount of Estimate, Rs. 9520

PARTICULARS OF ESTIMATE.

Main Building _____ Rs 8854
 Subsidiary Buildings _____
 Contingencies 2 5 per cent „ 443
 Petty Supervision 2 2 1/2 per cent „ 223
 Land Compensation _____

Total Rupees ... 9,520.

PARTICULARS OF CONSTRUCTION.

Surface soil. Made earth 1 foot in depth.
 Sub-soil. Pure sand to a depth of 8 1/2 inches.
 Foundations 4 ft. concrete to ground level.

Basement raised 1'6" of brick in mortar

Walls. To be raised as per heights
noted in plan & built of
stock bricks in mortar.

Plastering or Pointing Interior will be
whitewashed & exterior pointed
with prepared lime plaster.

Flooring Asphalt $\frac{3}{4}$ " thick on a
4" bed of concrete rammed
hard and consolidated.

Roofing. Main roof will consist
of arched terracing supported
on teak beams & steel joists.
Verandah terrace will consist
of brick on edge covered with concrete 6"
Doors and Windows Doors battened 1" thick
with 1" battens secured on with iron
knives & bolts. Windows battened with
1" iron bars fixed diagonally.
Roof timbers Main Roof Teak beams
Verandah teak joists.

Scantlings Correct.

Rates Fair. correct to Schedule.

The plinth area of the main building is
3975 square feet, and the cost per square
foot will be Rs. 2-6-4.

The plans and estimates have been countersigned
by the A. G. Inpt. St. of Stamps.
and approved in the Revenue
Department.

REMARKS.

The Main Estimate was called
for in G. O. No 867 w dated
26th March 1897.

The room will be construc-
ted in the Court Yard of
the Stamp & Stationary Office
close to the present stor-
room. It will consist
of a room 50' x 60' with
intermediate piers and
arches and a Verandah
in front 10 feet wide with
a ramp beyond leading
up to it 6 feet wide.

The details of construc-
tion have been noted above.

X The consulting architect
requests that an asphalt
floor be allowed. The ground
on which the Store Room is
the built is infested
with white ants, and no
other kind of floor is
perfectly white ant proof-

a slight discrepancy in earth
filling and asphalt has been
noted in estimate, amounting
to Rs. 17 in all, which has been
corrected under the head
"Provision Contingencies"
without altering the total
amount of the estimate.

The steel joints work out as follows.

Weight of Terrace.

$$9.62 \times 4.25 \times 7.5 \times 120 = 3679.0$$

Accidental load. = 4905.6

$$9.62 \times 4.25 \times 120 = 5844.6$$

Total lb. 8584.6

Tons 3.8.

$$W = L \times W \\ = 9.62 \times 3.8 = 36.55$$

From Duncan Long Ho's Hand-book
of steel sections $5" \times 4 \frac{3}{16}"$ will
suffice - but $6" \times 4 \frac{1}{2}"$ is
allowed in estimate in order
to utilize the steel joists in
stock, since no correction
is made.

$$\frac{107.41}{4-3.98}$$

from
51228

B.S.3.98.

7.3.98

Public Works (1898) Department.

CURRENT No. 481

From

The Revenue Department.

Order

No₂₀₆ Misc.

Dated 14th January 1898.

Received }
Registered } 19.1.98

Enclosures 5 (1 plan)

Spare copies

SUBJECT.

Approving & transferring to
the P.W.D. the plan & estimate for the
construction of an additional room in
the central Stamp Office.

For presentation
21.1.98

in

tion have been noted above.

BACK PAPERS.

No.	Date.
2727W	1-10-97 ✓
3380C	30-7-97 ✓
867W	26-3-97 ✓
1976W	10-8-95 ✓

FURTHER PAPERS.



Proceedings of the Board of Revenue

(Separate Revenue.)

Dated 3.^d December 1897.
 Mus. No. 5354.

Read the following letter from the
Superintendent of Stamps, Madrid, No. 2
Dated the 30th November 1897:—

"In resubmitting the plan and estimate
for the construction of an additional room
for storing unopened cases of stamps
with the Board's Proceedings dated 16th Dec
mis. No. 5003, I have the honor to state that
a verandah is necessary. It is in the
fact that the cases of stamps are deposited
by the coolies who bring them from the gods
of the Agent for Government Consignments
and there they are counted and stored
to final deposit in the store room. It
be very inconvenient to do this in the of

2P

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read again G. O. dated 15th Sept.

1897 N^o 2848 Ins.

2727
1-10-97

Read also Pros. of the Board of Revenue (Separate Revenue) dated 3rd Decr. 1897, N^o 5354 Ins.

Order thereon N^o 201 Ins dated 11th Jan'y 1898.

In the circumstances now reported the plan and estimate are approved and will be transferred to the Public Works Department.
(See Extract) /

Urban Sanitation,
By Order Secretary

So.

The Public Works Department
with Secy.
Board of Revenue (Sep. Rev.).

As
15 Jan'y 98

As the godown of the Agent for
Government consignments is situated
to the Stamp office premises, no carts
used at present, but the packages
brought in by coolies through the front
eastern entrance of the office. It will
more convenient, therefore, to have
verandah and the doors of the new
building at the east than at the west."

Resolution:-

Submitted to
Government with reference to Government
order N^o 4848, Revenue, dated
12 September 1897.

The Board concurs in the remarks
of the Superintendent of Stamps.

(True Copy and Extract.)

A. B. Srinivasan Iyer
Asst. Assistant Secretary.

The Secretary to Government,
Revenue Department.
with enclosures.
To the Superintendent of Stamps, Madras.

Dec 11/97
48/1897

... of the ...
... of the ...
... of the ...
... of the ...

... of the ...
... of the ...
... of the ...
... of the ...

... of the ...
... of the ...
... of the ...
... of the ...